

## **MEASURE J BOND PROGRAM PROJECT UPDATES** – MAY 2022

School/Project	Project Status	Planned Construction Start	Projected Completion
East Avenue Middle School Phase I: Increment 1 Utilities & Interim Housing.	COMPLETE		
East Avenue Middle School Phase I: Increment 2 New Classroom Building	COMPLETE		
East Avenue Middle School Phase I: Increment 3 Admin & B-Wing Classrooms; Quad Improvements	COMPLETE		
Granada High School Athletics Building & Pool	COMPLETE		
Livermore High School Athletics & Aquatic Complex – Increment 1 Grading; Utilities; School Street; North parking	COMPLETE		
Livermore High School – Increment 2 Athletics Complex Aquatic Complex	COMPLETE		
Joe Michell K-8 Phase II: New Classroom Bldg & Gymnasium	COMPLETE		
Joe Michell K-8 Phase II: Parking Lot, ESS Building, Elementary Black Top, & Fields	COMPLETE		
Asphalt Repair, Seal Coat, & Re-Stripe – Phase I Altamont Creek, Arroyo Seco, Croce, Jackson, Lawrence, Marylin, Smith, Sunset, Del Valle	Contract Awarded	Summer 2022	Fall 2022
HVAC Unit Repair / Replacement – Phase I Junction K-8 School, Livermore High School	Bidding	Summer 2022	Fall 2023
Fire Alarm Update – Phase I Junction K-8 School, Livermore High School Michell K-8 School	Bidding	Summer 2022 Summer 2023	Fall 2022 Summer 2023
Livermore High School  Exterior Paint (Partial)	Design	Summer 2022	Fall 2022
Altamont Creek Shade Structure	Design	Summer 2022	Fall 2022