

MEASURE J BOND PROGRAM PROJECT UPDATES – AUGUST 2021

School/Project	Project Status	Planned Construction Start	Projected Completion
District Wide <i>Video Projection and Voice/Audio Enhancement Phase II – K-8; Middle and High Schools</i>	COMPLETE		
District Wide <i>Video Projection and Voice/Audio Enhancement Phase III – MPRs and Libraries</i>	COMPLETE		
East Avenue Middle School <i>Phase I: Increment 1 Utilities & Interim Housing.</i>	COMPLETE		
East Avenue Middle School <i>Phase I: Increment 2 New Classroom Building</i>	COMPLETE		
East Avenue Middle School <i>Phase I: Increment 3 Admin & B-Wing Classrooms; Quad Improvements</i>	Under Construction	Summer 2021	Summer 2022
Granada High School <i>Athletics Building & Pool</i>	COMPLETE		
Livermore High School <i>Athletics & Aquatic Complex – Increment 1 Grading; Utilities; School Street; North parking</i>	COMPLETE		
Livermore High School <i>Athletics & Aquatic Complex – Increment 2</i>	Under Construction	Spring 2020	Spring 2023
Livermore High School <i>Athletics & Aquatic Complex – Ag Area Improvements</i>	COMPLETE		
Joe Michell K-8 <i>Phase II: New Classroom Bldg & Gymnasium</i>	COMPLETE		
Joe Michell K-8 <i>Phase II: Parking Lot</i>	Under Construction	Spring 2020	Summer 2022