

MEASURE J BOND PROGRAM PROJECT UPDATES – October 2023

School/Project	Project Status	Planned Construction Start	Projected Completion
Livermore High School – Increment 2 <i>Athletics Complex</i>	COMPLETE		
<i>Aquatics Complex</i>	COMPLETE		
Arroyo Seco <i>Shade Structure</i> <i>(minor DSA required scope being finalized)</i>	COMPLETE	Summer 2023	Fall 2023
Asphalt Repair, Seal Coat, & Re-Stripe- Phase 2 <i>Christensen, Granada, Junction, Mendenhall</i>	COMPLETE	Summer 2023	Summer 2023
HVAC Replacement – Phase I <i>Junction</i>	COMPLETE	Summer 2023	Summer 2023
HVAC Replacement- Phase 2 (2023) Classroom units that are 25 yrs + <i>Christensen</i>	COMPLETE	Summer 2023	Summer 2023
HVAC Replacement- Phase 2 (2024) Classroom units that are 25 yrs + <i>Arroyo Seco, Croce, Rancho, Granada, Livermore</i>	Preparing for Construction	Summer 2024	Fall 2024
Fire Alarm Update – Phase I <i>Junction, Livermore</i>	COMPLETE		
Fire Alarm Update – Phase 2 (2023) <i>Christensen, Michell</i>	COMPLETE	Summer 2023	Summer 2023
Districtwide Energy Efficiency Upgrades <i>All Campuses – LED Lighting</i>	Under Construction	Summer 2023	Spring 2024
Districtwide Energy Efficiency Upgrades <i>East, Michell, Livermore – New solar arrays</i>	Preparing for Construction	Fall 2023	Summer 2024
Marylin STEAM & Renovation Project Phase 1 Parking Lot/Drop-Off	Preparing for Construction	Spring 2024	Fall 2024
Phase 2 New Classroom Building/Campus Renovation	Design Development	Fall 2024	Fall 2025
CaISHAPE Grant Healthy Air Efficiency Program	Assessment	Fall 2023	Spring 2024