

## MEASURE J BOND PROGRAM PROJECT UPDATES – MARCH 2022

School/Project	Project Status	Planned Construction Start	Projected Completion
<b>East Avenue Middle School</b> <i>Phase I: Increment 1 Utilities &amp; Interim Housing.</i>	COMPLETE		
<b>East Avenue Middle School</b> <i>Phase I: Increment 2 New Classroom Building</i>	COMPLETE		
<b>East Avenue Middle School</b> <i>Phase I: Increment 3 Admin &amp; B-Wing Classrooms; Quad Improvements</i>	Under Construction	Summer 2021	Summer 2022
<b>Granada High School</b> <i>Athletics Building &amp; Pool</i>	COMPLETE		
<b>Livermore High School</b> <i>Athletics &amp; Aquatic Complex – Increment 1 Grading; Utilities; School Street; North parking</i>	COMPLETE		
<b>Livermore High School – Increment 2</b> <i>Athletics Complex Aquatic Complex</i>	Under Construction	Spring 2020 Summer 2022	Summer 2022 Summer 2023
<b>Joe Michell K-8</b> <i>Phase II: New Classroom Bldg &amp; Gymnasium</i>	COMPLETE		
<b>Joe Michell K-8</b> <i>Phase II: Parking Lot, ESS Building, Elementary Black Top, &amp; Fields</i>	Under Construction	Spring 2020	Spring 2022
<b>Asphalt Repair, Seal Coat, &amp; Re-Stripe – Phase I</b> <i>Altamont Creek, Arroyo Seco, Croce, Jackson, Lawrence, Marilyn, Smith, Sunset, Del Valle</i>	Design	Summer 2022	Fall 2022
<b>HVAC Unit Repair / Replacement – Phase I</b> <i>Junction K-8 School, Livermore High School</i>	Design	Summer 2022	Fall 2022
<b>Fire Alarm Update – Phase I</b> <i>Michell K-8 School, Junction K-8 School, Livermore High School</i>	Design	Summer 2022	Fall 2022
<b>Livermore High School</b> <i>Exterior Paint (Partial)</i>	Design	Summer 2022	Fall 2022
<b>Altamont Creek</b> <i>Shade Structure</i>	Design	Summer 2022	Fall 2022