

MEASURE J BOND PROGRAM PROJECT UPDATES – OCTOBER 2021

School/Project	Project Status	Planned Construction Start	Projected Completion
East Avenue Middle School <i>Phase I: Increment 1 Utilities & Interim Housing.</i>	COMPLETE		
East Avenue Middle School <i>Phase I: Increment 2 New Classroom Building</i>	COMPLETE		
East Avenue Middle School <i>Phase I: Increment 3 Admin & B-Wing Classrooms; Quad Improvements</i>	Under Construction	Summer 2021	Summer 2022
Granada High School <i>Athletics Building & Pool</i>	COMPLETE		
Livermore High School <i>Athletics & Aquatic Complex – Increment 1 Grading; Utilities; School Street; North parking</i>	COMPLETE		
Livermore High School – Increment 2 <i>Athletics Complex Aquatic Complex</i>	Under Construction	Spring 2020 Summer 2022	Summer 2022 Summer 2023
Joe Michell K-8 <i>Phase II: New Classroom Bldg & Gymnasium</i>	COMPLETE		
Joe Michell K-8 <i>Phase II: Parking Lot, ESS Building, Elementary Black Top, & Fields</i>	Under Construction	Spring 2020	Summer 2022
Asphalt Repair, Seal Coat, & Re-Stripe – Phase I <i>Altamont Creek, Arroyo Seco, Croce, Jackson, Lawrence, Marilyn, Smith, Sunset, Del Valle</i>	Design	Summer 2022	Fall 2022
HVAC Unit Repair / Replacement – Phase I <i>Junction K-8 School, Livermore High School</i>	Design	Summer 2022	Fall 2022
Fire Alarm Update – Phase I <i>Michell K-8 School, Junction K-8 School, Livermore High School</i>	Design	Summer 2022	Fall 2022
Livermore High School <i>Exterior Paint (Partial)</i>	Design	Summer 2022	Fall 2022
Altamont Creek <i>Shade Structure</i>	Design	Summer 2022	Fall 2022