

**AMENDMENT NO. 1 TO
LEASE-LEASEBACK DOCUMENTS BETWEEN
LIVERMORE VALLEY JOINT UNIFIED SCHOOL DISTRICT
AND
ROEBBELEN CONTRACTING, INC.
(LIVERMORE HIGH SCHOOL ATHLETIC COMPLEX AND
AQUATIC CENTER, INCREMENT 2 LEASE-LEASEBACK PROJECT)**

This Amendment No. 1 to the Lease-Leaseback Documents (“**Amendment No. 1**”) is made and entered into on June 15, 2022, between **Livermore Valley Joint Unified School District** (“**District**”) and **Roebbelen Contracting, Inc.** (“**Contractor**”). The Contractor and District may be referred to individually as a “**Party**” and collectively as the “**Parties**”.

RECITALS

A. **WHEREAS**, the Parties entered into the following two leases pursuant to Education Code section 17406, et seq. under which Contractor is obligated to provide construction services for the **Livermore High School Athletic Complex and Aquatic Center, Increment 2** (“**Project**”):

1. Site Lease by and between the Parties, dated as of April 22, 2020 (“**Site Lease**”); and
2. Facilities Lease by and between Parties, dated as of April 22, 2020 (“**Facilities Lease**”)

(collectively, with all incorporated exhibits attached thereto, the “**Lease-Leaseback Documents**”);
and

B. **WHEREAS**, the District desired to add additional fire alarm, painting, and signage work for the Project as further described in **Amended Exhibit B-1** to the Site Lease and to the Facilities Lease attached hereto as **Attachment 1** and incorporated herein by reference (“**Additional Work**”) and the Parties entered into an agreement dated December 15, 2021, pursuant to which Contractor agreed to perform certain preliminary/preconstruction services in connection with the Additional Work (“**Preliminary Services Agreement**”); and

C. **WHEREAS**, Contractor performed preconstruction services and it is now the desire and intention of the Parties to amend the Lease-Leaseback Documents and adjust the Guaranteed Project Cost to include compensation for the Contractor to perform the Additional Work.

NOW, THEREFORE, in light of the foregoing facts and in further consideration of the promises and agreements of the Parties set forth herein below, it is mutually agreed as follows:

TERMS AND CONDITIONS

1. This Amendment No. 1 and the Lease-Leaseback Documents shall be read collectively. All capitalized terms not specifically defined herein shall have the same meaning given in the Lease-Leaseback Documents.
2. The Parties agree that Contractor has completed all preliminary/preconstruction services required by the Preliminary Services Agreement and that the District has paid Contractor all compensation due and owing to Contractor thereunder. To the extent that the Preliminary Services Agreement remains in effect, the Parties agree that the Preliminary Services Agreement is hereby cancelled and that the Parties are no longer bound thereby.
3. **REPLACE** Section 12.2.4 of the Facilities Lease with the following (Sections 12.2.4.1 through 12.2.4.4 in the Facilities Lease remain unchanged):

12.2.4. **Liquidated Damages:** Time is of the essence for all work Contractor must perform to obtain Project Completion. It is hereby understood and agreed that it is and will be difficult and/or impossible to ascertain and determine the actual damage that the District will sustain in the event of and by reason of Contractor's delay; therefore, pursuant to Government Code section 53069.85 and Public Contract Code section 7203, Contractor shall forfeit and pay to District the following sum(s) as liquidated damages ("**Liquidated Damages**"):

- Milestone #1 – Athletics Complex Building, Utilities, Entry Plaza, and Cowboy Alley – May 6, 2022 - \$2,000 per day
- Milestone #2 – Student Parking Lot - July 31, 2022 – \$2,000 per day
- Milestone #3 – Demolition - July 31, 2022 – \$1,000 per day
- Milestone #4 – Pool, Pool Building, and Hardscape Areas – March 31, 2023 – \$2,000 per day
- Milestone #5 – Fire Alarm & Exterior Painting Scope – September 7, 2022 – \$2,000 per day

4. **REPLACE** Exhibit B1 to the Site Lease and Exhibit B1 to the Facilities Lease with the **Amended Exhibit B1 to the Site Lease** attached hereto as **Attachment 1**.
5. **REPLACE** Exhibit C1 to the Facilities Lease with the **Amended Exhibit C1 to Facilities Lease** attached hereto as **Attachment 2**.
6. **REPLACE** Exhibit F1 to the Facilities Lease with the **Amended Exhibit F1 to Facilities Lease** attached hereto as **Attachment 3**.
7. **REPLACE** Exhibit G1 to the Facilities Lease with the **Amended Exhibit G1 to Facilities Lease** attached hereto as **Attachment 4**.
8. **REPLACE** Exhibit J1 to the Facilities Lease with the **Amended Exhibit J1 to Facilities Lease** attached hereto as **Attachment 5**.
9. **ADD** Exhibit D-2, "Additional Work General Conditions" attached hereto as **Attachment 6**, to the Facilities Lease. During Contractor's performance of construction Work for the Additional Work **ONLY**, Contractor shall comply with these "Additional Work General Conditions" in Exhibit D-2 in lieu of the General Conditions in Exhibit D-1 in the Facilities Lease.
10. Contractor shall provide the District with an updated Performance Bond and Payment Bond on the forms provided for each in the Facilities Lease in an amount equivalent to the Guaranteed Project Cost as adjusted in **Amended Exhibit C1** attached hereto as **Attachment 3 ("Updated Bonds")**.
11. The District shall record a separate Notice of Completion for the Additional Work only upon Completion of the Additional Work, and shall release Retention for the Additional Work ("**Additional Work Retention**") to Contractor within thirty-five (35) days of Completion of the Work, consistent with the Additional Work General Conditions and applicable law. Contractor shall provide conditional waivers from each subcontractor performing Additional Work scope as a condition of final payment by the District for the Additional Work. The Contractor need not provide unconditional waivers from subcontractors performing Additional Work. The District's release of the Additional Work Retention shall in no way impact the payment of Lease Payments as set forth in **Amended Exhibit C-1** to the Facilities Lease attached hereto as **Attachment 3**.
12. The Parties acknowledge that this Amendment No. 1 is subject to approval or ratification by the District Board of Education ("**Board**"). In the event that the Board rejects this Amendment No. 1, none of the Parties shall be deemed to have waived any rights with respect to the Lease-Leaseback Documents.
13. This Amendment No. 1 constitutes the entire agreement between the Parties related to the specific subject matter covered herein and supersedes all prior discussions, negotiations, and agreements, whether oral or written. No extrinsic evidence whatsoever shall be admissible to supplement or vary the terms of the this fully

and completely integrated written agreement. This Amendment No. 1 may be amended or modified only by a written instrument executed by both Parties. All other provisions of the Lease-Leaseback Documents shall remain in full force and effect and are reaffirmed. If there is any conflict between this Amendment No. 1 and any provision of the Lease-Leaseback Documents, the provisions of this Amendment No. 1 shall control.

ACCEPTED AND AGREED on the date indicated below:

Dated: _____, 2022

Dated: _____, 2022

Livermore Valley Joint Unified School District

Roebbelen Contracting, Inc.

By: _____

By: _____

Print Name: _____

Print Name: _____

Print Title: _____

Print Title: _____

Attachment 1

**AMENDED EXHIBIT B1
TO SITE LEASE**

**DESCRIPTION OF PROJECT SITE(S)
AND
DESCRIPTIONS OF THE PROJECTS AT SCHOOL SITE(S)**

PROJECT SITE(S) DESCRIPTION:

Attached is a site diagram for the portions of the School Site(s) subject to the Site Lease and the Facilities Lease and upon which Contractor will construct the Project(s).

- **Milestones # 1- 4.** The portion of the School Site for Milestones #1-4 at Livermore High School encompasses the west-central portion of the campus. The area includes the current Student Parking Lot, Large Gym, Small Gym, Weight Room, Pool and adjacent hardcourt areas as depicted below.



- **Milestone #5.** The portion of the School Site for Milestone #5 at Livermore High School encompasses Buildings A, B, K, L, M, N and the Science Building and associated surface areas as depicted below.



PROJECT(S) DESCRIPTION:

The scope of work for the Livermore High School Athletic Complex and Aquatic Center Increment 2 project includes but is not limited all work associated with the construction of a new Athletics Complex Building, a new Pool building, and new Pool along with all associated site work and utilities. Also included is:

1. Demolition and hazmat abatement of the existing Large Gym Bldg., Small Gym Bldg., Pool, Pool Equipment Bldg., Pool Restroom Bldg., Weight Room Bldg., and Portable Restroom Bldg.
2. Replacement of the PG&E electrical service, and all work associated with the disconnection and removal of existing PG&E service and reconnection of existing facilities to remain.
3. Fire alarm system upgrade at Buildings A, B, K, L, M, N and the Science Building, exterior painting at buildings A, B and M, and signage at Building A (“Fire Alarm/Painting Scope”).
 - Contractor shall perform all Milestone #5 – Fire Alarm & Exterior Painting Scope consistent with Exhibit D-2 and Exhibit I-1 and NOT the Division 00 and Division 01 specifications prepared by the Architect and included in the Plans and Specifications. Unless specifically provided herein, all other Contract Documents shall apply to the Milestone #5 – Fire Alarm & Exterior Painting Scope.
 - Assumptions and Clarifications.

- The portion of the Contract Price related to the Fire Alarm/Painting Scope as presented to the District by Contractor on April 29, 2022, was **NOT** based on DSA approved Plans and Specifications. Contractor may be entitled to an adjustment to the Contract Price and/or Contract Time for any change to the Works caused by a difference between the Plans and Specifications upon which Contractor based its pricing for the Fire Alarm/Painting Scope and the final, DSA approved Plans and Specifications. Contractor shall only be entitled to payment from the Contingency for such Work identified **Exhibit C1**.
- Permits and special and building department inspections, if any, will **not** be provided by Contractor.
- The Contractor may be entitled to additional costs and or/time for Hazardous Materials abatement work.
- Contractor has continuous access to the area of the School Site in which Work shall be performed consistent with the Construction Schedule.
- The Contract Price is based upon Contractor and Subcontractors performing work between 7:00 am and 5:00 pm. Any overtime or weekend Work shall be subject to the Parties mutual agreement (“**Extended Work**”). The District may elect to compensate Contractor for any Extended Work out of the Contingency in the District’s sole and absolute discretion.
- Clear overhead access for all hoisting operations and other similar aerial activities.
- Existing conduit infrastructure is in-place and Contractor can reutilize that infrastructure for the fire alarm replacement Work.
- Existing vegetation is cut back from existing buildings by the District to allow for painting Work.
- Fire watch during the summer term at the Site is not included in the scope of work or the Contract Price.
- District to provide temporary office space sufficient to house no more than three (3) of Contractor’s staff for the duration of the Fire Alarm/Painting Scope.
- **Exclusions.** The following were excluded from Contractor’s Work and the GMP for Fire Alarm/Painting Scope **ONLY**. Any Work not specifically excluded by these “Exclusions” is deemed expressly included in the Work and compensated in the GMP.
 - Building Permit Fees, Encroachment Permits Fees, Air Quality Permit Fees, Demolition Permit Fees, Utility Connection Fees, Special Inspection & Testing, SWPPP Procurement Fees, and Hazmat Testing.
 - Third party engineering services.
 - Removal and replacement of existing ceiling tiles due to staining or existing damage. Any such Work shall be compensated out of the Allowance for that Work as set forth in **Exhibit C-1**.
 - Hazardous Materials abatement work relating to Hazardous Materials.
 - Exterior wood repair as identified in Specification 06 10 53. Exterior Wood Repair is not quantifiable. An allowance has been provided for any and all work required to repair existing wood trim; including but not limited to setting nails flush, and any work required of specification section 06 10 53. Any such Work shall be compensated out of the Allowance for that Work as set forth in **Exhibit C-1**.
 - Temporary office for the IOR, or any inspector facilities.
 - Landscape or hardscape repair associated with exterior painting operations. Any such repair shall be compensated out of the Allowance for the Work as set forth in **Exhibit C-1**.
 - Maintaining of existing utilities/systems during the course of the Work.

Milestone Schedule – Refer to **Exhibit F1** of the facilities lease for detailed descriptions of the milestone schedule.

Notice to Proceed – May 6, 2020

Milestone #1 – Athletics Complex Building, Utilities, Entry Plaza, and Cowboy Alley – May 6, 2022 –

Completion of all work and beneficial occupancy

Milestone #2 – Student Parking Lot - July 31, 2022 – Completion of all work

Milestone #3 – Demolition - July 31, 2022 – Completion of all demolition and offhaul

Milestone #4 – Pool, Pool Building, and Hardscape Areas – March 31, 2023 – Completion of all work and beneficial occupancy.

Milestone #5 – Fire Alarm & Exterior Painting Scope – September 7, 2022 – Completion of all Work associated with fire alarm, painting, and signage.

Conditions of Work activities

1. All work designated in the Phasing and Logistics Plans (see **Exhibit L1**) as “Non-School Days” must be completed during days while school is not in session (Weekends, Holidays, Summer Recess, Winter Break, or Spring Break). During school days, the area must be returned to use by the campus. The contractor may not have access to these areas and may not store or stockpile debris and materials during days when school is in session. The contractor shall expand the construction fence as needed to secure these areas while under construction, and remove the construction fence and all debris when complete. The contractor shall provide temporary paving where necessary to provide safe pedestrian access without tripping hazards and/or access compliance issues.
2. Replacement of PG&E main electrical service – Trenching, conduit, and backfill associated with the main electrical service replacement must take place during Non-School Days. This will include coordination with PG&E. Preparation work such as the installation of conduits and utility enclosure must be coordinated with the District and PG&E and can’t disrupt school campus activities. The existing PG&E service currently serves the football stadium, stadium lights, weight room building, and stadium restrooms.
3. Existing utilities must be maintained while the campus is occupied. Utility shut downs necessary for the installation and connection of new utilities must take place while the campus is not occupied. In addition utility shut downs must be scheduled and approved by the District a minimum of 7 days prior to shut-down. Contractor shall provide temporary utility connections as necessary to maintain campus systems. Installation of utilities that extend outside the main area of construction shall be scheduled with the District. Contractor will be responsible for installing fencing and/or other separation barricades to keep construction activities separated from school campus activities. This includes any and all work that extends outside the main construction area including storm drain lines, water lines, sanitary sewer lines, fire water lines, irrigation lines, gas lines, electrical power and electrical low voltage lines.
4. Work within the City of Livermore Right-of-Way must be coordinated with the District and the City of Livermore. All work shall be done per City of Livermore specifications in addition to the specifications contained herein, and work is subject to additional inspection and approval by the City of Livermore.
5. The Contractor will be responsible for providing temporary construction fence around the active construction areas and adjustments are to be made as necessary when areas become available. The Contractor will be responsible for maintaining gates, installation of gates at temporary fencing, installation of trench plates and adjustments to the fire access road as needed to maintain access.

Attachment 2

**AMENDED EXHIBIT C1
TO
FACILITIES LEASE**

**GUARANTEED PROJECT COST AND
OTHER PROJECT COST, FUNDING, AND PAYMENT PROVISIONS**

- 1. Preliminary Services for Milestone # 5 - Fire Alarm & Exterior Painting Scope.** Contractor performed preliminary services for Milestone #5 (Fire Alarm & Exterior Painting Scope of the Project) pursuant to the Preliminary Services Agreement.
- 2. Site Lease Payments.** As indicated in the Site Lease, Contractor shall pay **One Dollar (\$1.00)** per year to the District as consideration for the Site Lease until the expiration or early termination of the Site Lease and/or the Facilities Lease.
- 3. Guaranteed Maximum Price (or Guaranteed Project Cost).** Pursuant to the Facilities Lease, Contractor will cause the Project to be constructed for **Forty-Three Million Seven Hundred Twenty-Nine Thousand Six Hundred Seventy-Seven Dollars (43,729,677)** ("**Guaranteed Project Cost**" or "**GPC**" or "**Guaranteed Maximum Price**" or "**GMP**"). Except as indicated herein for modifications to the Project approved by the District pursuant to **Exhibit D1**, or by written amendment, Contractor will not seek additional compensation from District in excess of Guaranteed Project Cost. District shall pay the Guaranteed Project Cost to Contractor in the form of Tenant Improvement Payments and Lease Payments plus Interest as indicated herein. The Guaranteed Project Cost includes the following components and as further detailed herein:

3.1. Cost to Perform Work.

3.1.1. **Subcontract Costs.** Payments made by the Contractor to Subcontractors, which payments shall be made in accordance with the requirements of the Contract Documents. The final, contracted-for amount between the Contractor and each Subcontractor shall be the exact amount that is put into the final GPC, after all leveling between trades and subcontractors and without any added allowances or contingencies, unless specifically identified and approved, in advance, by the District.

3.1.2. **Contractor-Performed Work.** Costs incurred by the Contractor for self-performed work, if approved in advance by the District and procured pursuant to the Contract Documents.

3.2. General Conditions. The fixed amount to be paid for all costs for labor, equipment and materials for the items identified therein which are necessary for the proper management of the Project, and shall include all costs paid or incurred by the Contractor for insurance (except for general liability insurance), permits, taxes, and all contributions, assessments and benefits, holidays, vacations, retirement benefits, and incentives, whether required by law or collective bargaining agreements or otherwise paid or provided by Contractor to its employees. The District reserves the right to request changes to the personnel, equipment, or facilities provided as General Conditions as may be necessary or appropriate for the proper management of the Project, in which case, the cost of General Conditions shall be increased or reduced accordingly.

3.3. Fees. All fees, assessments and charges that are required to be paid to other agencies or entities to permit, authorize or entitle construction, reconstruction or completion of the Project.

3.4. Bonds and Insurance.

3.5. Overhead and Profit.

3.6. Early Purchases of Equipment. The Preliminary Services Agreement included an allowance of **Thirty**

Thousand Dollars (\$30,000) for District authorized early purchases of equipment and materials for construction Work performed during Milestone #5 (Fire Alarm & Exterior Painting Scope) ("**Early Equipment Allowance**"). If the District paid any portion of that Early Purchase Allowance to the Contractor, the Parties agree that the District is entitled to issue a deductive Unilateral Change Order in that amount.

3.6.1. Option for Early Purchase of Materials & Equipment. In the District's sole and absolute discretion, the District may direct Contractor to purchase the Early Purchase Item(s) consistent with the requirements hereunder.

3.6.1.1. Notice & Evidence of Order. Within **THREE (3)** calendar days of Contractor's receipt of the District's direction to purchase the Early Purchase Item(s), Contractor shall provide the District with a purchase order, bill of sale, invoice, or any other document identifying Contractor and/or its subcontractor, to the extent applicable, as the title owner to the Early Purchase Item(s) ("**Purchase Documentation**").

3.6.1.2. Proof of Receipt of Early Purchase Item. Upon delivery of the Early Purchase Item(s) to Contractor, whether at the Project site or off-site, Contractor shall provide the District with verifiable documentation of the receipt of any Early Purchase Item(s) in the form of photographs specifically identifying: (i) the Early Purchase Item(s); (ii) the serial number(s) of each Early Purchase Item(s); (iii) and/or other supporting documentation and evidence authenticating the Early Purchase Item(s).

3.6.2 Compensation for Early Purchase Items. The District shall compensate Contractor for any Early Purchase Item(s) as set forth below.

3.6.2.1 Total Compensation. The District shall pay Contractor for the Early Purchase Item(s) an amount **not to exceed** the Total Early Purchase Price.

3.6.2.2 Terms of Payment for Early Purchase Items. District shall pay Contractor for the Early Purchase Item(s) incrementally, based on the following schedule (each, a "**Early Purchase Payment**"):

3.6.2.3 Upon Proof of Purchase (50%). District shall pay Contractor **Fifty-Percent (50%)** of the Early Purchase Price for each Early Purchase Item identified in the Purchase Documentation, upon the District's receipt of the Purchase Documentation.

3.6.2.4 Upon Delivery (50%). District shall pay Contractor **Fifty Percent (50%)** of the Early Purchase Price for each Early Purchase Item identified in the Purchase Documentation, upon delivery of the Early Purchase Item(s) to the Project site, or, if stored off-site, upon delivery of the Early Purchase Item(s) to the location for off-site storage.

3.7. Contingency. A Contingency for Work performed for **Milestone #5 – Fire Alarm & Exterior Painting Scope ONLY of One Hundred Thirty-Eight Thousand Three Hundred Seventy-Nine Dollars (\$138,379)** is included in the Guaranteed Project Cost and may be used in the District's sole discretion. If the District chooses to utilize all or a portion of the Contingency, the District shall notify the Contractor in writing in accordance with **Exhibit D1** to the Facilities Lease. The unused portion of the Contingency shall be retained by the District at the end of the Project.

3.8. Allowances. Allowances, as indicated below, in the amount of **Two Million One Hundred Fifty-Six Thousand Four Hundred Eight Dollars (\$2,156,408)** ("**Allowance(s)**") are included in the Guaranteed Project Cost and may be used at the Contractor's request only upon obtaining the District's prior written approval. Contractor shall only be permitted to utilize the Allowances based on the terms herein.

Scope	Allowance Amount
Allowance for unforeseen conditions, District added scope,	\$2,000,000

additional safety beyond contract requirements and additional items required by outside agencies	
Allowance for Exterior Wood Repair	\$12,000
Allowance for Miscellaneous Cutting, Patching & Painting	\$9,215
Allowance for Fire Watch (three (3) weeks - after school returns)	\$31,230
Allowance for Alarm Shift Work (three (3) weeks - after school returns)	\$45,000
Allowance for General Conditions (three (3) weeks - after school returns)	\$41,058
Allowance for Replacement of Damaged Ceiling Tiles	\$7,905
Allowance for Landscaping Repairs	\$10,000
Total	\$2,156,408

- 3.8.1. Prior to requesting the payment for any use of an Allowance, the Contractor must submit to the District a written request for the Allowance that shall include a description of the requested use of the Allowance and why it is necessary to complete the Project.
- 3.8.2. The Contractor shall prepare documents for its use of an Allowance through the “Changes in the Work” section of **Exhibit D1**. Any PCO shall identify that the Contractor shall be compensated out of an Allowance. **The Contractor is not entitled to mark-up its pricing as it would for a Change Order because the Contractor included the Allowance amount when it priced its Bonds & Insurance and Overhead and Profit to establish the GMP.** The Contractor shall prepare an updated Schedule of Values that includes a line item for the Work approved by the District in connection with the PCO.
- 3.8.3. The unused portion of the Allowances shall be retained by the District at the end of the Project, **plus [Insert Aggregate Percentage of All Mark-Ups] Percent (X%) of the remaining Allowance to return mark-up for the Contractor’s Bonds & Insurance and Overhead and Profit that was included in the Guaranteed Project Cost.**
- 4. Payment of Guaranteed Project Cost.** District shall pay the Guaranteed Project Cost to Contractor in the form of Tenant Improvement Payments and Lease Payments plus interest as indicated herein.
- 4.1. Tenant Improvement Payments.** Prior to the District’s taking delivery or occupancy of the Project, the District shall pay to Contractor **Forty-One Million Six Hundred and Nineteen Thousand Three Hundred One Dollars and Twelve Cents (\$41,619,301.12)** (“Tenant Improvement Payment(s)”), based on the amount of Work satisfactorily performed and approved by the District less the total amount to be paid as Lease Payments, according to the Contractor’s Schedule of Values (**Exhibits G1** to the Facilities Lease) and pursuant to the provisions in **Exhibit D1** to the Facilities Lease.
- 4.2. Lease Payments Plus Interest.** Thirty (30) days after the Parties execute the Memorandum of Commencement Date, attached to the Facilities Lease as **Exhibit E1**, and the Contractor has completed and satisfied the conditions indicated below, the District shall pay to Contractor **Two Million One Hundred Ten Thousand Three Hundred Seventy-Five Dollars and Sixty-Eight Cents (\$2,110,375.68)** (“Lease Payment(s)”) plus interest, as indicated below.
- 4.2.1. It is the intent of the Parties that the Lease Payments plus interest will be kept from the Contractor’s final payment application(s), including payment application(s) seeking payment of any Retention held pursuant to the Contract Documents.
- 4.2.2. The Lease Payments plus interest shall be consideration for the District’s rental, use, and occupancy of the Project and the School Site(s), and shall be made in equal monthly installments for the duration of the Term.
- 4.2.3. The District represents that the total annual Lease Payment plus interest obligation does not

surpass the District's annual budget and will not require the District to increase or impose additional taxes or obligations on the public that did not exist prior to the execution of the Facilities Lease.

4.2.4. **Fair Rental Value.** District and Contractor have agreed and determined that the total Lease Payments plus interest constitute adequate consideration for the lease Term in the Facilities Lease and are reasonably equivalent to the fair rental value of the Project. In making such determination, consideration has been given to the obligations of the Parties under the Facilities Lease and Site Lease, the uses and purposes which may be served by the Project, and the benefits therefrom which will accrue to the District and the general public.

4.2.5. **Each Payment Constitutes a Current Expense of the District.**

4.2.5.1. The District and Contractor understand and intend that the obligation of the District to pay Lease Payments plus interest and other payments hereunder constitutes a current expense of the District and shall not in any way be construed to be a debt of the District in contravention of any applicable constitutional or statutory limitation or requirement concerning the creation of indebtedness by the District, nor shall anything contained herein constitute a pledge of the general tax revenues, funds or moneys of the District.

4.2.5.2. Lease Payments plus interest due hereunder shall be payable only from current funds which are budgeted and appropriated or otherwise made legally available for this purpose. This Facilities Lease shall not create an immediate indebtedness for any aggregate payments that may become due hereunder.

4.2.5.3. The District covenants to take all reasonably necessary actions to include the estimated Lease Payments plus interest in each of its final approved annual budgets.

4.2.5.4. The District further covenants to in good faith make all necessary appropriations (including any supplemental appropriations) from any source of legally available funds of the District for the actual amount of Lease Payments plus interest that come due and payable during the period covered by each such budget. Contractor acknowledges that the District has not pledged the full faith and credit of the District, State of California or any state agency or state department to the payment of Lease Payments plus interest or any other payments due hereunder. The covenants on the part of District contained in this Facilities Lease constitute duties imposed by law and it shall be the duty of each and every public official of the District to take such action and do such things as are required by law in the performance of the official duty of such officials to enable the District to carry out and perform the covenants and agreements in this Facilities Lease agreed to be carried out and performed by the District.

4.2.5.5. The Contractor cannot, under any circumstances, accelerate the District's payments under the Facilities Lease, but the District may elect to buyout the Facilities Lease as provided for herein.

4.2.6. **Timing of Lease Payments.** The first Lease Payment is due only after the following conditions have been completed and satisfied:

4.2.6.1. The Final Tenant Improvement Payment has been paid;

4.2.6.2. All applicable retention has been paid pursuant to the terms of the Contract Documents;

4.2.6.3. The Parties have executed the Memorandum of Commencement Date, attached to the Facilities Lease as **Exhibit E1**; and

4.2.6.4. The Contractor has provided a duly completed and executed "**Unconditional Waiver and Release upon Final Payment**" compliant with Civil Code section 8138 from all subcontractors of any tier and suppliers that each has been paid all amounts owing to it from the Contractor for all work on the Project.

4.2.7. The Lease Payment Amount shall be paid pursuant to the following structure and the annual

interest rate shall be at **Two Percent (2%)**. To the extent that the Term runs into a subsequent calendar year, the interest rate shall not adjust, unless agreed upon by the District in writing.

Date of Payment	(A) Lease Payments	(B) Interest Due on Lease Payment	Lease Payment plus interest due by District to Contractor (A + B)
30 Days after execution of Memorandum of Commencement, and all above conditions have been completed and satisfied	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
30 days thereafter	\$175,864.64	\$1,905.36	\$177,770.00
Total	\$2,110,375.68	\$22,864.32	\$2,133,240.00

4.2.8. **Financed Portion of Lease Payments.** The District requires the Contractor to finance a portion of the Lease Payments and that financing is reflected in the table above.

4.3. In no event shall the cumulative total of the Tenant Improvement Payments and the Lease Payments plus interest ever exceed the Guaranteed Project Cost as defined herein, unless modified pursuant to **Exhibit D1** to the Facilities Lease.

5. Changes to Guaranteed Project Cost.

5.1. As indicated in the Facilities Lease, the Parties may add or remove specific scopes of work from the Project. Based on these change(s), the Parties may agree to a reduction or increase in the Guaranteed Project Cost. If a cost impact or a change is agreed to by the Parties, it shall be reflected as a reduction or increase in the Tenant Improvement Payments and paid upon the payment request from the Contractor when the work is performed or deducted from the next payment request from the Contractor, as applicable. Any change to the Guaranteed Project Cost shall not affect the Lease Payments, nor the interest rate, unless expressly agreed upon by the District in writing.

5.2. The Parties acknowledge that the Guaranteed Project Cost is based on the Construction Documents, including the Plans and Specifications, as identified in **Exhibit J1** to the Facilities Lease.

5.3. **Cost Savings.** Contractor shall work cooperatively with Architect, subcontractors and District, in good faith, to identify appropriate opportunities to reduce Project costs and promote cost savings. Any identified cost savings from the Guaranteed Project Cost shall be identified by Contractor, and if approved in writing by the District, that cost savings shall be deducted from the Guaranteed Project Cost. If any cost savings require revisions to the Construction Documents, Contractor shall work with the District with respect to revising the Construction Documents and, if necessary, obtaining the approval of DSA with respect to those revisions. At the District’s discretion, any reasonable cost incurred by District and/or the Contractor for those revisions may be paid for out of the identified savings before it is deducted from the Guaranteed Project Cost. Contractor shall be entitled to an extension of Contract Time equal to the delay in Project Completion caused by any cost savings adopted by District, if requested in writing before the approval of the cost savings.

5.4. Insurance and Bond Reimbursements. At Project Completion, Contractor shall require reimbursement from its insurance brokers and/or insurers and its bond brokers and/or sureties, all portions of Contractor's bond premiums, either paid or to be paid, that are not at-risk due to a reduction in the Guaranteed Project Cost. All amounts of premium reimbursement that Contractor receives from the Contractor's insurance brokers and/or insurers and its bond brokers and or sureties, shall be withheld by District from Contractor's Lease Payment(s). The District shall estimate this amount until Contractor indicates what the total amount of this reimbursement.

6. Future Buyout of Facilities Lease. If agreed to in writing by the Parties, the Parties may agree that the District can choose to buyout the Lease Payments in a lump sum during the term of the Facilities Lease. The Parties agree that any buyout will be memorialized in writing and serve to terminate the Site Lease and the Facilities Lease and will reduce the interest owed based on the time of the buyout. Under no circumstances can this buyout occur until at least sixty (60) days after Project Completion or the Execution of the Memorandum of Commencement Date, whichever is later. In no event shall any buyout increase the total amount of Lease Amounts in excess of the Guaranteed Project Cost.

Attachment 3

**AMENDED EXHIBIT F1
TO
FACILITIES LEASE**

CONSTRUCTION SCHEDULE

Construction Schedule. The Construction Schedule is as follows:

- It is hereby understood and agreed that assuming the District issues a Notice to Proceed for the Project on or before **May 6, 2020**, then:
 - District shall have Beneficial Occupancy of the Project on or before **March 31, 2023**, and all final documentation including warranties, operation and maintenance manuals, and as-built drawings must be submitted by this date.
- In addition to the general parameters above for the Construction Schedule, below is a detailed Project Construction Schedule with a duration no longer than the Contract Time, and with specific milestones that Contractor shall meet.

Notice to Proceed – May 6, 2020

Milestone #1 – Athletics Complex Building, Utilities, Entry Plaza, and Cowboy Alley – May 6, 2022 – Completion of all Work and beneficial occupancy

Milestone #2 – Student Parking Lot - July 31, 2022 – Completion of all Work

Milestone #3 – Demolition - July 31, 2022 – Completion of all demolition and offhaul

Milestone #4 – Pool, Pool Building, and Hardscape Areas – March 31, 2023 – Completion of all Work and beneficial occupancy

Milestone #5 – Fire Alarm & Exterior Painting Scope – September 7, 2022 – Completion of all Work associated with fire alarm, painting, and signage.

Description of Phases and Milestones

Phase A – Milestone #1 - Athletics Complex Building – May 6, 2020 – May 6, 2022

- a. The contractor shall complete all work associated with the Athletics Complex Building.
- b. The contractor shall have use of the Student Parking Lot area for contractor laydown, material and equipment storage, site offices, and contractor parking.
- c. Certain areas of construction can only be completed during Non-School Days, including the Stadium Entry Plaza, Cowboy Alley Encroachment Work, and work associated with utility connections.
- d. The contractor shall maintain clear pedestrian paths in all City Right-of-Way areas and all student pedestrian paths.
- e. The contractor shall pay special attention to maintaining site access to areas as shown on the Phasing and Logistics plan. This includes maintaining exits out of the west side the Large Gym and Boy's Locker Room; the contractor shall include the building and maintenance of a pedestrian access walkway with overhead protection from falling tools, debris, and/or materials.

Phase A – Milestone# 2 – Student Parking Lot – May 7, 2022 – July 31, 2022

- a. The contractor shall complete all work associated with the Student Parking Lot.
- b. The contractor may elect to begin this phase of work prior to the completion of the Athletics Complex Building, with the stipulation that additional laydown and/or storage areas are not available.

Phase B – Milestone #3 – Building Demolition – June 13, 2022 – July 31, 2022

- a. The contractor shall perform all hazmat abatement, demolition, and offhaul of debris while school is closed for Summer Recess.
- b. This phase of work cannot begin until a minimum of 21 calendar days after the completion and beneficial occupancy of the Athletics Complex Building to allow time for the District to move the contents of the old buildings into the new building.
- c. This phase of work also cannot begin until after graduation and the start of Summer Recess.

Phase B – Milestone #4 – Pool and Pool Building – June 13, 2022 – March 31, 2023

- a. The contractor shall perform all work associated with the Pool, Pool Building, and adjacent hardscape areas.
- b. The contractor shall have use of the Hardscape Areas as shown for contractor laydown, material and equipment storage, site offices, and contractor parking.
- c. Certain areas of construction can only be completed during Non-School Days, including the Student Access Corridor and the Visitor Stadium Access.

Phase C – Milestone #5 - Fire Alarm & Exterior Painting Scope - June 15, 2022 – September 22, 2022

- a. Contractor shall perform Work related to upgrading the fire alarm system as well as certain exterior painting and signage at Buildings A, B, K, L, M, N and the Science Building.

The Contractor shall maintain clear pedestrian paths in all City Right-of-Way areas and all student pedestrian paths. The Contractor shall pay special attention to maintaining site access to areas as shown on the Phasing and Logistics Plan.

In addition to the foregoing and any other provision of the Contract Documents, including, without limitation, Exhibit D2, within fourteen (14) days of the District’s issuance of a Notice to Proceed for construction Work on Milestone #5 - Fire Alarm & Exterior Painting Scope, Contractor shall provide to the District for the District’s approval an updated detailed Construction Schedule compliant with the requirements of the Contract Documents, including, without limitation, Exhibit D2, that updates the detailed Construction Schedule the time for the performance of the Work in connection with Milestone #5 - Fire Alarm & Exterior Painting Scope.

The following shall apply to Contractor’s Work for Milestone #5 - Fire Alarm & Exterior Painting Scope:

- 1. **Delay Associated with Impacted Items.** The Parties recognize that the Project may be impacted by certain supply chain challenges. In addition, to any requirement in the Contract Documents applicable to the Construction Schedule and delay, including, without limitation, the requirements of **Exhibit D**, the following shall apply for any Impacted Item(s) (as defined below):

1.1. Impacted Item(s) and Construction Schedule.

1.1.1. An “**Impacted Item(s)**” shall refer to any item which the Contractor believes may have long lead times that may be impacted by unanticipated supply chain disruptions (“**Impacted Item(s)**”).

1.1.2. For each Impacted Item, Contractor shall include the following in the detailed Construction Schedule:

1.1.2.1. Identify the item(s);

1.1.2.2. The anticipated lead time for the specific item(s), including a date on which Contractor shall place an order for the item(s); and

1.1.2.3. The anticipated date of delivery for the item(s).

1.1.3. Concurrently with the detailed Construction Schedule, Contractor shall provide to the District a list of Impacted Item(s).

- 1.1.4. Contractor shall retain in its files evidence that supports the specific lead time(s) and anticipated delivery schedule(s) for an Impacted Item(s), which may be used to justify a request for a time extension. Contractor need not submit this information with the detailed Construction Schedule, but shall present the information to the District in the event it seeks a time extension whether in a PCO or Claim as substantiation that the item constitutes an Impacted Item.
- 1.2. **Supply Float.** In addition, for **each** Impacted Item, the Parties will meet and confer to discuss potential delay in the procurement of the Impacted Item and shall include in the Construction Schedule float consistent with the agreed potential delay for **each** Impacted Item ("**Supply Float**"). Before seeking a time extension for any delay in Project arising from the late delivery of an Impacted Item, Contractor shall utilize all available Supply Float for that Impacted Item.
- 1.3. **Delays Arising from a Impacted Item.** Delays related to Impacted Items may **only** constitute an Excusable Delay. Delays arising from supply chain disruptions or challenges may constitute an interruption that may support Excusable Delay for an Impacted Item **only**, if, in addition to any other requirement of the Contract Documents, Contractor demonstrates **all** the following conditions are satisfied:
 - 1.3.1. The supply chain disruption causes the procurement of an Impacted Item to exceed the amount of days for the delivery for the Impacted Item as indicated in the **initial** detailed Construction Schedule;
 - 1.3.2. Contractor has exhausted any Supply Float for that Impacted Item;
 - 1.3.3. Delay in the procurement of the Impacted Item materially impacts the progress of the Work by impacting the critical path of the Project; and
 - 1.3.4. The Contractor in no way causes the delay in the procurement of the Impacted Item. Without in any way limiting the generality of the foregoing, the Contractor shall be deemed to "cause" a delay in the procurement of an Impacted Item if: (i) the Contractor unreasonably delays ordering the Impacted Item; and/or (ii) the Contractor fails to request permission from the District to purchase the Impacted Item sufficiently in advance given then-current information regarding lead times for an Impacted Item and to store the Impacted Item on the Site(s) or off-Site(s), with such storage complying with the requirements of the Contract Documents.

Attachment 4

**AMENDED EXHIBIT G1
TO
FACILITIES LEASE**

SCHEDULE OF VALUES

Attached is a detailed Schedule of Values that complies with the requirements of the Construction Provisions (Exhibit D1) and that has been approved by the District for all Work except for Milestone #5 - Fire Alarm & Exterior Painting Scope.

Schedule of Values	Amount
Labor Costs (including full-time project. Superintendent, project management and full-time project engineer)	2,040,200
Materials	227,863
Equipment	270,495
Temporary Facilities	608,395
Other	
Sub-Total	3,146,953
Other	
Sub-Total	3,146,953
20000 - Existing Conditions	1,103,567
30000 - Concrete	4,028,216
40000 - Masonry	357,050
50000 - Metals	4,857,022
60000 - Wood, Plastics & Composites	501,036
70000 - Thermal & Moisture Protection	2,027,929
80000 - Openings; Doors & Windows	1,967,825
90000 - Finishes	4,563,725
100000 - Specialties	466,394
110000 - Equipment	832,295
120000 - Furnishings	3,455
130000 - Special Construction	3,438,450
140000 - Conveying Systems & Equip	171,050
210000 - Fire Suppression	285,700
220000 - Plumbing	1,440,722
230000 - HVAC	1,759,300
260000 - Electrical	3,419,313
270000 - Communications	
280000 - Safety & Security	
310000 - Earthwork	1,400,078
320000 - Exteriors	390,733
330000 - Utilities	657,288
Sub-Total	36,818,101
Bonds	291,390
Insurance	419,235
Sub-Total	710,625
Overhead & Profit	1,778,793

Allowance	2,000,000
Bid Alternate #1 - Photovoltaic Panels	899,993
Sub-Total	4,678,786
Project Cost	42,207,512
Interest of Lease Payments	22,864
TOTAL CONTRACT	42,230,376

In addition to foregoing Schedule of Values, as updated pursuant to the requirements of Contract Documents during the Work on the Project, within fourteen (14) days of the District's issuance of a Notice to Proceed for construction Work on Milestone #5 - Fire Alarm & Exterior Painting Scope, Contractor shall provide to District for the District's approval an updated Schedule of Values compliant with the requirements of the Contract Documents, including, without limitation, Exhibit D2, that updates the Schedule of Values to include values for the Work performed in connection with Milestone #5 - Fire Alarm & Exterior Painting Scope.

Attachment 5

**AMENDED EXHIBIT J1
TO
FACILITIES LEASE**

PLANS, TECHNICAL SPECIFICATIONS, AND DRAWINGS

Each and every Drawing and Specification for the Project referenced in the Contract Documents in this Exhibit J1, as may be amended and approved by authorities having jurisdiction from time to time hereafter, is deemed incorporated herein by reference as if fully set forth herein.

- **Livermore High School Athletic Complex & Aquatic Center – Increment 2**
 - Construction Drawings for Livermore High School Athletic Complex & Aquatic Center – Increment 2
 - Construction Drawings for Livermore High School Photovoltaic Bid Alternate
 - Project Specifications for Livermore High School Athletic Complex & Aquatic Center – Increment 2
 - Addendum #1 – Student Entry Portal
 - Addendum #2 – Musco Pool Lighting

- **Milestone #5 - Fire Alarm & Exterior Painting Scope**
 - Livermore High School Fire Alarm Upgrade Drawings and Specifications prepared by WKM Electrical Consultants dated as of January 7, 2022, including addendum 1 issued on March 31, 2022.
 - Livermore High School Painting (Blds A, B, & M) Only Scope prepared by HED Architects dated as of March 15, 2022, including addendum 1 issued on March 31, 2022.

Attachment 6

EXHIBIT D-2
TO
FACILITIES LEASE
(MILESTONE 5 FIRE ALARM AND
PAINTING SCOPE ONLY)

GENERAL CONSTRUCTION PROVISIONS

TABLE OF CONTENTS

1.	CONTRACT TERMS AND DEFINITIONS	5
1.1.	Definitions	5
1.2.	Laws Concerning The Contract	8
1.3.	No Oral Agreements	8
1.4.	No Assignment	9
1.5.	Notice And Service Thereof	9
1.6.	No Waiver	9
1.7.	Substitutions for Specified Items	9
1.8.	Materials and Work	9
2.	[RESERVED]	10
3.	ARCHITECT	11
4.	CONSTRUCTION MANAGER	11
5.	INSPECTOR, INSPECTIONS, AND TESTS	11
5.1.	Project Inspector	11
5.2.	Tests and Inspections	13
5.3.	Costs for After Hours and/or Off Site Inspections	13
6.	CONTRACTOR	14
6.1.	Status of Contractor	14
6.2.	Contractor's Supervision	14
6.3.	Duty to Provide Fit Workers / Required Personnel	15
6.4.	Prohibition on Harassment	16
6.5.	Conferences and Meetings.	17
6.6.	Purchase of Materials and Equipment	18
6.7.	Documents on Work	19
6.8.	Preservation of Records	19
6.9.	Integration of Work	20
6.10.	Obtaining Licenses	20
6.11.	Work to Comply With Applicable Laws and Regulations	20
6.12.	Safety/Protection of Persons and Property	21
6.13.	Working Evenings and Weekends	23
6.14.	Noise and Dust Control	24
6.15.	Cleaning Up	24
7.	SUBCONTRACTORS	25
7.3.	Bidding for Subcontractor Work	25
8.	OTHER CONTRACTS/CONTRACTORS	26
9.	DRAWINGS AND SPECIFICATIONS	27
9.3.	Trade Name or Trade Term	27
9.6.	Interpretation of Contract Documents/Order of Precedence:	27
9.7.	Integration / Modification	28
9.9.	Ownership of Drawings	28
10.	CONTRACTOR'S SUBMITTALS AND SCHEDULES	28
10.1.	Construction Schedule	28
10.2.	Schedule of Values	29
10.3.	Safety Plan.	30

10.4.	Complete Subcontractor List	30
10.5.	Monthly Progress Schedule(s)	30
10.6.	Safety Data Sheets (SDS) (formerly known as Material Safety Data Sheets, or MSDSs.	30
10.7.	Logistics Plan.	31
11.	SITE ACCESS, CONDITIONS, AND REQUIREMENTS	31
11.1.	Site Investigation	31
11.2.	Soils Investigation Report & Site Due Diligence	31
11.3.	Access to Work	33
11.4.	Layout and Field Engineering	33
11.5.	Utilities & Sanitary Facilities	33
11.6.	Surveys	34
11.7.	Regional Notification Center.....	34
11.8.	Existing Utility Lines.....	34
11.9.	Notification	35
11.10.	Hazardous Materials	35
11.11.	No Signs	35
12.	TRENCHES	35
12.1.	Trenches Greater Than Five Feet	35
12.2.	Excavation Safety	35
12.3.	No Tort Liability of District.....	35
12.4.	No Excavation Without Permits.....	35
12.5.	Discovery of Hazardous Waste, Unusual Conditions and /or Unforeseen Conditions	36
13.	INSURANCE AND BONDS	36
13.1.	Contractor’s Insurance.....	36
13.2.	Contract Security - Bonds	36
14.	WARRANTY/GUARANTEE/INDEMNITY	37
14.1.	Warranty/Guarantee.....	37
14.2.	Indemnity	37
15.	TIME	38
15.1.	Computation of Time / Adverse Weather	38
15.2.	Hours of Work	38
15.3.	Progress and Project Completion.....	38
15.4.	Schedule	39
15.5.	Expeditious Completion.....	39
16.	EXTENSIONS OF TIME – LIQUIDATED DAMAGES	39
16.1.	Contractor’s Notice of Delay	39
16.2.	Excusable and Compensable Delay(s)	40
16.3.	Excusable and Non-Compensable Delay(s)	41
16.4.	Unexcused Delay(s) – Liquidated Damages.....	42
16.5.	Float or Slack in the Schedule	43
17.	CHANGES IN THE WORK	43
17.1.	No Changes Without Authorization	43
17.2.	Architect Authority	44
17.3.	Change Orders	44
17.4.	Unilateral Change Orders	44
17.5.	Force Account Directives	45
17.6.	Price Request.....	45
17.7.	Proposed Change Order.....	46
17.8.	Format for Proposed Change Order	47
17.9.	Change Order Certification	51
17.10.	Determination of Change Order Cost	52
17.11.	Deductive Change Orders.....	52

17.12.	Discounts, Rebates, and Refunds	52
17.13.	Accounting Records	52
17.14.	Notice Required	53
17.15.	Applicability to Subcontractors	53
17.16.	Alteration to Change Order Language	53
17.17.	Failure of Contractor to Execute Change Order	53
18.	REQUESTS FOR INFORMATION	53
19.	PAYMENTS.....	54
19.1.	Guaranteed Project Cost.....	54
19.2.	Applications for Tenant Improvement Payments	54
19.3.	District’s Approval of Application for Tenant Improvement Payment.....	56
19.4.	Subcontractor Payments	60
20.	COMPLETION OF THE WORK.....	61
20.1.	Completion.....	61
20.2.	Closeout Procedures.....	61
20.3.	Final Inspection	62
20.4.	Costs of Multiple Inspections.....	63
20.5.	Beneficial Occupancy or Use Prior to Project Completion	63
21.	FINAL PAYMENT AND RETENTION	63
21.1.	Final Payment.....	63
21.2.	Prerequisites for Final Tenant Improvement Payment	64
21.3.	Retention	64
21.4.	Claims Asserted After Final Tenant Improvement Payment.....	65
22.	UNCOVERING WORK, CORRECTION OF WORK AND RIGHT TO TAKEOVER WORK	65
22.1.	Uncovering Work.....	65
22.2.	Rejection of Work.....	65
22.3.	Nonconforming Work	65
22.4.	Correction of Work	66
22.5.	District's Right to Takeover Work	66
23.	TERMINATION AND SUSPENSION AND SCOPE REDUCTION	67
23.1.	Emergency Termination of Public Contracts Act of 1949.....	67
23.2.	Suspension of Work.....	67
23.3.	Scope Reduction.....	68
24.	CLAIMS RESOLUTION	68
24.1.	Exclusive Remedy.	68
24.2.	Performance during Claim Resolution Process.....	68
24.3.	Waiver	69
24.4.	Intention.	69
24.5.	Other Provisions.....	69
24.6.	Claim Presentation	69
24.7.	Subcontractors.	69
24.8.	Documentation of Resolution.....	73
24.9.	Claim Resolution Process – Non-Applicability.....	73
25.	LABOR, WAGE & HOUR, APPRENTICE AND RELATED PROVISIONS	74
25.1.	Compliance Monitoring and Enforcement by the DIR	74
25.2.	Wage Rates, Travel and Subsistence.....	75
25.3.	Hours of Work	76
25.4.	Payroll Records.....	76
25.5.	Apprentices	78
25.6.	Non-Discrimination	79
25.7.	Labor First Aid	79
25.8.	Skilled and Trained Workforce Requirement	79

26. MISCELLANEOUS.....	81
26.1. Assignment of Antitrust Actions	81
26.2. Excise Taxes.....	82
26.3. Taxes	82
26.4. Shipments	82

This Exhibit D-2 constitutes the “General Construction Provisions” (sometimes called the “General Conditions”) that govern the overall construction and Project Completion by Contractor. CONSISTENT WITH AMENDMENT NO. 1, THE PARTIES AGREE THAT THIS EXHIBIT D-2 SHALL ONLY APPLY TO THE FIRE ALARM/ PAINTING SCOPE AS FURTHER DESCRIBED IN EXHIBIT B-1.

1. CONTRACT TERMS AND DEFINITIONS

1.1. Definitions

Wherever used in the Contract Documents, the following terms shall have the meanings indicated, which shall be applicable to both the singular and plural thereof:

1.1.1. Adverse Weather: Shall be only weather that satisfies all of the following conditions: (1) unusually severe precipitation, sleet, snow, hail, heat, or cold conditions in excess of the norm for the location and time of year it occurred, and (2) at the Project Site(s).

1.1.2. Allowance(s): Amount(s) that are within the GPC that, if used at all, will be to pay for the cost or construction of a scope of work identified at the time the Allowance is utilized.

1.1.3. Approval, Approved, and/or Accepted: Refer to written authorization, unless stated otherwise.

1.1.4. Architect: The individual, partnership, corporation, joint venture, or any combination thereof, named as Architect, who will have the rights and authority assigned to the Architect in the Contract Documents. The term Architect means the District's Architect on this Project or the Architect's authorized representative.

1.1.5. Beneficial Occupancy: Occupancy of the Project by the District for its intended purpose and which produces relatively little interference with the Contractor in completing construction.

1.1.6. Change Order: A written order to the Contractor authorizing an addition to, deletion from, or revision in the Work, and/or authorizing an adjustment in the Guaranteed Project Cost or Contract Time. If a Change Order is required to be approved by DSA, the District may call it a Construction Change Document.

1.1.7. Construction Manager (or “Project Manager”): The individual, partnership, corporation, joint venture, or any combination thereof, or its authorized representative, named as such by the District. If no Construction Manager is used on the Project that is the subject of this Contract, then all references to Construction Manager herein shall be read to refer to District.

1.1.8. Construction Schedule: The progress schedule of construction of the Project as provided by Contractor and approved by District.

1.1.9. Contract, Contract Documents: The Contract consists exclusively of the documents evidencing the agreement of the District and Contractor, identified as the Contract Documents. The Contract Documents consist of the following documents:

- 1.1.9.1. Site Lease
- 1.1.9.2. Facilities Lease, with all of its Exhibits
- 1.1.9.3. These General Construction Provisions
- 1.1.9.4. Noncollusion Declaration
- 1.1.9.5. Certifications to be Completed by Contractor
- 1.1.9.6. Disabled Veterans Business Enterprise Participation Certification
- 1.1.9.7. Criminal Background Investigation/Fingerprinting Certification

- 1.1.9.8. Roofing Contract Financial Interest Certification
- 1.1.9.9. Performance Bond
- 1.1.9.10. Payment Bond (Contractor's Labor & Material Bond)
- 1.1.9.11. All Division 1 Documents, which shall only supplement these General Construction Provisions, but shall not control if their provisions contradict these Construction Provisions
- 1.1.9.12. All Plans, Technical Specifications, and Drawings
- 1.1.9.13. Any and all addenda to any of the above documents
- 1.1.9.14. Any and all change orders or written modifications to the above documents if approved in writing by the District

- 1.1.10. Contract Time:** The time period stated in the Facilities Lease for Project Completion.
- 1.1.11. Contractor (or "Contractor"):** The entity identified in the Facilities Lease as contracting to perform the Work to be done under this Contract, or the legal representative of such a person or persons.
- 1.1.12. Daily Job Report(s):** Daily Project reports prepared by the Contractor's employee(s) who are present on Site, which shall include the information required herein.
- 1.1.13. Day(s):** Unless otherwise designated, day(s) means calendar day(s). "Business Days" shall mean days except Saturday, Sunday, a day that is federally-recognized holiday, or a day that is a California-recognized holiday
- 1.1.14. Defective or Nonconforming Work.** Defective or nonconforming Work is any Work which is unsatisfactory, faulty or deficient by: (a) not conforming to the requirements of the Contract Documents; (b) not conforming to the standards of workmanship of the applicable trade; (c) not being in compliance with the requirements of any inspection, reference, standard, test, or approval required by the Contract Documents; or (d) not conforming with applicable codes or regulations; or (e) damage to Work occurring prior to Completion.
- 1.1.15. District (or "Owner"):** The public agency or the school district for which the Work is performed. The governing board of the District or its designees will act for the District in all matters pertaining to the Contract. The District may, at any time,
- 1.1.15.1. Direct the Contractor to communicate with or provide notice to the Construction Manager or the Architect on matters for which the Contract Documents indicate the Contractor will communicate with or provide notice to the District; and/or
 - 1.1.15.2. Direct the Construction Manager or the Architect to communicate with or direct the Contractor on matters for which the Contract Documents indicate the District will communicate with or direct the Contractor.
- 1.1.16. Drawings (or "Plans"):** The graphic and pictorial portions of the Contract Documents showing the design, location, scope and dimensions of the work, generally including plans, elevations, sections, details, schedules, sequence of operation, and diagrams.
- 1.1.17. DSA:** Division of the State Architect.
- 1.1.18. Force Account Directive:** A process that may be used when the District and the Contractor cannot agree on a price for a specific scope of work or before Contractor prepares a price for the scope of work, Contractor performs on a time and materials basis.
- 1.1.19. Guaranteed Project Cost (or "GPC" or "Contract Price" or "Guaranteed Maximum Price" or**

“GMP”): The total monies payable to the Contractor under the terms and conditions of the Contract Documents.

1.1.20. Product(s): New material, machinery, components, equipment, fixtures and systems forming the Work, including existing materials or components required and approved by the District for reuse.

1.1.21. Product Data: Illustrations, standard schedules, performance charts, instructions, brochures, diagrams, and other information furnished by the Contractor to illustrate a material, product, or system for some portion of the Work.

1.1.22. Project: The planned undertaking as provided for in the Contract Documents.

1.1.23. Project Completion: Where the Work to construct the Project is 100% complete, including all punch list items. Final DSA approval of the Project is not required for Project Completion.

1.1.24. Project Inspector (or “Inspector” or “IOR”): The individual(s) retained by the District in accordance with title 24 of the California Code of Regulations to monitor and inspect the Project.

1.1.25. Program Manager: The individual, partnership, corporation, joint venture, or any combination thereof, or its authorized representative, named as such by the District. If no Program Manager is designated for Project that is the subject of this Contract, then all references to Project Manager herein shall be read to refer to District.

1.1.26. Provide: Shall include “provide complete in place,” that is, “furnish and install,” and “provide complete and functioning as intended in place” unless specifically stated otherwise.

1.1.27. Request for Information (or “RFI”): A written request prepared by the Contractor requesting that the Architect provide additional information necessary to clarify or amplify an item in the Contract Documents that the Contractor believes is not clearly shown or called for in the Drawings or Specifications or other portions of the Contract Documents, or to address problems that have arisen under field conditions.

1.1.28. Request for Substitution: A request by Contractor to substitute an equal or superior material, product, thing, or service for a specific material, product, thing, or service that has been designated in the Contract Documents by a specific brand or trade name.

1.1.29. Safety Orders: Written and/or verbal orders for construction issued by the California Division of Industrial Safety (“CalOSHA”) or by the United States Occupational Safety and Health Administration (“OSHA”).

1.1.30. Safety Plan: Contractor’s safety plan specifically adapted for the Project. Contractor's Safety Plan shall comply with all provisions regarding Project safety, including all applicable provisions in these General Construction Provisions.

1.1.31. Samples: Physical examples that illustrate materials, products, equipment, finishes, colors, or workmanship and that, when approved in accordance with the Contract Documents, establish standards by which portions of the Work will be judged.

1.1.32. Shop Drawings: All drawings, prints, diagrams, illustrations, brochures, schedules, and other data that are prepared by the Contractor, a subcontractor, manufacturer, supplier, or distributor, that illustrate how specific portions of the Work shall be fabricated or installed.

1.1.33. Site: The Project Site(s) as shown on the Drawings.

1.1.34. Specifications: That portion of the Contract Documents, Division 1 through Division 49, and all technical sections, and addenda to all of these, if any, consisting of written descriptions and requirements of a technical nature of materials, equipment, construction methods and systems, standards, and workmanship.

1.1.35. Standard of Care. Contractor shall perform all of its Services, including all due diligence tasks, constructability reviews, value engineering recommendations and Preliminary Services, pursuant to the standard of care of a contractor performing similar tasks for California school districts, which shall not include any design, architectural, or engineering responsibility for the Project.

1.1.36. Subcontractor: A contractor and/or supplier who is under contract with the Contractor or with any other subcontractor, regardless of tier, to perform a portion of the Work of the Project.

1.1.37. Submittal Schedule: The schedule of submittals as provided by Contractor and approved by District.

1.1.38. Surety: The person, firm, or corporation that executes as surety the Contractor's Performance Bond and Payment Bond, and must be a California admitted surety insurer as defined in the Code of Civil Procedure section 995.120.

1.1.39. Terms. The term "provide" means "provide complete in place" or to "furnish and install" such item. Unless otherwise provided in the Contract Documents, the terms "approved;" "directed;" "satisfactory;" "accepted;" "acceptable;" "proper;" "required;" "necessary" and "equal" shall mean as approved, directed, satisfactory, accepted, acceptable, proper, required, necessary and equal, in the opinion of the District. The term "typical" as used in the Drawings shall require the installation or furnishing of such item(s) of the Work designated as "typical" in all other areas similarly marked as "typical"; Work in such other areas shall conform to that shown as "typical" or as reasonably inferable therefrom.

1.1.40. Unilateral Change Order: A written order prepared and issued by the District, the Construction Manager, and/or the Architect and signed by the District and the Architect, directing a change in the Work. **A Unilateral Change Order is NOT a Construction Change Document (which is defined above as a Change Order that DSA must approve).**

1.1.41. Work: All labor, materials, equipment, components, appliances, supervision, coordination, and services required by, or reasonably inferred from, the Contract Documents, that are necessary for Project Completion.

1.2. Laws Concerning The Contract

Contract is subject to all provisions of the Constitution and laws of California governing, controlling, or affecting District, or the property, funds, operations, or powers of District, and such provisions are by this reference made a part hereof. Any provision required by law to be included in this Contract shall be deemed to be inserted.

1.3. No Oral Agreements

No oral agreement or conversation with any officer, agent, or employee of District, either before or after execution of Contract, shall affect or modify any of the terms or obligations contained in any of the documents comprising the Contract.

1.4. No Assignment

Except as specifically permitted in the Facilities Lease, Contractor shall not assign this Contract or any part thereof including, without limitation, any services or money to become due hereunder without the prior written consent of the District. Assignment without District's prior written consent shall be null and void. Any assignment of money due or to be come due under this Contract shall be subject to a prior lien for services rendered or material supplied for performance of work called for under this Contract in favor of all persons, firms, or corporations rendering services or supplying material to the extent that claims are filed pursuant to the Civil Code, Code of Civil Procedure, Government Code, Labor Code, and/or Public Contract Code, and shall also be subject to deductions for liquidated damages or withholding of payments as determined by District in accordance with this Contract. Contractor shall not assign or transfer in any manner to a Subcontractor or supplier the right to prosecute or maintain an action against the District.

1.5. Notice And Service Thereof

Any notice from one party to the other or otherwise under Contract shall be in writing and shall be dated and signed by the party giving notice or by a duly authorized representative of that party. Any notice shall not be effective for any purpose whatsoever unless served as indicated in the Facilities Lease.

1.6. No Waiver

The failure of District in any one or more instances to insist upon strict performance of any of the terms of this Contract or to exercise any option herein conferred shall not be construed as a waiver or relinquishment to any extent of the right to assert or rely upon any such terms or option on any future occasion. No action or failure to act by the District, Architect, or Construction Manager shall constitute a waiver of any right or duty afforded the District under the Contract, nor shall any action or failure to act constitute an approval of or acquiescence in any breach thereunder, except as may be specifically agreed in writing.

1.7. Substitutions for Specified Items

Contractor shall not substitute any items identified in the Contract Documents without complying with the procedures indicated in the Contract Documents and without prior written approval of the District.

1.8. Materials and Work

1.8.1. Except as otherwise specifically stated in this Contract, Contractor shall provide and pay for all materials, labor, tools, equipment, transportation, supervision, temporary constructions of every nature, and all other services, management, and facilities of every nature whatsoever necessary to execute and complete this Contract within the Contract Time. Contractor's obligations hereunder shall include, without limitation, providing personal protective equipment ("PPE") to its employees and that its subcontractors provide PPE equipment to its employees to prevent the spread of COVID-19 or any other similar virus or derivative strain at the School Site(s).

1.8.2. Unless otherwise specified, all materials shall be new and the best of their respective kinds and grades as noted or specified, and workmanship shall be of good quality.

1.8.3. Materials shall be furnished in ample quantities and at such times as to ensure uninterrupted progress of Work and shall be stored properly and protected as required.

1.8.4. For all materials and equipment specified or indicated in the Drawings, the Contractor shall provide all labor, materials, equipment, and services necessary for complete assemblies and complete

working systems, functioning as intended, including incidental items not indicated on Drawings, nor mentioned in the Specifications, that can legitimately and reasonably be inferred to belong to the Work described, or be necessary in good practice to provide a complete assembly or system. In all instances, material and equipment shall be installed in strict accordance with each manufacturer's most recent published recommendations and specifications.

1.8.5. Contractor shall, after award of Contract by District and after relevant submittals have been approved, place orders for materials and/or equipment as specified so that delivery of same may be made without delays to the Work. Contractor shall, upon demand from District, present documentary evidence showing that orders have been placed. Failure of Contractor to comply with this provision shall not be a basis for an extension to the Contract Time.

1.8.6. District reserves the right but has no obligation, for any neglect in complying with the above instructions, to place orders for such materials and/or equipment as it may deem advisable in order that the Work may be completed at the date specified in the Facilities Lease, and all expenses incidental to the procuring of said materials and/or equipment shall be paid for by Contractor or withheld from payment(s) to Contractor.

1.8.7. Contractor warrants good title to all material, supplies, and equipment installed or incorporated in Work and agrees upon Project Completion to deliver the Site to District, together with all improvements and appurtenances constructed or placed thereon by it, and free from any claims, liens, or charges. Contractor further agrees that neither it nor any person, firm, or corporation furnishing any materials or labor for any work covered by the Contract shall have any right to lien any portion of the Premises or any improvement or appurtenance thereon, except that Contractor may install metering devices or other equipment of utility companies or of political subdivision, title to which is commonly retained by utility company or political subdivision. In the event of installation of any such metering device or equipment, Contractor shall advise District as to owner thereof.

1.8.8. Nothing contained in this Article, however, shall defeat or impair the rights of persons furnishing materials or labor under any bond given by Contractor for their protection or any rights under any law permitting such protection or any rights under any law permitting such persons to look to funds due Contractor in hands of District (e.g., stop payment notices), and this provision shall be inserted in all subcontracts and material contracts and notice of its provisions shall be given to all persons furnishing material for work when no formal contract is entered into for such material.

1.8.9. Title to new materials and/or equipment for the Work of this Contract and attendant liability for its protection and safety shall remain with Contractor until incorporated in the Work of this Contract and Title is transferred to the District pursuant to the Facilities Lease. No part of any materials and/or equipment shall be removed from its place of storage except for immediate installation in the Work of this Contract. Contractor shall keep an accurate inventory of all materials and/or equipment in a manner satisfactory to District or its authorized representative and shall, at the District's request, forward it to the District.

1.8.10. Storage of Items Off-Site. The District may request that Contractor procure and store off-site certain equipment, supplies, and or materials. In addition, the Contractor may request that it be permitted to procure and store off-site certain equipment, supplies, and or materials. In either case, and before the District issues payment for those item(s), the Contractor shall comply with the insurance and/or bond requirements herein related to the storage of off-site items that the District has paid for and that the Contractor remains in possession of.

2. [RESERVED]

3. ARCHITECT

3.1. The Architect shall represent the District during the Project and will observe the progress and quality of the Work on behalf of the District. Architect shall have the authority to act on behalf of District to the extent expressly provided in the Contract Documents and to the extent determined by District. Architect shall have authority to reject materials, workmanship, and/or the Work whenever rejection may be necessary, in Architect's reasonable opinion, to insure the proper execution of the Contract.

3.2. Architect shall, with the District and on behalf of the District, determine the amount, quality, acceptability, and fitness of all parts of the Work, and interpret the Specifications, Drawings, and shall, with the District, interpret all other Contract Documents.

3.3. Architect shall have all authority and responsibility established by law, including title 24 of the California Code of Regulations.

3.4. Contractor shall provide District and the Construction Manager with a copy of all written communication between Contractor and Architect at the same time as that communication is made to Architect, including, without limitation, all RFIs, correspondence, submittals, claims, and proposed change orders.

4. CONSTRUCTION MANAGER

4.1. If a construction manager is used on this Project ("Construction Manager" or "CM"), the Construction Manager will provide administration of the Contract on the District's behalf. After execution of the Contract, all correspondence and/or instructions from Contractor and/or District shall be forwarded through the Construction Manager. The Construction Manager will not be responsible for and will not have control or charge of construction means, methods, techniques, sequences, or procedures or for safety precautions in connection with the Work, which shall all remain the Contractor's responsibility.

4.2. The Construction Manager, however, will have authority to reject materials and/or workmanship not conforming to the Contract Documents, as determined by the District, the Architect, and/or the Project Inspector. The Construction Manager shall also have the authority to require special inspection or testing of any portion of the Work, whether it has been fabricated, installed, or fully completed. Any decision made by the Construction Manager, in good faith, shall not give rise to any duty or responsibility of the Construction Manager to the Contractor, any Subcontractor, their agents, employees, or other persons performing any of the Work. The Construction Manager shall have free access to any or all parts of Work at any time.

4.3. If the District does not use a Construction Manager on this Project, all references to Construction Manager or CM shall be read as District.

5. INSPECTOR, INSPECTIONS, AND TESTS

5.1. Project Inspector

5.1.1. One or more Project Inspector(s), including special Project Inspector(s), as required, will be assigned to the Work by District, in accordance with requirements of title 24, part 1, of the California Code of Regulations, to enforce the building code and monitor compliance with Plans and Specifications for the Project previously approved by the DSA. Duties of Project Inspector(s) are specifically defined in section 4-342 of said part 1 of title 24.

5.1.2. No Work shall be carried on except with the knowledge and under the inspection of the Project Inspector(s). The Project Inspector(s) shall have free access to any or all parts of Work at any time. Contractor shall furnish Project Inspector(s) reasonable opportunities for obtaining such information as

may be necessary to keep Project Inspector(s) fully informed respecting progress and manner of work and character of materials. Inspection of Work shall not relieve Contractor from an obligation to fulfill this Contract. Project Inspector(s) and the DSA are authorized to stop work whenever the Contractor and/or its Subcontractor(s) are not complying with the Contract Documents. Any work stoppage by the Project Inspector(s) and/or DSA shall be without liability to the District. Contractor shall instruct its Subcontractors and employees accordingly.

5.1.3. If Contractor and/or any Subcontractor requests that the Project Inspector(s) perform any inspection off-site, this shall only be done if it is allowable pursuant to applicable regulations and DSA. If the off-site inspections are more frequent than are reasonable for the type of off-site inspection, those inspections shall be at the expense of the Contractor.

5.1.4. Limitations on Project Inspector Authority. The Project Inspector does not have authority to interpret the Contract Documents or to modify the Work depicted in the Contract Documents. No Work inconsistent with the Contract Documents shall be performed solely on the basis of the direction of the Project Inspector, and the Contractor shall be liable to the District for the consequences of all Work performed on such basis.

5.1.5. In addition to the requirements in the Contract Documents related to cooperation with and authority of the DSA Project Inspector(s) for the Project, Contractor must comply with the requirements of the most recent versions of DSA document PR 13-01. Below are provisions of this document from PR 13-01 (rev 08/21/17).

5.1.5.1. The contractor shall carefully study the DSA-approved documents and shall plan a schedule of operations well ahead of time.

5.1.5.2. If at any time it is discovered that work is being done which is not in accordance with the DSA-approved construction documents, the contractor shall correct the work immediately.

5.1.5.3. Verify that DSA 152 and, when applicable, DSA 152-IPI forms were issued for the project prior to the commencement of construction.

5.1.5.4. Meet with the design team, the Laboratory of Record and the project inspector to mutually communicate and understand the structural/material and fire/life safety testing and inspection program, and the methods of communication appropriate for the project.

5.1.5.5. Notify the project inspector and, when applicable, in-plant inspector, in writing, of the commencement of construction of each and every aspect of the work at least 48 hours in advance by submitting Commencement/Completion of Work Notification (form DSA 156), or other agreed-upon written documents, to the project inspector.

5.1.5.6. Notify the project inspector and, when applicable, the in-plant inspector, of the completion of construction of each and every aspect of the work by submitting form DSA 156 (or other agreed-upon written documents) to the project inspector.

5.1.5.7. Consider the relationship of the signed-off blocks and sections of the form DSA 152 and the commencement of subsequent work. Until the project inspector has signed off applicable blocks and sections of the form DSA 152, the contractor may be prohibited from proceeding with subsequent construction activities that cover up the unapproved work. Any subsequent construction activities that cover up the unapproved work will be subject to a "Stop Work Order" from DSA or the school district (see IR A-13 for additional information), and are subject to removal and remediation if found to be in noncompliance with the DSA-approved construction documents.

5.1.5.8. Submit the final verified report. All prime contractors are required to submit final Contractor Verified Reports (form DSA 6-C).

5.2. Tests and Inspections

5.2.1. Tests and Inspections shall comply with title 24, part 1, California Code of Regulations, group 1, article 5, section 4-335, and with the provisions of the Specifications.

5.2.2. If the Contract Documents, laws, ordinances or any public authority with jurisdiction over the Work requires the Work, or any portion thereof, to be specially tested, inspected or approved, the Contractor shall give the Architect, the Construction Manager and the Project Inspector written notice of the readiness of such Work for observation, testing or inspection at least seventy-two (72) hours prior to the time for the conducting of such test, inspection or observation. If inspection, testing or observation is by authority other than the District, the Contractor shall inform the Project Inspector and the Construction Manager not less than seventy-two (72) hours prior to the date fixed for such inspection, test or observation. The Contractor shall not cover up any portion of the Work subject to tests, inspections or observations prior to the completion and satisfaction of the requirements of such test, inspection or observation. In the event that any portion of the Work subject to tests, inspection or approval shall be covered up by Contractor prior to completion and satisfaction of the requirements of such tests, inspection or approval, Contractor shall be responsible for the uncovering of such portion of the Work as is necessary for performing such tests, inspection or approval without adjustment of the Contract Price or the Contract Time on account thereof.

5.2.3. The District will select an independent testing laboratory to conduct the tests. Selection of the materials required to be tested shall be by the laboratory or the District's representative and not by the Contractor. The Contractor shall notify the District's representative a sufficient time in advance of its readiness for required observation or inspection.

5.2.4. The Contractor shall notify the District's representative a sufficient time in advance of the manufacture of material to be supplied under the Contract Documents, that must by terms of the Contract Documents be tested, in order that the District may arrange for the testing of same at the source of supply. This notice shall be, at a minimum, seventy-two (72) hours prior to the manufacture of the material that needs to be tested. These notifications shall be submitted in all instances via hard copy and, if requested by the Project Inspector(s), also electronically via an internet-based notification/reporting system.

5.2.5. Any material shipped by the Contractor from the source of supply prior to having satisfactorily passed such testing and inspection or prior to the receipt of notice from said representative that such testing and inspection will not be required, shall not be incorporated into and/or onto the Project.

5.2.6. The District will select and pay testing laboratory costs for all tests and inspections. Costs of tests of any materials found to be not in compliance with the Contract Documents shall be paid for by the District and reimbursed by the Contractor or deducted from the Guaranteed Project Cost.

5.3. Costs for After Hours and/or Off Site Inspections

If the Contractor performs Work outside the Inspector's regular working hours, over a period of more than eight (8) hours per day by any single person, on weekends/holidays or requests the Inspector to perform inspections off Site, then the costs of any inspections required outside regular working hours, over a period of more than eight (8) hours per day by any single person, on weekends/holidays or off Site, shall be borne by the Contractor and may be invoiced to the Contractor by the District or the District may deduct those

expenses from the next Tenant Improvement Payment.

6. CONTRACTOR

Contractor shall construct the Work for the Contract price including any adjustment(s) to the Guaranteed Project Cost pursuant to provisions herein regarding changes to the Guaranteed Project Cost. Except as otherwise indicated herein, Contractor shall provide and pay for all labor, materials, equipment, permits, fees, licenses, facilities, transportation, taxes, and services necessary for the proper execution and Project Completion..

6.1. Status of Contractor

6.1.1. Contractor is and shall at all times be deemed to be an independent contractor and shall be wholly responsible for the manner in which it and its Subcontractors perform the services required of it by the Contract Documents. Nothing herein contained shall be construed as creating the relationship of employer and employee, or principal and agent, between the District, or any of the District's employees or agents, and Contractor or any of Contractor's Subcontractors, agents or employees. Contractor assumes exclusively the responsibility for the acts of its employees as they relate to the services to be provided during the course and scope of their employment. Contractor, its Subcontractors, agents, and its employees shall not be entitled to any rights or privileges of District employees. District shall be permitted to monitor the Contractor's activities to determine compliance with the terms of this Contract.

6.1.2. As required by law, Contractor and all Subcontractors shall be properly licensed and regulated by the Contractors State License Board, located at 9821 Business Park Drive, Sacramento, California 95827, with a mailing address of Post Office Box 26000, Sacramento, CA 95826, and with a website at <http://www.cslb.ca.gov>.

6.2. Contractor's Supervision

6.2.1. During progress of the Work, Contractor shall keep on the Premises, and at all other appropriate locations where any Work related to the Contract is being performed, minimum staffing as indicated in **Exhibit K** to the Facilities Lease. These persons shall each comply with the following:

6.2.1.1. Each shall be an employee of the Contractor, to whom the District does not object.

6.2.1.2. Each shall speak fluently English, written and verbal, and the predominant language of the Contractor's employees.

6.2.2. Before commencing the Work herein, Contractor shall give written notice to District of the name of its project manager and construction superintendent. Neither the Contractor's project manager nor construction superintendent shall be changed except with prior written notice to District, unless the Contractor's project manager and/or construction superintendent proves to be unsatisfactory to Contractor, District, any of the District's employees, agents, the Construction Manager, or the Architect, in which case, Contractor shall notify District in writing or if such project manager or construction superintendent are no longer employed by Contractor. The Contractor's project manager and construction superintendent shall each represent Contractor, and all directions given to Contractor's project manager and/or construction superintendent shall be as binding as if given to Contractor.

6.2.3. Contractor shall give efficient supervision to the Work, using its best skill and attention. Contractor shall carefully study and compare all Contract Documents, Drawings, Specifications, and other instructions and shall at once report to District, Construction Manager, and Architect any error, inconsistency, or omission that Contractor or its employees and Subcontractors may discover, in writing, with a copy to District's Project Inspector(s).

6.2.4. The Contractor's project manager shall devote sufficient time to the Project on site, and in the Contractor's home office to pre-plan activities to meet the Project schedule and fulfill all Contract obligations. This includes making timely submittals, issuing and disseminating necessary RFI's, promptly processing and distributing bulletins, change orders and payments, keeping required logs current etc. If any of these activities fall behind contract requirements or dates necessary to complete the Project on time, the Contractor must provide a full time project manager on site dedicated solely to the Project, until the deficiencies are corrected.

6.2.5. The Contractor shall verify all indicated dimensions before ordering materials or equipment, or before performing work. The Contractor shall take field measurements, verify field conditions, and shall carefully compare such field measurements and conditions and other information known to the Contractor with the Project Documents before commencing work. Errors, inconsistencies or omissions discovered shall be reported to the District at once. Upon commencement of any item of work, the Contractor shall be responsible for dimensions related to such item of work and shall make any corrections necessary to make work properly fit at no additional cost to District. This responsibility for verification of dimensions is a non-delegable duty and may not be delegated to subcontractors or agents.

6.2.6. Contractor shall not be relieved from performing work related to omissions from the plans, drawings or specifications, or misdescriptions of details of work which are manifestly necessary to carry out the intent of the plans, drawings and specifications, or which are customarily performed. Contractor shall perform this work as if fully and correctly set forth and described in the plans, drawings and specifications.

6.2.7. The Contractor shall be solely responsible for the means, methods, techniques, sequences, and procedures of construction. The Contractor shall be responsible to see that the finished work complies accurately with the Contract Documents.

6.3. Duty to Provide Fit Workers / Required Personnel

6.3.1. Contractor and Subcontractor(s) shall at all times enforce strict discipline and good order among their employees and shall not employ or work any unfit person or anyone not skilled in work assigned to that person. It shall be the responsibility of Contractor to ensure compliance with this requirement. District may require Contractor to permanently remove unfit persons from Project Site(s). Contractor shall ensure that all its employees and employees of its subcontractors shall comply with all applicable construction site safety requirements, including, without limitation, those related to COVID-19 or any other similar virus or derivative strain.

6.3.2. Any person in the employ of Contractor or Subcontractor(s) whom District may deem incompetent or unfit shall be excluded from working on the Project and shall not again be employed on the Project except with the prior written consent of District.

6.3.3. The Contractor shall furnish labor that can work in harmony with all other elements of labor employed or to be employed in the Work.

6.3.4. If Contractor intends to make any change in the name or legal nature of the Contractor's entity, Contractor must first notify the District. The District shall determine if Contractor's intended change is permissible while performing this Contract.

6.3.5. All persons working for Contractor and Subcontractor(s) shall refrain from using profane or vulgar language, or any other language that is inappropriate on the job site.

6.3.6. The Contractor shall employ a full-time superintendent and necessary assistants who shall have complete authority to represent and act on behalf on the Contractor on all matters pertaining to the Work. The superintendent shall be competent and have a minimum of five (5) years experience in construction supervision on projects of similar scale and complexity. The superintendent shall be satisfactory to the District and, if not satisfactory, shall be replaced by the Contractor with one that is acceptable. The superintendent shall not be changed without the written consent of the District unless the superintendent ceases to be employed by the Contractor.

6.3.7. The Contractor shall employ a competent estimator and necessary assistants, or contract for sufficient services of an estimating consultant and to process proposed change orders. The estimator shall have a minimum of five (5) years experience in estimating. The estimator shall be satisfactory to the District and, if not satisfactory, shall be replaced by the Contractor with one that is acceptable. The estimator shall not be changed without the written consent of the District unless the estimator ceases to be employed by the Contractor. The Contractor shall submit PCO's requested by the District within fourteen (14) calendar days.

6.3.8. The Contractor shall employ a competent scheduler and necessary assistants, or contract for sufficient services of a scheduling consultant. The scheduler shall have a minimum of five (5) years' experience in scheduling. The scheduler shall be satisfactory to the District and, if not satisfactory, shall be replaced by the Contractor with one that is acceptable. The scheduler shall not be changed without the written consent of the District unless the scheduler ceases to be employed by the Contractor.

6.3.9. Contractor shall at all times enforce strict discipline and good order among Contractor's employees, and shall not employ on the Project any unfit person or anyone not skilled in the task assigned.

6.3.10. If Contractor or any Subcontractor on the Project site fails to comply with any provision of paragraph 6.4, the District may have the offending person(s) immediately removed from the site, and such person(s) shall be replaced within three (3) days, at no additional expense to the District. Contractor, on behalf of it and its subcontractors, hereby waives any claim that the provisions of this paragraph or the enforcement thereof interferes, or has the potential to interfere, with its right to control the means and methods of its performance and duties under this Contract.

6.4. Prohibition on Harassment

6.4.1. In addition to the non-discrimination requirements in the Contract Documents, the Contractor and all Subcontractors must comply with these provisions prohibiting harassment at the Site.

6.4.2. The District is committed to providing a campus and workplace free of sexual harassment and harassment based on factors such as race, color religion, national origin, ancestry, age, medical condition, marital status, disability or veteran status. Harassment includes without limitation, verbal, physical or visual conduct which creates an intimidating, offensive or hostile environment such as racial slurs; ethnic jokes; posting of offensive statements, posters or cartoons or similar conduct. Sexual harassment includes without limitation the solicitation of sexual favors, unwelcome sexual advances, or other verbal, visual or physical conduct of a sexual nature.

6.4.3. Contractor shall take all reasonable steps to prevent harassment from occurring, including without limitation affirmatively raising the subject of harassment among its employees, expressing strong disapproval of any form of harassment, developing appropriate sanctions, informing employees of their right to raise and how to raise the issue of harassment and informing complainants of the outcome of an investigation into a harassment claim.

6.4.4. Contractor shall not permit any person, whether employed by Contractor or a Subcontractor or any other person or entity, performing any Work at or about the Site to engage in any prohibited form of harassment. Any person performing or providing Work on or about the Site engaging in a prohibited form of harassment directed to any student, faculty member or staff of the District or directed to any other person on or about the Site shall be subject to immediate removal and shall be prohibited thereafter from providing or performing any portion of the Work. Upon the District's receipt of any notice or complaint that any person employed directly or indirectly by Contractor on any Subcontractor in performing or providing the Work has engaged in a prohibited form of harassment, the District will promptly undertake an investigation of such notice or complaint. In the event that the District, after such investigation, reasonably determines that a prohibited form of harassment has occurred, the District shall promptly notify the Contractor of the same and direct that the person engaging in such conduct be immediately removed from the Site. Unless the District's determination that a prohibited form of harassment has occurred is grossly negligent or without reasonable cause, District shall have no liability for directing the removal of any person determined to have engaged in a prohibited form of harassment nor shall the Contract Price or the Contract Time be adjusted on account thereof. The indemnity provisions of the Contract Documents apply to any assertion by any person dismissed from performing or providing work at the direction of the District pursuant to this provision; or (ii) the assertion by any person that any person directly or indirectly under the employment or direction of the Contractor has engaged in a prohibited form of harassment directed to or affecting such person. The obligations of the Contractor and the Surety under the preceding sentence are in addition to, and not in lieu of, any other obligation of defense, indemnity and hold harmless whether arising under the Contract Documents, at law or otherwise; these obligations survive completion of the Work or the termination of the Contract.

6.5. Conferences and Meetings.

6.5.1. In addition to the conference and meeting requirements in the Specifications, Contractor's supervisory personnel for the Work and the Contractor's management personnel shall attend all required meetings as required by the Contract Documents or as requested by the District. The Contractor's personnel participating in conferences and meetings relating to the Work shall be authorized to act on behalf of the Contractor and to bind the Contractor. The Contractor is solely responsible for arranging for the attendance by Subcontractors and Material Suppliers at meetings and conferences relating to the Work as necessary, appropriate or as requested by the District.

6.5.2. Preconstruction Conference. The Contractor's representatives (and representatives of Subcontractors as requested by the District) shall attend a preconstruction conference at such time and place as designated by the District. The preconstruction conference will generally address the requirements of the Work and Contract Documents, and to establish construction procedures. Subject matters of the preconstruction conference will include as appropriate: (a) administrative matters, including an overview of the respective responsibilities of the District, Architect, Construction Manager, Contractor, Subcontractors, Project Inspector, and others performing any part of the Work or services relating to the Work; (b) Submittals; (c) Changes; (d) employment practices, including Certified Payroll preparation and submission and prevailing wage rate responsibilities of the Contractor and Subcontractors; (e) Progress Schedule development and maintenance; (f) development of Schedule of Values and payment procedures; (g) implementation of BIM, if applicable; (h) communication procedures, including the handling of Requests for Information; (i) emergency and safety procedures; (j) Site visitor policies; (k) conduct of Contractor/Subcontractor personnel at the Site; and (l) Completion, Punchlist and closeout procedures.

6.5.3. Progress Meetings. Progress meetings will be conducted on regular intervals (weekly unless otherwise expressly indicated elsewhere in the Contract Documents). The Contractor's representatives and representatives of Subcontractors (as requested by the District) shall attend progress meetings. Progress Meetings will be chaired by the District or the Construction Manager and will generally include

as agenda items: Site safety, field issues, coordination of Work, construction progress and impacts to timely Completion, if any. The purposes of the progress meetings include: a formal and regular forum for discussion of the status and progress of the Work by all Project participants, a review of progress or resolution of previously raised issues and action items assigned to the Project participants, and reviews of the Progress schedule and submittals.

6.5.4. Special Meetings. As deemed necessary or appropriate by the District, special meetings will be conducted with the participation of the Contractor, Subcontractors and other Project participants as requested by the District.

6.5.5. Minutes of Meetings. following conclusion of the preconstruction conference, progress meetings and special meetings, the Architect or the Construction Manager will prepare and distribute minutes reflecting the items addressed and actions taken at a meeting or conference. Unless the Contractor notifies the Architect and the Construction Manager in writing of objections or corrections to minutes prepared hereunder within five (5) days of the date of distribution of the minutes, the minutes as distributed shall constitute the official record of the meeting or conference. No objections or corrections of any Subcontractor or Material Supplier shall be submitted directly to the Architect or the Construction Manager; such objections or corrections shall be submitted to the Architect and the Construction Manager through the Contractor. If the Contractor timely interposes objections or notes corrections, the resolution of such matters shall be addressed at the next scheduled progress meeting.

6.6. Purchase of Materials and Equipment

6.6.1. The Contractor is required to order and obtain materials and equipment sufficiently in advance of its Work at no additional cost or advance payment from District to assure that there will be no delays.

6.6.2. Off-Site Storage of Materials and Equipment Only Upon District's Written Consent. Contractor shall not store materials and/or equipment off site without first obtaining the District's express, written consent. If Contractor receives District's consent to store materials and/or equipment off site ("Stored Materials"), Contractor shall comply with all of the following:

6.6.2.1. **Property of Others Insurance.** Contractor shall procure and maintain, during the entire time Stored Materials are in off-site storage, insurance coverage acceptable to the District that shall protect Contractor and District from all claims for Stored Materials that are lost, stolen, or damaged. The District shall be named as a loss payee for this insurance coverage. The insurance coverage shall include a "loss payable endorsement" stating that all amounts payable will be paid as a joint-check to the Contractor and District. If approved in advance by District, this required insurance may be obtained by an "Employee Theft Protection Insurance Policy" or an "Employee Theft Protection Bond."

6.6.2.2. **Payment for Stored Materials.** District shall only make payment to Contractor for Stored Materials if agreed upon in advance, in writing, by the District and provided that Contractor submits an itemized list of all Stored Materials with Contractor's Application for Payment. Contractor's itemized list of all Stored Materials shall be supported by all of the following:

6.6.2.2.1. Itemized breakdown of the Stored Materials for the purpose of requesting partial payment, identifying the serial numbers and exact storage location of each piece of equipment and material; and

6.6.2.2.2. Verified invoices for the Stored Materials; and

6.6.2.2.3. Original copy of Property of Others Insurance, Employee Theft Protection Insurance

Policy, or an Employee Theft Protection Bond based on the type of insurance required by the District. These documents shall include certificates and endorsements stating the coverage and that the District is a loss payee or obligee, as appropriate.

The Contractor is required to order, obtain, and store materials and equipment sufficiently in advance of its Work at no additional cost or advance payment from District to assure that there will be no delays.

6.7. Documents on Work

6.7.1. Contractor shall at all times keep on the Work Site, or at another location as the District may authorize in writing, one legible copy of all Contract Documents, including Addenda Change Orders, Unilateral Change Orders, Construction Change Documents, and titles 19 and 24 of the California Code of Regulations, the specified edition(s) of the Uniform Building Code, all approved Drawings, Plans, Schedules, and Specifications, and all codes referred to in the Specifications, and made part thereof. These documents shall be kept in good order and available to District, Construction Manager, Architect, Architect's representatives, the Project Inspector(s), and all authorities having jurisdiction. Contractor shall be acquainted with and comply with the provisions of these titles as they relate to this Project. (See particularly the duties of Contractor, title 24, part 1, California Code of Regulations, § 4-343.) Contractor shall also be acquainted with and comply with all California Code of Regulations provisions relating to conditions on this Project, particularly titles 8 and 17. Contractor shall coordinate with Architect and Construction Manager and shall submit its verified report(s) according to the requirements of title 24.

6.7.2. Daily Job Reports.

6.7.2.1. Contractor shall maintain, at a minimum, at least one (1) set of Daily Job Reports on the Project. These must be prepared by the Contractor's employee(s) who are present on Site, and must include, at a minimum, the following information:

- 6.7.2.1.1. A detailed description of all Work performed by the Contractor and Subcontractor(s) on that day.
- 6.7.2.1.2. A summary of all other pertinent events and/or occurrences on that day.
- 6.7.2.1.3. The weather conditions on that day.
- 6.7.2.1.4. A list of all Subcontractor(s) working on that day,
- 6.7.2.1.5. A list of each Contractor employee working on that day and the total hours worked for each employee.
- 6.7.2.1.6. A complete list of all major equipment on Site that day, whether in use or not.
- 6.7.2.1.7. All complete list of all materials, supplies, and equipment delivered on that day.
- 6.7.2.1.8. A complete list of all inspections and tests performed on that day.

6.7.2.2. On or before 8:00 A.M. each day, Contractor shall provide a copy of the previous day's Daily Job Report to the District or the District's Construction Manager.

6.8. Preservation of Records

The District shall have the right to examine and audit all Daily Job Reports or other Project records of Contractor's project manager(s), project superintendent(s), and/or project foreperson(s), all certified payroll records and/or related documents including, without limitation, payroll, payment, timekeeping and tracking documents; all books, estimates, records, contracts, documents, cost data, subcontract job cost reports, and other data of the Contractor, any Subcontractor, and/or supplier, including computations and projections related to estimating, negotiating, pricing, or performing the Work or Contract modification, in order to evaluate the accuracy, completeness, and currency of the cost, manpower, coordination, supervision, or pricing data at no additional cost to the District. These documents may be duplicative and/or be in addition to

any documents held in escrow by the District. The Contractor shall make available at all reasonable times the materials described in this paragraph for the examination, audit, or reproduction until three (3) years after final payment under this Contract. Notwithstanding the provisions above, Contractor shall provide any records requested by any governmental agency, if available, after the time set forth above.

6.9. Integration of Work

6.9.1. Contractor shall do all cutting, fitting, patching, and preparation of Work as required to make its several parts come together properly, to fit it to receive or be received by work of other contractors, and to coordinate tolerances to various pieces of work, showing upon, or reasonably implied by, the Drawings and Specifications for the completed structure, and shall conform them as District and/or Architect may direct.

6.9.2. All cost caused by defective or ill-timed Work shall be borne by Contractor, inclusive of repair work.

6.9.3. Contractor shall not endanger any work performed by it or anyone else by cutting, excavating, or otherwise altering work and shall not cut or alter work of any other contractor except with consent of District.

6.10. Obtaining Licenses

Except for DSA fees or charges, Contractor shall secure and pay for all of its required licenses, and certificates necessary for prosecution of Work before the date of the commencement of the Work or before the licenses, and certificates are legally required to continue the Work without interruption. The Contractor shall obtain and pay, only when legally required, for all licenses and certificates required to be obtained from or issued by any authority having jurisdiction over any part of the Work included in the Contract. All final permits and certificates shall be delivered to District before demand is made for final payment.

6.11. Work to Comply With Applicable Laws and Regulations

6.11.1. Contractor shall give all notices and comply with the following specific laws, ordinances, rules, and regulations and all other applicable laws, ordinances, rules, and regulations bearing on conduct of Work as indicated and specified, including but not limited to the appropriate statutes and administrative code sections. If Contractor observes that Drawings and Specifications are at variance therewith, or should Contractor become aware of the development of conditions not covered by Contract Documents that will result in finished Work being at variance therewith, Contractor shall promptly notify District in writing and any changes deemed necessary by District shall be made as provided in Contract for changes in Work.

- 6.11.1.1. National Electrical Safety Code, U. S. Department of Commerce
- 6.11.1.2. National Board of Fire Underwriters' Regulations
- 6.11.1.3. Uniform Building Code, latest addition, and the California Code of Regulations, title 24, including amendments
- 6.11.1.4. Manual of Accident Prevention in Construction, latest edition, published by A.G.C. of America
- 6.11.1.5. Industrial Accident Commission's Safety Orders, State of California
- 6.11.1.6. Regulations of the State Fire Marshall (title 19, California Code of Regulations) and Pertinent Local Fire Safety Codes
- 6.11.1.7. Americans with Disabilities Act
- 6.11.1.8. Education Code of the State of California
- 6.11.1.9. Government Code of the State of California

- 6.11.1.10. Labor Code of the State of California, division 2, part 7, Public Works and Public Agencies
- 6.11.1.11. Public Contract Code of the State of California
- 6.11.1.12. California Art Preservation Act
- 6.11.1.13. U. S. Copyright Act
- 6.11.1.14. U. S. Visual Artists Rights Act

6.11.2. Contractor shall comply with all applicable mitigation measures, if any, adopted by any public agency with respect to this Project pursuant to the California Environmental Quality Act (Public Resources Code section 21000 et seq.)

6.11.3. If Contractor performs any Work that it knew, or through exercise of reasonable care should have known, to be contrary to any applicable laws, ordinance, rules, or regulations, Contractor shall bear all costs arising therefrom.

6.11.4. Where Specifications or Drawings state that materials, processes, or procedures must be approved by the DSA, State Fire Marshall, or other body or agency, Contractor shall be responsible for satisfying requirements of such bodies or agencies.

6.12. Safety/Protection of Persons and Property

6.12.1. The Contractor will be solely and completely responsible for conditions of the Work Site, including safety of all persons and property during performance of the Work. This requirement will apply continuously and not be limited to normal working hours. Contractor is responsible for complying with, and the Contract Price includes the costs of complying with, all applicable federal, state, and/or local statutes, orders, rules, regulations, ordinances, and/or directives relating to construction site safety in connection with COVID-19, and/or any similar virus or derivative strain.

6.12.2. The use of personal protective equipment (e.g., hard hat, eye-protection, steel-toed boots, etc.) shall be mandatory at all times for all personnel on Site. Contractor shall supply sufficient hard hats to properly equip all employees and visitors.

6.12.3. Any construction review of the Contractor's performance is not intended to include review of the adequacy of the Contractor's safety measures in, on, or near the Work Site.

6.12.4. Implementation and maintenance of safety programs shall be the sole responsibility of the Contractor.

6.12.5. The Contractor shall furnish to the District a copy of the Contractor's safety plan within the time frame indicated in the Contract Documents and specifically adapted for the Project.

6.12.6. Contractor shall be responsible for all damages to persons or property that occur as a result of its fault or negligence in connection with the prosecution of this Contract and shall take all necessary measures and be responsible for the proper care, Project Completion and final acceptance by District. Contractor shall not be responsible for damage to the Work caused by "acts of God" as defined in Public Contract Code section 7105.

6.12.7. Contractor shall take, and require Subcontractors to take, all necessary precautions for safety of workers on the Project and shall comply with all applicable federal, state, local, and other safety laws, standards, orders, rules, regulations, and building codes to prevent accidents or injury to persons on, about, or adjacent to premises where Work is being performed and to provide a safe and healthful place of employment. Contractor shall furnish, erect, and properly maintain at all times, all necessary safety devices, safeguards, construction canopies, signs, nets, barriers, lights, and watchmen for protection of

workers and the public and shall post danger signs warning against hazards created by such features in the course of construction.

6.12.8. Hazards Control – Contractor shall store volatile wastes in covered metal containers and remove them from the Site regularly, which shall be daily when appropriate for the type of hazardous wastes to be removed. Contractor shall prevent accumulation of wastes that create hazardous conditions. Contractor shall provide adequate ventilation during use of volatile or noxious substances.

6.12.9. Contractor shall designate a responsible member of its organization on the Project, whose duty shall be to post information regarding protection and obligations of workers and other notices required under occupational safety and health laws, to comply with reporting and other occupational safety requirements, and to protect the life, safety, and health of workers. Name and position of person so designated shall be reported to District by Contractor.

6.12.10. Contractor shall correct any violations of safety laws, rules, orders, standards, or regulations. Upon the issuance of a citation or notice of violation by the Division of Occupational Safety and Health, Contractor shall correct such violation promptly.

6.12.11. Storm Water Permits. Contractor shall comply with any District storm water requirements that are approved by the District and applicable to the Project, at no additional cost to the District.

6.12.11.1. Contractor shall perform the Work of the Project related to being the District’s Qualified SWPPP (Storm Water Pollution Prevention Plan) Practitioner (“QSP”).

6.12.11.2. As the District’s QSP, Contractor shall be responsible for storm water and non-storm water visual observations, sampling, and analysis per the District’s SWPPP.

6.12.11.3. Contractor shall strictly follow the requirements to implement all the provisions of the SWPPP including, without limitation, preparation of monitoring and recording reports and providing those to the District.

6.12.11.4. Contractor’s indemnity obligations as indicated in the Facilities Lease are applicable to any damages, penalties, fees, charges, or related expenses assessed or charged to the District by any water boards or agencies with jurisdiction related to compliance with the Storm Water Permits.

6.12.12. In an emergency affecting safety of life or of work or of adjoining property, Contractor, without special instruction or authorization, shall act, at its discretion, to prevent such threatened loss or injury. Any compensation claimed by Contractor on account of emergency work shall be determined by agreement.

6.12.13. All salvage materials will become the property of the Contractor and shall be removed from the Site unless otherwise called for in the Contract Documents. However, the District reserves the right to designate certain items of value that shall be turned over to the District unless otherwise directed by District.

6.12.14. All connections to public utilities and/or existing on-site services shall be made and maintained in such a manner as to not interfere with the continuing use of same by the District during the entire progress of the Work.

6.12.15. Contractor shall provide such heat, covering, and enclosures as are necessary to protect all Work, materials, equipment, appliances, and tools against damage by weather conditions, such as extreme heat, cold, rain, snow, dry winds, flooding, or dampness.

6.12.16. The Contractor shall protect and preserve the Work from all damage or accident, providing any temporary roofs, window and door coverings, boxing, or other construction as required by the District. The Contractor shall be responsible for existing structures, walks, roads, trees, landscaping, and/or improvements in working areas; and shall provide adequate protection therefore. If temporary removal is necessary of any of the above items, or damage occurs due to the Work, the Contractor shall replace same at his expense with same kind, quality, and size of Work or item damaged. This shall include any adjoining property of the District and others.

6.12.17. Contractor shall take adequate precautions to protect existing roads, sidewalks, curbs, pavements, utilities, adjoining property, and structures (including, without limitation, protection from settlement or loss of lateral support), and to avoid damage thereto, and repair any damage thereto caused by construction operations of the Contractor.

6.12.18. Contractor shall confine apparatus, the storage of materials, and the operations of workers to limits indicated by law, ordinances, permits, or directions of District, Construction Manager or Architect, and shall not interfere with the Work or unreasonably encumber Premises or overload any structure with materials. Contractor shall enforce all instructions of District and Architect regarding signs, advertising, fires, and smoking, and require that all workers comply with all regulations while on Project Site(s).

6.12.19. Contractor, Contractor's employees, Subcontractors, Subcontractors' employees, or any person associated with the Work shall conduct themselves in a manner appropriate for a School Site(s). No verbal or physical contact with neighbors, students, and faculty, profanity, or inappropriate attire or behavior will be permitted. District may require Contractor to permanently remove non-complying persons from Project Site(s).

6.12.20. Contractor shall take care to prevent disturbing or covering any survey markers, monuments, or other devices marking property boundaries or corners. If such markers are disturbed, Contractor shall have a civil engineer, registered as a professional engineer in California, replace them at no cost to District.

6.12.21. In the event that the Contractor enters into any agreement with owners of any adjacent property to enter upon the adjacent property for the purpose of performing the Work, Contractor shall fully indemnify, defend, and hold harmless each person, entity, firm, or agency that owns or has any interest in adjacent property. The form and content of the agreement of indemnification shall be approved by the District prior to the commencement of any Work on or about the adjacent property. The Contractor shall also indemnify the District as provided in the indemnification provision herein. These provisions shall be in addition to any other requirements of the owners of the adjacent property.

6.12.22. Use of Drones. Contractor may utilize drones or similar aerial equipment to monitor the progress of the Work and for security purposes, but Contractor must comply with all legal requirements of the Federal government, the State of California, and the County and City in which the Project is located, applicable to the use of drones or similar aerial equipment. In addition, Contractor shall ensure that no photographs, videos or digital recordings of any kind are taken of District students or staff.

6.13. Working Evenings and Weekends

Contractor may be required to work evenings and/or weekends at no additional cost to the District. Contractor shall give the District seventy-two (72) hours notice prior to performing any evening and/or weekend work. Contractor shall perform all evening and/or weekend work only upon District's approval and in compliance with all applicable rules, regulations, laws, and local ordinances including, without limitation, all noise and light limitations. Contractor shall reimburse the District for any Inspector charges

necessitated by the Contractor's evening, weekend and/or legal holiday work, unless the District has agreed to be responsible for such costs at the District's expense in advance of the evening and/or weekend work.

6.14. Noise and Dust Control

6.14.1. In addition to the noise control, dust control and related requirements in the Specifications, Contractor shall control the noise and dust at the Site as indicated here.

6.14.2. Noise Control. The Contractor shall install noise reducing devices on construction equipment. Contractor shall comply with the requirements of the city and county having jurisdiction with regard to noise ordinances governing construction sites and activities. Construction equipment noise at the Site shall be limited as required by applicable law, rule or regulation. If classes are in session at any point during the progress of the Work, and, in the District's reasonable discretion, the noise from any Work disrupts or disturbs the students or faculty or the normal operation of the school at the Site, at the District's request, the Contractor shall schedule the performance of that Work around normal school hours or make other arrangements so that the Work does not cause disruption or disturbance. In no event shall those arrangements result in adjustment of the Contract Price or the Contract Time.

6.14.3. Dust Control. The Contractor shall be fully and solely responsible for maintaining and upkeeping all areas of the Site and adjoining areas, outdoors and indoors, free from flying debris, grinding powder, sawdust, dirt and dust as well as any other product, product waste or work waste, that by becoming airborne may cause respiratory inconveniences to persons, particularly to students and District personnel. Additionally, the Contractor shall take specific care to avoid deposits of airborne dust or airborne elements. Those protection devices, systems or methods shall be in accordance with the regulations set forth by the EPA and OSHA, and other applicable law, rule or regulation. Additionally, the Contractor shall be responsible to regularly and routinely clean up and remove any and all deposits of dust and other elements. Damage and/or any liability derived from the Contractor's failure to comply with these requirements shall be exclusively at the cost of the Contractor, including, without limitation, any and all penalties that may be incurred for violations of applicable law, rule or regulation, and any amounts expended by the District to pay such damages shall be due and payable to the District on demand. Contractor shall replace any damages property or part thereof and professionally clean any and all items that become covered or partially covered to any degree by dust or other airborne elements. If classes are in session at any point during the progress of Work, and, in the District's reasonable discretion, flying debris, grinding powder, sawdust, dirt or dust from any Work disrupts or disturbs the students or faculty or the normal operation of the school, at the District's request, the Contractor shall schedule the performance of all that Work around normal school hours and make other arrangements so that the Work does not cause disruption or disturbance. In no event shall those arrangements result in adjustment of the Contract Price or the Contract Time.

6.14.4. Contractor Failure to Comply. If the Contractor fails to comply with the requirements for dust control, noise control, or any other maintenance or clean up requirement of the Contract Documents, the District, Architect, Project Inspector, or Construction Manager shall notify the Contractor in writing and the Contractor shall take immediate action. Should the Contractor fail to respond with immediate and responsive action and not later than twenty-four (24) hours from that notification, the District shall have the absolute right to proceed as it may deem necessary to remedy such matter. Any and all costs incurred by the District in connection with those actions shall be the sole responsibility of, and be borne by, the Contractor; the District may deduct those amounts from the Contract Price then or thereafter due the Contractor.

6.15. Cleaning Up

6.15.1. The Contractor shall provide all services, labor, materials, and equipment necessary for protecting the Work, all school occupants, furnishings, equipment, and building structure from damage until Project Completion and final acceptance by District. Dust barriers shall be provided to isolate dust and dirt from construction operations. Upon Project Completion, Contractor shall clean to the original state any areas beyond the Work area that become dust laden as a result of the Work. The Contractor must erect the necessary warning signs and barricades to ensure the safety of all school occupants. The Contractor at all times must maintain good housekeeping practices to reduce the risk of fire damage and must make a fire extinguisher, fire blanket, and/or fire watch, as applicable, available at each location where cutting, braising, soldering, and/or welding is being performed or where there is an increased risk of fire.

6.15.2. Contractor at all times shall keep Site free from debris such as waste, rubbish, and excess materials and equipment caused by the Work. Contractor shall not leave debris under, in, or about the Premises, but shall promptly remove same from the Premises on a daily basis. If Contractor fails to clean up, District may do so and the cost thereof shall be charged to Contractor. If Contract is for work on an existing facility, Contractor shall also perform specific clean-up on or about the Premises upon request by the District as it deems necessary for the continuing education process. Contractor shall comply with all related provisions of the Specifications.

6.15.3. If the Construction Manager, Architect, or District observes the accumulation of trash and debris, the District will give the Contractor a 24-hour written notice to mitigate the condition.

6.15.4. Should the Contractor fail to perform the required clean-up, or should the clean-up be deemed unsatisfactory by the District, the District will then perform the clean-up. All cost associated with the clean-up work (including all travel, payroll burden, and costs for supervision) will be deducted from the Guaranteed Project Cost, or District may withhold those amounts from payment(s) to Contractor.

7. SUBCONTRACTORS

7.1. Contractor shall provide the District with information for all of Contractor's Subcontracts and Subcontractors.

7.2. No contractual relationship exists between the District and any Subcontractor, supplier, or sub-subcontractor by reason of this Contract.

7.3. Bidding for Subcontractor Work

7.3.1. In addition to all legal requirements and District requirements that Contractor must comply with to procure and select Subcontractors, the Contractor is required to receive at least three (3) bona fide bids from Subcontractors for all scopes of work on the Project that constitute more than three percent (3%) of the total Project scope. Prior to the Contractor seeking bids, the District and Contractor may negotiate a different minimum number of bona fide bids from Subcontractors, which shall be as indicated in **Exhibit K** to the Facilities Lease.

7.3.2. Contractor shall provide all bids received from all Subcontractors to the District and shall fully comply with the requirements in all Contract Documents for Subcontractor selection and, in addition, shall justify, to the District's satisfaction, if Contractor does not choose the lowest bidding Subcontractor for a specific scope of work.

7.3.3. Contractor must receive District's prior approval if it wishes to provide fewer than the minimum number of bona fide bids from Subcontractors.

7.3.4. Self-Performing Construction Work. Contract must receive District's prior approval if it wishes to self-perform any scope(s) of the construction Work of the Project and must comply with the procurement requirements in the Contract Documents, including the timing of its pricing of the scope(s) it intends to self-perform and other requirements, as indicated in **Exhibit K** to the Facilities Lease.

7.4. Contractor agrees to bind every Subcontractor by terms of Contract as far as those terms are applicable to Subcontractor's work. If Contractor shall subcontract any part of this Contract, Contractor shall be as fully responsible to District for acts and omissions of any Subcontractor and of persons either directly or indirectly employed by any Subcontractor, as it is for acts and omissions of persons directly employed by Contractor. The divisions or sections of the Specifications are not intended to control the Contractor in dividing the Work among Subcontractors or limit the work performed by any trade.

7.5. District's consent to, or approval of, or failure to object to, any Subcontractor under this Contract shall not in any way relieve Contractor of any obligations under this Contract and no such consent shall be deemed to waive any provisions of this Contract.

7.6. Contractor is directed to familiarize itself with sections 1720 through 1861 of the Labor Code of the State of California, as regards the payment of prevailing wages and related issues, and to comply with all applicable requirements therein all including, without limitation, section 1775 and the Contractor's and Subcontractors' obligations and liability for violations of prevailing wage law and other applicable laws. Prevailing wage rates are on file with the District and are available to any interested party on request or at www.dir.ca.gov/oprl/statistics_and_databases.html.

7.7. The Contractor shall be responsible for the coordination of the trades, Subcontractors, sub-subcontractors, and material or equipment suppliers working on the Project.

7.8. Contractor is solely responsible for settling any differences between the Contractor and its Subcontractor(s) or between Subcontractors.

7.9. Contractor must include in all of its subcontracts the assignment provisions as indicated in the Termination section of these General Construction Provisions.

8. OTHER CONTRACTS/CONTRACTORS

8.1. District reserves the right to let other contracts, and/or to perform work with its own forces, in connection with other portions of the Project or other construction or operations at or about the Site. Contractor shall afford other contractors reasonable opportunity for introduction and storage of their materials and execution of their work and shall properly coordinate and connect Contractor's Work with the work of other contractors.

8.2. In addition to Contractor's obligation to protect its own Work, Contractor shall protect the work of any other contractor that Contractor encounters while working on the Site.

8.3. If any part of Contractor's Work depends for proper execution or results upon work of District or any other contractor, the Contractor shall inspect and promptly report to the District in writing before proceeding with its Work any defects in District's or any other contractor's work that render Contractor's Work unsuitable for proper execution and results. Contractor shall be held accountable for damages to District for District's or any other contractor's work that Contractor failed to inspect or should have inspected. Contractor's failure to inspect and report shall constitute Contractor's acceptance of all District's or any other contractor's work as fit and proper for reception of Contractor's Work, except as to defects that may develop in District's or any other contractor's work after execution of Contractor's Work.

8.4. To ensure proper execution of its subsequent work, Contractor shall measure and inspect work already in place and shall at once report to the District in writing any discrepancy between that executed work and the Contract Documents.

8.5. Contractor shall ascertain to its own satisfaction the scope of the Project and nature of District's or any other contracts that have been or may be awarded by District in prosecution of the Project to the end that Contractor may perform this Contract in light of the other contracts, if any.

8.6. Nothing herein contained shall be interpreted as granting to Contractor exclusive occupancy of the Site, the Premises, or of the Project. Contractor shall not cause any unnecessary hindrance or delay to the use and/or school operation(s) of the Premises and/or to District or any other contractor working on the Project. If simultaneous execution of any contract or school operation is likely to cause interference with performance of Contractor's Contract, Contractor shall coordinate with those contractor(s), person(s), and/or entity(s) and shall notify the District of the resolution.

9. DRAWINGS AND SPECIFICATIONS

9.1. A complete list of all Drawings for the Project is to be found as an index on the Drawings themselves, and/or may be provided to the Contractor and/or in the Table of Contents.

9.2. Materials or Work described in words that so applied have a well known technical or trade meaning shall be deemed to refer to recognized standards, unless noted otherwise.

9.3. Trade Name or Trade Term.

It is not the intention of this Contract to go into detailed descriptions of any materials and/or methods commonly known to the trade under "trade name" or "trade term." The mere mention or notation of "trade name" or "trade term" shall be considered a sufficient notice to Contractor that it will be required to complete the work so named, complete, finished, and operable, with all its appurtenances, according to the best practices of the trade.

9.4. The naming of any material and/or equipment shall mean furnishing and installing of same, including all incidental and accessory items thereto and/or labor therefor, as per best practices of the trade(s) involved, unless specifically noted otherwise.

9.5. Contract Documents are complementary, and what is called for by one shall be binding as if called for by all. As such, Drawings and Specifications are intended to be fully cooperative and to agree. However, if Contractor observes that Drawings and Specifications are in conflict, Contractor shall promptly notify District and Architect in writing, and any necessary changes shall be made as provided in the Contract Documents.

9.6. Interpretation of Contract Documents/Order of Precedence:

Questions concerning the intent, precedence, or meaning of the Contract Documents, including the Drawings or Specifications, shall be submitted to the District for interpretation. Inconsistencies in the Contract Documents shall be resolved by giving precedence in the following order:

- 9.6.1.** District-approved modifications, beginning with the most recent (if any);
- 9.6.2.** Exhibit K: Revisions to Contract Documents
- 9.6.3.** Exhibit D: General Construction Provisions
- 9.6.4.** Facilities Lease
- 9.6.5.** Site Lease
- 9.6.6.** Exhibit C: GPC and Other Project Costs

- 9.6.7. Remaining Exhibits to the Facilities Lease
- 9.6.8. Division 1 Documents (Documents beginning with "01");
- 9.6.9. Division 2 through Division 49 documents (Technical Specifications);
- 9.6.10. Figured dimensions;
- 9.6.11. Large-scale drawings;
- 9.6.12. Small-scale drawings.

In case of conflict, the greater quantity and/or higher standard of workmanship shall apply unless the District expressly in writing (e.g., via a Change Order) accepts a lesser quantity or lower quality of workmanship and the Contract Price is adjusted accordingly. The decision of the District in the matter shall be final.

9.7. Integration / Modification.

The Contract Documents and any documents specifically incorporated by reference are completely integrated as the complete and exclusive statement of the terms of the Agreement. This Facilities Lease and Site Lease supersedes all previous contracts, agreements, and / or communications, both oral and written, and constitutes the entire understanding of the District and Contractor. No extrinsic evidence whatsoever shall be admissible or used to explain or supplement the terms of the Contract, Contract Documents, or any items incorporated by reference. No changes, amendments or alterations shall be effective unless in writing, signed by both Parties, and unless provided otherwise by the Contract Documents.

9.8. Drawings and Specifications are intended to comply with all laws, ordinances, rules, and regulations of constituted authorities having jurisdiction, and where referred to in the Contract Documents, the laws, ordinances, rules, and regulations shall be considered as a part of the Contract within the limits specified. Contractor shall bear all expense of correcting work done contrary to said laws, ordinances, rules, and regulations and for which the Contractor knew or reasonably should have known did not comply with those laws, ordinances, rules, and regulations.

9.9. Ownership of Drawings

All copies of Plans, Drawings, Designs, Specifications, and copies of other incidental architectural and engineering work, or copies of other Contract Documents furnished by District, are the property of District. They are not to be used by Contractor in other work and, with the exception of signed sets of Contract Documents, are to be returned to District on request at completion of Work, or may be used by District as it may require without any additional costs to District. Neither the Contractor nor any Subcontractor, or material or equipment supplier shall own or claim a copyright in the Drawings, Specifications, and other documents prepared by the Architect. District hereby grants the Contractor, Subcontractors, sub-subcontractors, and material or equipment suppliers a limited license to use applicable portions of the Drawings prepared for the Project in the execution of their Work under the Contract Documents.

10. CONTRACTOR'S SUBMITTALS AND SCHEDULES

Contractor's submittals shall comply with the provisions and requirements of the Contract Documents including, without limitation Submittals. No submittal, unless approved in writing by the District as acceptable and complete, shall be a Contract Document.

10.1. Construction Schedule

The Contractor shall prepare a Construction Schedule that complies with the construction schedule attached to the Facilities Lease as **Exhibit F** ("Construction Schedule") and in compliance with the provisions of the "**Construction Schedule – Network Analysis**" provisions indicated in **Exhibit I** and shall provide all schedules and construction progress documentation as required in the Contract Documents.

10.1.1. All items on the Schedule of Values must have a specific completion date on the Construction Schedule, or District has approved the Construction Schedule and the Construction Schedule is fully cost-loaded and resource-loaded, unless waived by the District in writing, and detailed as required by the Contract Documents.

10.1.2. Contractor must provide all schedules both in hard copy and electronically, in a format (e.g., Microsoft Project or Primavera) approved in advance by the District.

10.1.3. The District will review the schedules submitted and the Contractor shall make changes and corrections in the schedules as requested by the District and resubmit the schedules until approved by the District.

10.2. Schedule of Values

The Contractor has provided and the District has approved a Schedule of Values as **Exhibit G** ("Schedule(s) of Values") for all of the Work, which is comprised of quantities and prices of items aggregating the Guaranteed Project Cost and subdivided into component parts. The Schedule of Values includes, at a minimum, the following information and the following structure:

10.2.1. The District expects the Schedule of Values to follow the most current breakdown of scope and categories found in the most recent Construction Specifications Institute ("CSI") MasterFormat documentation. At a minimum, the Contractor must include at least the following categories:

- 10.2.1.1. Overhead and profit;
- 10.2.1.2. Supervision;
- 10.2.1.3. General conditions;
- 10.2.1.4. Layout;
- 10.2.1.5. Mobilization;
- 10.2.1.6. Submittals;
- 10.2.1.7. Bonds and insurance;
- 10.2.1.8. Closeout documentation;
- 10.2.1.9. Demolition;
- 10.2.1.10. Installation;
- 10.2.1.11. Rough-in;
- 10.2.1.12. Finishes;
- 10.2.1.13. Testing;
- 10.2.1.14. Punch list and acceptance.

10.2.2. Divided by each of the following areas:

- 10.2.2.1. Site work;
- 10.2.2.2. By each building and phase;
- 10.2.2.3. By each floor.
- 10.2.2.4. By division of work.

10.2.3. The Schedule of Values shall not provide for values any greater than the following percentages of the Guaranteed Project Cost:

- 10.2.3.1. Mobilization and layout combined to equal not more than 1%;
- 10.2.3.2. Submittals, samples and shop drawings combined to equal not more than 2%;
- 10.2.3.3. Bonds and insurance combined to equal not more than 3%.

- 10.2.3.4. Punchlist and acceptance value combined to equal not less than 1%.
- 10.2.3.5. No item on the Schedule of Value (except noted above) to equal more than 3%.

10.2.4. Closeout Documentation shall have a value in the schedule of values of not less than 5%. The value for Closeout Documentation shall be in addition to and shall not be a part of the Lease Payments.

10.2.5. The Schedule of Values shall not be modified or amended by the Contractor without the prior consent and approval of the District, which may be granted or withheld in the sole discretion of the District. The Schedule of Values shall only be modified by an executed Change Order.

10.2.6. The District shall have the right at any time to revise the Schedule of Values if, in the District's sole opinion, the Schedule of Values does not accurately reflect the value of the Work performed.

10.3. Safety Plan.

Contractor's Safety Plan specifically adapted for the Project. Contractor's Safety Plan shall comply with the following requirements and shall be submitted to the District for information purposes only:

10.3.1. All applicable requirements of California Division of Industrial Safety ("CalOSHA") and/or of the United States Occupational Safety and Health Administration ("OSHA").

10.3.2. All provisions regarding Project safety, including all applicable provisions in these General Construction Provisions.

10.3.3. Contractor's Safety Plan shall be in English and in the language(s) of the Contractor's and its Subcontractors' employees.

10.4. Complete Subcontractor List.

The name, address, telephone number, facsimile number, California State Contractors License number, classification, and monetary value of all Subcontracts for parties furnishing labor, material, or equipment for Project Completion, plus all information required in the Contract Documents. This includes the subcontractor Bid and fully executed Contract.

10.5. Monthly Progress Schedule(s)

10.5.1. Contractor shall provide Monthly Progress Schedule(s) to the District. A Monthly Progress Schedule shall update the approved Construction Schedule or the last Monthly Progress Schedule, showing all work completed and to be completed. The monthly Progress Schedule shall be in a format (e.g., Microsoft Project or Primavera) approved in advance by the District and contain a written narrative of the progress of work that month and any changes, delays, or events that may affect the work. The process for District approval of the Monthly Progress Schedule shall be the same as the process for approval of the Construction Schedule.

10.5.2. Contractor shall also submit Monthly Progress Schedule(s) with all payment applications.

10.6. Safety Data Sheets (SDS) (formerly known as Material Safety Data Sheets, or MSDSs).

Contractor is required to ensure Safety Data Sheets are available in a readily accessible place at the Work Site for any material requiring a Safety Data Sheet per the Federal "Hazard Communication" standard, or employees right to know law. The Contractor is also required to ensure proper labeling on substance brought onto the job site and that any person working with the material or within the general area of the material is

informed of the hazards of the substance and follows proper handling and protection procedures. Two additional copies of the Safety Data Sheets shall also be submitted directly to the District.

10.7. Logistics Plan.

Contractor shall provide a staging and logistics plan identifying laydown areas, loading and unloading areas, crane locations, fence locations, temporary utility connections, trailer locations, and emergency evacuation meeting area. This Logistics Plan must be approved by the District prior to the Contractor mobilizing on the Site and shall be updated and revised upon the District's request.

11. SITE ACCESS, CONDITIONS, AND REQUIREMENTS

11.1. Site Investigation

Contractor has made a careful investigation of the Site and is familiar with the requirements of the Contract and has accepted the known existing conditions of the Site.

11.2. Soils Investigation Report & Site Due Diligence

11.2.1. When a soils investigation report obtained from test holes at Site is available, that report shall be available to the Contractor but shall not be a part of this Contract. Any information obtained from that report or any information given on Drawings as to subsurface soil condition or to elevations of existing grades or elevations of underlying rock is approximate only, is not guaranteed, does not form a part of this Contract. Contractor may reasonably rely thereon, however the Districts makes no warranty regarding the completeness or accuracy of any such report or other information regarding subsurface conditions. Contractor acknowledges that it has made visual examination of Site and has made whatever tests Contractor deems appropriate to determine underground condition of soil.

11.2.2. If Contractor encounters subsurface or latent conditions at Site materially differing from those shown on Drawings or indicated in Specifications, or for unknown conditions of an unusual nature that differ materially from those ordinarily encountered in the Work of the character provided for in the Contract Documents, Contractor shall give notice to the District immediately before conditions are disturbed and in no event later than ten (10) days after first observance of the conditions.

11.2.2.1. The District will promptly investigate such conditions and, if they differ materially and cause an increase or decrease in Contractor's cost of, or time required for, performance of any part of the Work, will equitably adjustment the Contract Sum or Contract Time, or both.

11.2.2.2. If the District determines that the conditions at the site are not materially different from those indicated in the Contract Documents and that no change in the terms of the Contract is justified, the District will notify Contractor in writing, stating the reasons.

11.2.2.3. If after receiving the response, Contractor still intends to pursue a Claim, it shall provide written notice within ten (10) days after it has received the decision.

11.2.2.4. Conditions will not be qualified as concealed or unknown if they were readily visible or reasonably observable.

11.2.3. Contractor's Diligence. Contractor's agreement to the Contract Price confirms that it has made a careful examination of the Contract Documents, that it has a complete understanding of the nature, extent, and location of Work to be performed and that it expressly represents that it has fully completed the following:

11.2.3.1. Contractor has visited the Project Site(s), and has examined thoroughly and understood the nature and extent of the Contract Documents, Work, Site, locality, actual conditions, as-built conditions, and all local conditions and federal, state and local laws, and regulations that in any manner may affect cost, progress, performance, or furnishing of Work or that relate to any aspect of the means, methods, techniques, sequences, or procedures of construction to be employed by Contractor and safety precautions and programs incident thereto;

11.2.3.2. Contractor has conducted or obtained and has understood all examinations, investigations, explorations, tests, reports, and studies that pertain to the subsurface conditions, as-built conditions, underground facilities, and all other physical conditions at or contiguous to the Site or otherwise that may affect the cost, progress, performance, or furnishing of Work, as Contractor considers necessary for the performance or furnishing of Work at the Guaranteed Project Cost, within the Contract Time, and in accordance with the other terms and conditions of Contract Documents, including specifically the provisions of the General Construction Provisions; and no additional examinations, investigations, explorations, tests, reports, studies, or similar information or data are or will be required by Contractor for such purposes;

11.2.3.3. Contractor has correlated its knowledge and the results of all such observations, examinations, investigations, explorations, tests, reports, and studies with the terms and conditions of the Contract Documents;

11.2.3.4. Contractor has given the District prompt written notice of all conflicts, errors, ambiguities, or discrepancies that it has discovered in or among the Contract Documents and the actual conditions, and the written resolution thereof by the District is acceptable to Contractor;

11.2.3.5. Contractor has made a complete disclosure in writing to the District of all facts bearing upon any possible interest, direct or indirect, that Contractor believes any representative of the District or other officer or employee of the District presently has or will have in this Contract or in the performance thereof or in any portion of the profits thereof;

11.2.3.6. Contractor is charged with all information and knowledge that a reasonable contractor would ascertain from having performed this required work, investigation, research, and analysis. The Guaranteed Project Cost includes entire cost of all work "incidental" to completion of the Work.

11.2.3.7. Conditions Shown on the Contract Documents: Information as to underground conditions, as-built conditions, or other conditions or obstructions, indicated in the Contract Documents, e.g., on Drawings or in Specifications, has been obtained with reasonable care, and has been recorded in good faith. However, District only warrants, and Contractor may only rely, on the accuracy of limited types of information.

11.2.3.7.1. As to above-ground conditions or as-built conditions shown or indicated in the Contract Documents, there is no warranty, express or implied, or any representation express or implied, that such information is correctly shown or indicated. This information is verifiable by independent investigation and Contractor is required to make such verification. Contractor shall rely on the results of its own independent investigation. Contractor shall not rely on District-supplied information regarding above-ground conditions or as-built conditions. Subject to Public Contract Code section 7104, Contractor shall be responsible for all repairs of any utilities underground damaged by Contractor.

11.2.3.7.2. As to any subsurface condition shown or indicated in the Contract Documents, Contractor may rely only upon the general accuracy of actual reported depths, actual reported

character of materials, actual reported soil types, actual reported water conditions, or actual obstructions shown or indicated. District is not responsible for the completeness of such information for preparing a proposal or construction; nor is District responsible in any way for any conclusions or opinions of Contractor drawn from such information; nor is District responsible for subsurface conditions that are not specifically shown (for example, District is not responsible for soil conditions in areas contiguous to areas where a subsurface condition is shown).

11.2.4. Conditions Shown in Reports and Drawings Supplied for Informational Purposes: Reference is made to the document entitled Geotechnical Data (if attached), and the document entitled Existing Conditions (if attached), for identification of:

11.2.4.1. Subsurface Conditions: Those reports of explorations and tests of subsurface conditions at or contiguous to the Project Site(s) that have been utilized by Architect in preparing the Contract Documents; and

11.2.4.2. Physical Conditions: Those drawings of physical conditions in or relating to existing surface or subsurface structures at or contiguous to the Project Site(s) that has been utilized by Architect in preparing the Contract Documents.

11.2.4.3. These reports and drawings are **not** Contract Documents and, except for any “technical” data regarding subsurface conditions specifically identified in Geotechnical Data and Existing Conditions, and underground facilities data, Contractor may not in any manner rely on the information in these reports and drawings. Subject to the foregoing, Contractor must make its own independent investigation of all conditions affecting the Work and must not rely on information provided by District.

11.3. Access to Work

District and its representatives shall at all times have access to Work wherever it is in preparation or progress, including storage and fabrication. Contractor shall provide safe and proper facilities for such access so that District's representatives may perform their functions.

11.4. Layout and Field Engineering

11.4.1. All field engineering required for layout of this Work and establishing grades for earthwork operations shall be furnished by Contractor at its expense. This Work shall be done by a qualified, California-registered civil engineer and/or licensed surveyor (as appropriate) approved in writing by District and Architect.

11.4.2. The Contractor shall be responsible for having ascertained pertinent local conditions such as location, accessibility, and general character of the Site and for having satisfied itself as to the conditions under which the Work is to be performed. District shall not be liable for any claim for allowances because of Contractor's error or negligence in acquainting itself with the conditions at the Site.

11.4.3. Contractor shall protect and preserve established benchmarks and monuments and shall make no changes in locations without the prior written approval of District. Contractor shall replace any benchmarks or monuments that are lost or destroyed subsequent to proper notification of District and with District's approval.

11.5. Utilities & Sanitary Facilities

Utilities necessary to complete the Work and to completely perform all of the Contractors' obligations shall be obtained by the Contractor without adjustment of the Guaranteed Project Cost. The Contractor shall furnish and install necessary or appropriate temporary distributions of utilities, including utilities furnished by the District. Any such temporary distributions shall be removed by the Contractor upon completion of the Work. The costs of all such utility services, including the installation and removal of temporary distributions thereof, shall be borne by the Contractor and included in the Guaranteed Project Cost. Also refer to other utility requirements as indicated in the Specifications. At all times during Work at the Site, the Contractor shall obtain and maintain temporary sanitary facilities in conformity with applicable law, rule or regulation. The Contractor shall maintain temporary sanitary facilities in a neat and clean manner with sufficient toilet room supplies. Personnel engaged in the Work are not permitted to use toilet facilities at the Site. Also refer to other Sanitary facility requirements as indicated in the Specifications.

11.6. Surveys

Contractor shall provide surveys done by a qualified, California-registered civil engineer and/or licensed surveyor (as appropriate) to determine locations of construction, grading, and site work as required to perform the Work.

11.7. Regional Notification Center

The Contractor, except in an emergency, shall contact the appropriate regional notification center at least two (2) days prior to commencing any excavation if the excavation will be conducted in an area or in a private easement that is known, or reasonably should be known, to contain subsurface installations other than the underground facilities owned or operated by the District, and obtain an inquiry identification number from that notification center. No excavation shall be commenced and/or carried out by the Contractor unless an inquiry identification number has been assigned to the Contractor or any Subcontractor and the Contractor has given the District the identification number. Any damages arising from Contractor's failure to make appropriate notification shall be at the sole risk and expense of the Contractor. Any delays caused by failure to make appropriate notification shall be at the sole risk of the Contractor and shall not be considered for an extension of the Contract time.

11.8. Existing Utility Lines

11.8.1. Pursuant to Government Code section 4215, District assumes the responsibility for removal, relocation, and protection of main or trunk utility lines and facilities located on the construction Site at the time of commencement of construction under this Contract with respect to any such utility facilities that are not identified in the Plans and Specifications. Contractor shall not be assessed for liquidated damages for delay in Project Completion caused by failure of District or the owner of a utility to provide for removal or relocation of such utility facilities.

11.8.2. Locations of existing utilities provided by District shall not be considered exact, but approximate within reasonable margin and shall not relieve Contractor of responsibilities to exercise reasonable care nor costs of repair due to Contractor's failure to do so. District shall compensate Contractor for the costs of locating, repairing damage not due to the failure of Contractor to exercise reasonable care, and removing or relocating such utility facilities not indicated in the Plans and Specifications with reasonable accuracy, and for equipment necessarily idle during such work.

11.8.3. No provision herein shall be construed to preclude assessment against Contractor for any other delays in Project Completion. Nothing in this Section shall be deemed to require District to indicate the presence of existing service laterals, appurtenances, or other utility lines, with the exception of main or trunk utility lines, whenever the presence of these utilities on the Site of the construction Project can be inferred from the presence of other visible facilities, such as buildings, meter junction boxes, trenches on

or adjacent to the Site of the construction.

11.8.4. If Contractor, while performing Work under this Contract, discovers utility facilities not identified by District in Contract Plans and Specifications, Contractor shall immediately, but in no case longer than two (2) Business Days, notify the District and the utility in writing. The cost of repair for damage to above-mentioned visible facilities without prior written notification to the District shall be borne by the Contractor.

11.9. Notification

Contractor understands, acknowledges and agrees that the purpose for prompt notification to the District pursuant to these provisions is to allow the District to investigate the condition(s) so that the District shall have the opportunity to decide how the District desires to proceed as a result of the condition(s). Accordingly, failure of Contractor to promptly notify the District in writing, pursuant to these provisions, shall constitute Contractor's waiver of any claim for damages or delay incurred as a result of the condition(s).

11.10. Hazardous Materials

Contractor shall comply with all provisions and requirements of the Contract Documents related to hazardous materials including, without limitation, certifications related to hazardous materials in the document entitled Certifications to be Completed by Contractor.

11.11. No Signs

Neither the Contractor nor any other person or entity shall display any signs not required by law or the Contract Documents at the Site, fences trailers, offices, or elsewhere on the Site without specific prior written approval of the District.

12. TRENCHES

12.1. Trenches Greater Than Five Feet

Pursuant to Labor Code section 6705, if the Guaranteed Project Cost exceeds \$25,000 and involves the excavation of any trench or trenches five (5) feet or more in depth, the Contractor shall, in advance of excavation, promptly submit to the District and/or a registered civil or structural engineer employed by the District or Architect, a detailed plan showing the design of shoring for protection from the hazard of caving ground during the excavation of such trench or trenches.

12.2. Excavation Safety

If such plan varies from the Shoring System Standards established by the Construction Safety Orders, the plan shall be prepared by a registered civil or structural engineer, but in no case shall such plan be less effective than that required by the Construction Safety Orders. No excavation of such trench or trenches shall be commenced until said plan has been accepted by the District or by the person to whom authority to accept has been delegated by the District.

12.3. No Tort Liability of District

Pursuant to Labor Code section 6705, nothing in this Article shall impose tort liability upon the District or any of its employees.

12.4. No Excavation Without Permits

The Contractor shall not commence any excavation Work until it has secured all necessary permits including the required CAL OSHA excavation/shoring permit. Any permits shall be prominently displayed on the Site prior to the commencement of any excavation.

12.5. Discovery of Hazardous Waste, Unusual Conditions and /or Unforeseen Conditions

12.5.1. Pursuant to Public Contract Code section 7104, if the Work involves digging trenches or other excavations that extend deeper than four feet below the Surface, the Contractor shall immediately, but in no case longer than two (2) Business Days, and before the following conditions are disturbed, notify the District, in writing, of any:

12.5.1.1. Material that the Contractor believes may be material that is hazardous waste, as defined in section 25117 of the Health and Safety Code, that is required to be removed to a Class I, Class II, or Class III disposal site in accordance with provisions of existing law.

12.5.1.2. Subsurface or latent physical conditions at the Site differing from those indicated.

12.5.1.3. Unknown physical conditions at the Site of any unusual nature, different materially from those ordinarily encountered and generally recognized as inherent in work of the character provided for in the Contract.

12.5.2. The District shall promptly investigate the conditions, and if it finds that the conditions do materially so differ, or do involve hazardous waste, and cause a decrease or increase in the Contractor's cost of, or the time required for, performance of any part of the Work, shall issue a Change Order under the procedures described herein.

12.5.3. In the event that a dispute arises between District and the Contractor whether the conditions materially differ, or involve hazardous waste, or cause a decrease or increase in the Contractor's cost of, or time required for, performance of any part of the Work, the Contractor shall not be excused from any scheduled Completion date provided for by the Contract, but shall proceed with all work to be performed under the Contract. The Contractor shall retain any and all rights provided by the Contract or by law that pertain to the resolution of disputes and protests, which include the requirement that Contractor complies with the notice and PCO provisions of the Contract Documents. Contractor's failure to submit a proposed change order pursuant to the terms of the Contract Documents shall be deemed a waiver of Contractor's right to an adjustment of the GPC of Contract Time.

13. INSURANCE AND BONDS

13.1. Contractor's Insurance

The Contractor shall comply with the insurance requirements as indicated in the Facilities Lease.

13.2. Contract Security - Bonds

13.2.1. Contractor shall furnish two surety bonds issued by a California admitted surety insurer as follows:

13.2.1.1. **Performance Bond:** A bond in an amount at least equal to one hundred percent (100%) of Contract Price as security for faithful performance of this Contract.

13.2.1.2. **Payment Bond:** A bond in an amount at least equal to one hundred percent (100%) of the Contract Price as security for payment of persons performing labor and/or furnishing materials in

connection with this Contract.

13.2.2. Cost of bonds shall be included in the Guaranteed Project Cost.

13.2.3. All bonds related to this Project shall be on the forms provided in the Contract Documents and shall comply with all requirements of the Contract Documents.

14. WARRANTY/GUARANTEE/INDEMNITY

14.1. Warranty/Guarantee

14.1.1. The Contractor shall obtain and preserve for the benefit of the District, manufacturer's warranties on materials, fixtures, and equipment incorporated into the Work.

14.1.2. In addition to guarantees required elsewhere, Contractor shall, and hereby does guarantee and warrant all Work furnished on the Project against all defects for a period of **ONE (1)** year after the later of the following dates:

14.1.2.1. Project Completion,

14.1.2.2. The final commissioning date for all systems, equipment and components that are within the Project, if any.

At the District's sole option, Contractor shall repair or replace any and all of that Work, together with any other Work that may be displaced in so doing, that may prove defective in workmanship and/or materials within a **ONE (1)** year period from date of Project Completion as defined above without expense whatsoever to District. In the event of failure of Contractor and/or Surety to commence and pursue with diligence said replacements or repairs within ten (10) days after being notified in writing, Contractor and Surety hereby acknowledge and agree that District is authorized to proceed to have defects repaired and made good at expense of Contractor and/or Surety who hereby agree to pay costs and charges therefore immediately on demand.

14.1.3. If, in the opinion of District, defective work creates a dangerous condition or requires immediate correction or attention to prevent further loss to District or to prevent interruption of operations of District, District will attempt to give the notice required above. If Contractor or Surety cannot be contacted or neither complies with District's request for correction within a reasonable time as determined by District, District may, notwithstanding the above provision, proceed to make any and all corrections and/or provide attentions the District believes are necessary. The costs of correction or attention shall be charged against Contractor and Surety of the guarantees provided in this Article or elsewhere in this Contract.

14.1.4. The above provisions do not in any way limit the guarantees on any items for which a longer guarantee is specified or on any items for which a manufacturer gives a guarantee for a longer period. Contractor shall furnish to District all appropriate guarantee or warranty certificates as indicated in the Specifications or upon request by District.

14.1.5. Nothing herein shall limit any other rights or remedies available to District.

14.2. Indemnity

Contractor shall indemnify the District as indicated in the Facilities Lease.

15. TIME

15.1. Computation of Time / Adverse Weather

15.1.1. The Contractor will only be allowed a time extension for Adverse Weather conditions if requested by Contractor and only if all of the following conditions are met:

15.1.1.1. The weather conditions constitute Adverse Weather, as defined herein;

15.1.1.2. Contractor can verify that the Adverse Weather caused delays in excess of five hours of the indicated labor required to complete the scheduled tasks of Work on the day affected by the Adverse Weather;

15.1.1.3. The Contractor’s crew is dismissed as a result of the Adverse Weather; and

15.1.1.4. The number of days of delay for the month exceeds the following parameters, or twenty nine (29) days annually. The District and Contractor may negotiate a different minimum number of days or a cumulative number of days for the duration of the Project, which shall be as indicated in **Exhibit K** to the Facilities Lease:

January	<u>7</u>	July	<u>0</u>
February	<u>7</u>	August	<u>0</u>
March	<u>4</u>	September	<u>0</u>
April	<u>3</u>	October	<u>2</u>
May	<u>1</u>	November	<u>2</u>
June	<u>1</u>	December	<u>2</u>

15.1.2. A day-for-day extension will only be allowed for those days in excess of those indicated herein.

15.1.3. The Contract Time has been determined with consideration given to the average climate weather conditions prevailing in the County in which the Project is located.

15.2. Hours of Work

Work shall be performed during regular working hours as permitted by the appropriate governmental agency except that in the event of an emergency, or when required to complete the Work in accordance with job progress, Work may be performed outside of regular working hours with the advance written consent of the District and approval of any required governmental agencies (e.g., the city within which the Project is located). Contractor shall confirm with the governmental agencies what the permitted work hours are for the jurisdiction in which the Project is located.

15.3. Progress and Project Completion

15.3.1. Time of the Essence

Time limits stated in the Contract Documents are of the essence to the Contract. By executing the Facilities Lease, the Contractor confirms that the Contract Time is a reasonable period for Project Completion.

15.3.2. No Commencement Without Insurance

The Contractor shall not commence operations on the Project or elsewhere prior to the effective

date of insurance and bonds. The date of commencement of the Work shall not be changed by the effective date of such insurance. If Contractor commences Work without insurance and bonds, all Work is performed at Contractor's peril and shall not be compensable until and unless Contractor secures bonds and insurance pursuant to the terms of the Contract Documents and subject to District claim for damages.

15.3.3. Sufficient Forces

Contractor and Subcontractors shall continuously furnish sufficient forces to ensure the prosecution of the Work in accordance with the Construction Schedule to obtain Project Completion within the Contract Time.

15.4. Schedule

Contractor shall provide to District, Construction Manager, and Architect a schedule in conformance with the Contract Documents and as required in these General Construction Provisions.

15.5. Expeditious Completion

The Contractor shall proceed expeditiously with adequate forces and shall achieve Completion within the Contract Time.

16. EXTENSIONS OF TIME – LIQUIDATED DAMAGES

16.1. Contractor's Notice of Delay

16.1.1. In addition to the requirements indicated in this subsection, Contractor shall submit any request for an adjustment of the Contract Price or the Contract Time through the Change Order provisions in these General Construction Provisions.

16.1.2. Contractor shall, within **FIVE (5)** calendar days of any delay impacting the critical path in completing the Work, notify District in writing of the causes of the delay including documentation and facts explaining the delay.

16.1.3. Any request by Contractor for an adjustment of the Contract Price or the Contract Time for a delay shall be submitted in accordance with the provisions in the Contract Documents governing changes in Work. When requesting time, requests must be submitted with full justification and documentation. Such justification must be based on the official Construction Schedule as updated at the time of occurrence of the delay or execution of Work related to any changes to the Scope of Work.

16.1.4. Any claim for delay must include the following information as support, without limitation:

16.1.4.1. Duration. The duration of the activity relating to the changes in the Work and the resources (manpower, equipment, material, etc.) required to perform the activities within the stated duration.

16.1.4.2. Logical Ties / Fragnets. Specific logical ties to the Contract Schedule for the proposed changes and/or delay showing the activity/activities in the Construction Schedule that are affected by the change and/or delay. (A portion of any delay of seven (7) days or more must be provided.) Include a "fragnet" analysis for the portion of the schedule and the activities the Contractor contends are impacted by the delay and a detailed time impact analysis in compliance with the provisions of the "**Construction Schedule – Network Analysis**" provisions indicated in **Exhibit I**.

16.1.4.3. **Updated Construction Schedule.** A recovery or updated Construction Schedule must be submitted.

16.1.5. District shall review the facts and extent of any noticed delay and may grant Contract Time extension(s) of time for completing Work when, in the District's judgment, the findings of fact justify an extension.

16.1.6. Extension(s) of time shall apply only to that portion of Work affected by delay, and shall not apply to other portions of Work not so affected.

16.1.7. An extension of time may only be granted if Contractor has timely submitted the updated Construction Schedule as required herein.

16.1.8. Following submission of a notice of delay, the District may determine whether the delay is to be considered:

16.1.8.1. Excusable and Compensable, Excusable and Non-Compensable, or Unexcused;

16.1.8.2. How long the delay continues; and

16.1.8.3. To what extent the prosecution and Completion of the Work might be delayed thereby.

16.1.9. Contractor's failure to request adjustment(s) of the Contract Time in strict conformity with applicable provisions of the Contract Documents shall be deemed Contractor's waiver of its right to assert a claim for a delay.

16.1.10. **Limitations Upon Adjustment of Contract Time on Account of Delays.** Any adjustment of the Contract Time on account of an Excusable Delay or a Compensable Delay shall be limited as set forth herein. No adjustment of the Contract Time shall be made on account of any Excusable Delays or Compensable Delays unless those delay(s) actually and directly impact Work or Work activities on the critical path of the then current and updated approved Construction Schedule as of the date on which a delay first occurs. The District shall not be deemed in breach of, or otherwise in default of any obligation hereunder, if the District shall deny a request by the Contractor for an adjustment of the Contract Time for any delay that does not actually and directly impact Work on the then current and updated approved Construction Schedule. In submitting a request for an adjustment of Contract Time, and as a condition precedent to the District's review of that request, Contractor shall insert into the then current and updated approved Construction Schedule a "fragnet" analysis and a detailed time impact analysis representing the event that Contractor claims to result in delay to the critical path as depicted in the updated approved Construction Schedule. If an Excusable Delay and a Compensable Delay occur concurrently, the maximum extension of the Contract Time shall be the number of days from the commencement of the first delay to the cessation of the delay that ends last. If an Unexcused Delay occurs concurrently with either an Excusable Delay or a Compensable Delay, the maximum extension of the Contract Time shall be the number of days, if any, which the Excusable Delay or the Compensable Delay exceeds the period of time of the Unexcused Delay.

16.2. **Excusable and Compensable Delay(s)**

16.2.1. Contractor is **not** entitled to additional compensation for any delay, even a delay caused by Adverse Weather or an Excusable Delay, unless **all** of the following conditions are met:

16.2.1.1. The District is responsible for the delay;

16.2.1.2. The delay is unreasonable under the circumstances involved and impacts the critical path of the Work and extends the most current Contract Completion date;

16.2.1.3. The delay was not within the contemplation of District and Contractor;

16.2.1.4. Contractor complies with the Change Order procedures, and if necessary, the Claims procedures of the Contract Documents;

16.2.1.5. The delay could not have been avoided or mitigated by the Contractor's care, prudence, foresight, and diligence;

16.2.1.6. The delay extends the most current Contract Completion date; and

16.2.1.7. The Delay is not concurrent with a Contractor-caused delay or other type of Excusable Delay.

16.2.2. In accordance with California Public Contract Code section 7102, if the Contractor's progress is delayed by the events described in the preceding subsection, Contractor shall not be precluded from the recovery of damages directly and proximately resulting therefrom. In that event, Contractor's damages, if any, shall be limited to direct, actual and unavoidable additional costs of labor, materials or construction equipment directly resulting from that delay, and shall exclude special, indirect or consequential damages. In no event shall Contractor seek costs or damages for delays, interruptions, hindrances or disruptions to the Work for on-Site or off-Site costs or damages based upon formulas, e.g. Eichleay or other formula. Except as expressly provided for herein, Contractor shall not have any other claim, demand or right to adjustment of the Contract Price arising out of delay, interruption, hindrance or disruption to the progress of the Work. Adjustments to the Contract Price and the Contract Time, if any, on account of Changes to the Work or Suspension of the Work shall be governed by the applicable provisions of the Contract Documents, including without limitation, the "**Changes in the Work**" section and the percentages in the "**Format for Proposed Change**" section of these General Construction Provisions.

16.3. Excusable and Non-Compensable Delay(s)

16.3.1. An "Excusable Delay" shall mean an interruption of the Work beyond the reasonable control of the Contractor and that:

16.3.1.1. Could have not been avoided by the Contractor exercising care, prudence, foresight, and diligence, and

16.3.1.2. Actually extended the most current Project Completion date.

16.3.2. The Contractor may be entitled to an extension of the Project Completion date if there is an Excusable Delay, but the Contractor shall not be entitled to additional compensation for an Excusable Delay.

16.3.3. Excusable Delays are limited to interruptions that satisfy the above requirements and that are acts of God; acts of a public enemy; fires; floods; windstorms; tornadoes; earthquakes; wars; riots; insurrections; epidemics; quarantine restrictions; strikes; lockouts; fuel shortages; freight embargoes; and Adverse Weather that satisfies the requirements herein.

16.3.4. Contractor is aware that governmental agencies and utilities, including, without limitation, the Division of the State Architect, the Department of General Services, gas companies, electrical utility companies, water districts, cities, counties and other agencies may have to approve Contractor-prepared

drawings or approve a proposed installation. Contractor shall include in its bid, time for possible review of its drawings and for reasonable delays and damages that may be caused by such agencies. Contractor is not entitled to make a claim for damages or delays or an Excusable Delay arising from the review of Contractor's drawings or other approvals from the Division of the State Architect, the Department of General Services, gas companies, electrical utility companies, water districts, and other agencies.

16.3.5. Neither the financial resources of the Contractor or any person or entity directly or indirectly engaged by the Contractor in performance of any portion of the Work shall be deemed conditions beyond the control of the Contractor. If an event of Excusable Delay occurs, the Contract Time shall be subject to adjustment hereunder only if the Contractor establishes: (i) full compliance with all applicable provisions of the Contract Documents relative to the method, manner and time for Contractor's notice and request for adjustment of the Contract Time; (ii) that the event(s) forming the basis for Contractor's request to adjust the Contract Time are outside the reasonable control and without any fault or neglect of the Contractor or any person or entity directly or indirectly engaged by Contractor in performance of any portion of the Work; and (iii) that the event(s) forming the basis for Contractor's request to adjust the Contract Time directly and adversely impacted the critical path of the Work as indicated in the approved Construction Schedule or the most recent updated approved Construction Schedule relative to the date(s) of the claimed event(s) of Excusable Delay.

16.3.6. Computation of Time / Adverse Weather

16.3.6.1. The Contractor will only be allowed a time extension for Adverse Weather conditions if requested by Contractor within five (5) calendar days of the Adverse Weather event, and only if **all** of the following conditions are met – thereby making the resulting delay an Excusable Delay.

16.3.6.1.1. The weather conditions constitute Adverse Weather, as defined herein and further specified in **Exhibit K**;

16.3.6.1.2. Contractor can verify that the Adverse Weather caused delays in excess of five (5) hours of the indicated labor required to complete the scheduled tasks of Work on the day affected by the Adverse Weather;

16.3.6.1.3. The Contractor's crew is dismissed as a result of the Adverse Weather; and

16.3.6.1.4. The number of days of delay for the month exceed those indicated in the **Exhibit K**.

16.3.6.2. A day-for-day extension will only be allowed for those days in excess of those indicated in the **Exhibit K**.

16.3.6.3. The Contractor shall work seven (7) days per week, if necessary, irrespective of inclement weather, to maintain access and the Construction Schedule, and to protect the Work under construction from the effects of Adverse Weather, all at no further cost to the District.

16.4. Unexcused Delay(s) – Liquidated Damages

16.4.1. Unexcused Delays refer to any delay to the progress of the Work caused by events or factors other than those specifically identified in the "Excusable and Compensable Delay(s)" or the "Excusable and Non-Compensable Delay(s)" sections above. Neither the Contract Price nor the Contract Time shall be adjusted on account of Unexcused Delays.

16.4.2. Contractor and District hereby agree that the exact amount of damages for failure to complete the Work within the time specified is extremely difficult or impossible to determine. If the Work is not

completed within the time specified in the Contract Documents, it is understood that the District will suffer damage. It being impractical and unfeasible to determine the amount of actual damage, it is agreed the Contractor shall forfeit and pay to District as fixed and liquidated damages, and not as a penalty, the amount set forth in the Contract Documents for each calendar day of delay in Completion. Contractor and its Surety shall be liable for the amount thereof pursuant to Government Code section 53069.85.

16.4.3. Contractor shall not forfeit or pay liquidated damages for an Excusable Delay or an Excusable and Compensable Delay.

16.5. Float or Slack in the Schedule

Float or slack is the amount of time between the early start date and the late start date, or the early finish date and the late finish date, of any of the activities in the schedule. Float or slack is not for the exclusive use of or benefit of either the District or the Contractor, however it shall be used as necessary to accommodate delays in the progress of the Work which may occur during the course of construction, as determined by the District. Contractor shall not be entitled to an extension of time for any claimed delays to the extent that such delays may be covered by the float.

17. CHANGES IN THE WORK

17.1. No Changes Without Authorization

17.1.1. There shall be no change whatsoever in the Drawings, Specifications, or in the Work without an executed Change Order authorized by the District as herein provided. District shall not be liable for the cost of any extra work or any substitutions, changes, additions, omissions, or deviations from the Drawings and Specifications unless the District's governing board has authorized the same and the cost thereof has been approved in writing by Change Order. No extension of time for performance of the Work shall be allowed hereunder unless claim for such extension is made at the time changes in the Work are ordered, and such time duly adjusted in writing in the Change Order. The provisions of the Contract Documents shall apply to all such changes, additions, and omissions with the same effect as if originally embodied in the Drawings and Specifications.

17.1.2. Verbal Order of Change in the Work. Any verbal order, direction, instruction, interpretation, or determination from the District, the Project Inspector or the Architect which in the opinion of the Contractor causes any change to the scope of the Work, or otherwise requires an adjustment to the Contract Price or the Contract Time, shall be treated as a Change only if the Contractor gives the District written notice within three (3) Business Days of the order, directions, instructions, interpretation or determination and prior to acting in accordance therewith. Time is of the essence in Contractor's written notice pursuant to the preceding sentence so that the District can promptly investigate and consider alternative measures to address the order, direction, instruction, interpretation or determination giving rise to Contractor's notice. Accordingly, Contractor acknowledges that its failure, for any reason, to give written notice within three (3) Business Days of any right to assert or claim any entitlement to an adjustment of the Contract Time or the Contract Price on account of that verbal order, direction, instruction, interpretation or determination shall constitute a waiver of its right to make that claim. The written notice shall state the date, circumstances, extent of adjustment to the Contract Price or the Contract Time, if any, requested, and the source of the verbal order, directions, instructions, interpretation or determination that the Contractor regards as a Change. Unless the Contractor acts in strict accordance with this procedure, any verbal order, direction, instruction, interpretation or determination shall not be treated as a Change and the Contractor hereby waives any claim for any adjustment to the Contract Price or the Contract Time on account thereof.

17.1.3. Contractor shall perform immediately all work that has been authorized by a fully executed Change Order, Unilateral Change Order, or Force Account Directive. Contractor shall be fully responsible for any and all delays and/or expenses caused by Contractor's failure to expeditiously perform this Work and Contractor's failure or refusal to proceed with that Work may be deemed to be Contractor's default of a material obligation of the Contractor under the Contract Documents.

17.1.4. Should any Change Order result in an increase in the Guaranteed Project Cost, the cost of that Change Order shall be agreed to, in writing, in advance by Contractor and District. In the event that Contractor proceeds with any change in Work without a Change Order executed by the District, Contractor waives any claim of additional compensation or time for that additional work.

17.1.5. Contractor understands, acknowledges, and agrees that the reason for District authorization is so that District may have an opportunity to analyze the Work and decide whether the District shall proceed with the Change Order or alter the Project so that a change in Work becomes unnecessary.

17.1.6. In an emergency affecting safety of life or of work or of adjoining property, Contractor, without special instruction or authorization, shall act, at its discretion, to prevent all threatened loss or injury. Any compensation or time claimed by Contractor on account of emergency work shall be determined as indicated herein as a PCO.

17.2. Architect Authority

The Architect will have authority to order minor changes in the Work not involving any adjustment in the Guaranteed Project Cost, or an extension of the Contract Time, or a change that is inconsistent with the intent of the Contract Documents. These changes shall be effected by written Change Order, Unilateral Change Order, or by Architect's response(s) to RFI(s).

17.3. Change Orders

17.3.1. A Change Order is a written instrument prepared and issued by the District and signed by the District (as authorized by the District's governing board), the Contractor, the Architect, and approved by the Project Inspector (if necessary) and DSA (if necessary), stating their agreement regarding all of the following. If a Change Order is required to be approved by DSA, the District may call it a "*Construction Change Document*":

17.3.1.1. A description of a change in the Work;

17.3.1.2. The amount of the adjustment in the Guaranteed Project Cost, if any; and

17.3.1.3. The extent of the adjustment in the Contract Time, if any.

17.4. Unilateral Change Orders

17.4.1. A Unilateral Change Order is a written order prepared and issued by the District, the Construction Manager, and/or the Architect and signed by the District, directing a change in the Work. The District may as provided by law, by Unilateral Change Order and without invalidating the Contract, order changes in the Work consisting of additions, deletions, or other revisions. If all or a portion of the Project is being funded by funds requiring approval by the State Allocation Board (SAB), these revisions may be subject to compensation once approval of same is received and funded by the SAB, and funds are released by the Office of Public School Construction (OPSC). Any dispute as to the sum of the Unilateral Change Order or timing of payment shall be resolved pursuant to the Payment and Claims and Disputes provisions herein. **A Unilateral Change Order is NOT a "*Construction Change Document*" (which is**

defined above as a Change Order that DSA must approve).

17.4.2. The District may issue a Unilateral Change Order in the absence of agreement on the terms of a Change Order.

17.5. Force Account Directives

17.5.1. When work, for which a definite price has not been agreed upon in advance, is to be paid for on a time-and-material basis, all direct costs necessarily incurred and paid by the Contractor for labor, material, and equipment used in the performance of that Work, shall be subject to the approval of the District and compensation will be determined as set forth herein.

17.5.2. District will issue a Force Account Directive (which may also be called a "Construction Directive") to proceed with the Work on a force account (time-and-material) basis, and a not-to-exceed budget will be established by District.

17.5.3. All requirements regarding direct cost for labor, labor burden, material, equipment, and markups on direct costs for overhead and profit described in this section shall apply to Force Account Directives. However, District will only pay for actual costs verified in the field by the District or its authorized representative(s) on a daily basis.

17.5.4. Contractor shall be responsible for all cost related to the administration of Force Account Directive. The markup for overhead and profit for Contractor modifications shall be full compensation to the Contractor to administer Force Account Directive.

17.5.5. Contractor shall notify District or its authorized representative(s) at least twenty-four (24) hours prior to proceeding with any of the Force Account Directive work. Furthermore, the Contractor shall notify the District when it has consumed eighty percent (80%) of the budget, and shall not exceed the budget unless specifically authorized in writing by the District. Contractor will not be compensated for force account work in the event that Contractor fails to timely notify the District regarding the commencement of Force Account Directive work, or to the extent exceeding the Force Account Directive budget.

17.5.6. Contractor shall diligently proceed with the work, and on a daily basis, submit a daily time-and-material report on a form supplied by the District no later than 5:00 p.m. each day. The report shall contain a detailed itemization of the daily labor, material, and equipment used on the time-and-material work only. The names of the individuals performing the force account work shall be included on the daily time-and-material reports. The type and model of equipment shall be identified and listed. District will review the information contained in the reports, and sign the reports no later than the next work day, and return a copy of the report to Contractor for its records. District will not sign, nor will Contractor receive compensation for work District cannot verify. Contractor will provide a weekly Force Account Directive summary indicating the status of each Force Account Directive in terms of percent complete of the not-to-exceed budget and the estimated percent complete of the work.

17.5.7. In the event Contractor and District reach a written agreement on a set cost for the work while the work is proceeding based on a Force Account Directive, the Contractor's signed daily time-and-material reports shall be discontinued and all previously signed reports shall be invalid.

17.6. Price Request

17.6.1. Definition of Price Request

A Price Request ("PR") is a written request prepared by the District requesting the Contractor to submit to the District an estimate of the effect of a proposed change in the Work on the Guaranteed Project Cost and the Contract Time.

17.6.2. Scope of Price Request

A Price Request shall contain adequate information, including any necessary Drawings and Specifications, to enable Contractor to provide the cost breakdowns required herein. The Contractor shall not be entitled to any additional compensation for preparing a response to a Price Request, whether ultimately accepted or not.

17.6.3. Do not consider Price Requests to be instructions either to stop work in progress or to execute the proposed change.

17.6.4. Within the time specified in Price Request after receipt of Price Request, submit a quotation estimating cost adjustments to the Contract Price and the Contract Time necessary to execute the change.

17.6.4.1. Include a list of quantities of products required or eliminated and unit costs, with total amount of purchases and credits to be made. If requested, furnish survey data to substantiate quantities.

17.6.4.2. Indicate applicable taxes, delivery charges, equipment rental, and amounts of trade discounts.

17.6.4.3. Include costs of labor and supervision directly attributable to the change.

17.6.4.4. Include an updated Contractor's Construction Schedule that indicates the effect of the change, including, but not limited to, changes in activity duration, start and finish times, and activity relationship. Use available total float before requesting an extension of the Contract Time.

17.7. Proposed Change Order

17.7.1. Definition of Proposed Change Order

A Proposed Change Order ("PCO") is a written request prepared by the Contractor requesting that the District and the Architect issue a Change Order based upon a proposed change to the Work.

17.7.2. Changes in Guaranteed Project Cost

A PCO shall include breakdowns pursuant to the revisions herein to validate any change in Guaranteed Project Cost.

17.7.3. Changes in Time

A PCO shall also include any changes in time required to complete the Project. Include an updated Contractor's Construction Schedule that indicates the effect of the change, including, but not limited to, changes in activity duration, start and finish times, and activity relationships. Use available total float before requesting an extension of the Contract Time. Any additional time requested shall not be the number of days to make the proposed change, but must be based upon the impact to the Construction Schedule as defined in the Contract Documents. If Contractor fails to request a time extension in a PCO, then the Contractor is thereafter precluded

from requesting time and/or claiming a delay. If the Contractor is requesting additional time and believes that time is both Excusable and Compensable, then the Contractor must provide detailed documentation that supports its position and that addresses all the components of the "Excusable and Compensable Delay(s)" section above.

17.7.4. Unknown and/or Unforeseen Conditions

If Contractor submits a PCO requesting an increase in Guaranteed Project Cost and/or Contract Time that is based at least partially on Contractor's assertion that Contractor has encountered unknown and/or unforeseen condition(s) on the Project, then Contractor shall base the PCO on provable information that demonstrates that the unknown and/or unforeseen condition(s) were actually or reasonably unknown and/or unforeseen. If not, the District shall deny the PCO and the Contractor shall complete the Project without any increase in Guaranteed Project Cost and/or Contract Time based on that PCO.

17.7.5. Time to Submit PCO

Contractor shall submit its PCO within five (5) days of the date Contractor discovers, or reasonably should discover, the circumstances giving rise to the proposed change order, unless additional time to submit a proposed change order is granted in writing by the District. Time is of the essence in Contractor's written notice pursuant to the preceding sentence so that the District can promptly investigate and consider alternative measures to address the basis for the PCO. Accordingly, Contractor acknowledges that its failure, for any reason, to give written notice (with Supporting Documentation to permit the District's review and evaluation) within this time frame shall be deemed Contractor's waiver, release, discharge and relinquishment of any right to assert or claim any entitlement to an adjustment of the Contract Time or the Contract Price on account of the circumstances giving rise to the PCO.

17.8. Format for Proposed Change Order

The following format(s) on the following two (2) pages shall be used as applicable by the District and the Contractor (e.g. Change Orders, PCO's) to communicate proposed additions and deductions to the Contract, supported by attached documentation

FORMAT FOR PROPOSED CHANGE FOR SUBCONTRACTOR PERFORMED WORK

	<u>SUBCONTRACTOR PERFORMED WORK</u>	<i>ADD</i>	<i>DEDUCT</i>
(A)	<u>Labor Charge</u> 1. Hours. Attach total itemized hours. 2. Rate. This shall be no more than the Straight-Time Total Hourly Rate as determined by the Department of Industrial Relations (“DIR”) for the applicable local labor category.		
(B)	<u>Labor Burden & Worker’s Compensation Charge</u> 1. This shall be no more than twenty percent (20%) of item (A) , the Labor Charge. 2. This shall be the total cumulative charge permitted for all Subcontractors or all labor performed by the Subcontractor or Subcontractor’s Subcontractor(s) (i.e., all “lower-tier” Subcontractor(s)).		
(C)	<u>Subtotal (A+B)</u>		
(D)	<u>Material Charge</u> Attach itemized quantity and unit cost plus sales tax and invoice(s) from vendor(s)		
(E)	<u>Equipment Charge</u> Attach invoice(s) from supplier(s).		
(F)	<u>Subtotal (C+D+E)</u>		
(G)	<u>Subcontractor’s Overhead and Profit Charge</u> 1. This shall be no more than eight percent (8%) of item (F) . 2. This shall be the total cumulative mark-up permitted for the Subcontractor and Subcontractor’s Subcontractor(s) (i.e., all “lower-tier” Subcontractor(s)).		
(H)	<u>Subtotal (F+G)</u>		
(I)	<u>General Contractor’s “Mark-Up” and “Fee/Overhead & Profit”</u> At or below those amounts indicated in the Contractor’s response to the RFQ and/or RFP for this Project.		
(J)	<u>General Contractor’s Bond Cost</u> At or below the amount indicated in the Contractor’s response to the RFQ and/or RFP for this Project.		
(K)	<u>General Contractor’s Insurance Cost</u> At or below the amount indicated in the Contractor’s response to the RFQ and/or RFP for this Project.		
(L)	<u>TOTAL (H+I+J+K)</u>		
(M)	<u>Time</u>	_____	Days

FORMAT FOR PROPOSED CHANGE FOR CONTRACTOR PERFORMED WORK

	<u>GENERAL CONTRACTOR PERFORMED WORK</u>	<i>ADD</i>	<i>DEDUCT</i>
(A)	<u>Labor Charge</u> 1. Hours. Attach total itemized hours. 2. Rate. This shall be no more than the Straight-Time Total Hourly Rate as determined by the Department of Industrial Relations (“DIR”) for the applicable local labor category.		
(B)	<u>Labor Burden & Worker’s Compensation Charge</u> 1. This shall be no more than twenty percent (20%) of item (A) , the Labor Charge. 2. This shall be the total cumulative charge permitted for all labor performed by Contractor.		
(C)	<u>Subtotal (A+B)</u>		
(D)	<u>Material Charge</u> Attach itemized quantity and unit cost plus sales tax and invoice(s) from vendor(s).		
(E)	<u>Equipment Charge</u> Attach invoice(s) from supplier(s).		
(F)	<u>Subtotal (C+D+E)</u>		
(G)	<u>General Contractor’s “Mark-Up” and “Fee/Overhead & Profit”</u> At or below those amounts indicated in the Contractor’s response to the RFQ and/or RFP for this Project.		
(H)	<u>General Contractor’s Bond Cost</u> At or below the amount indicated in the Contractor’s response to the RFQ and/or RFP for this Project.		
(I)	<u>General Contractor’s Insurance Cost</u> At or below the amount indicated in the Contractor’s response to the RFQ and/or RFP for this Project.		
(J)	<u>TOTAL (F+G+H+I)</u>		
(K)	<u>Time</u>	_____	Days

17.8.1. All Proposed Change Order requests by Contractor for a change shall include a complete itemized breakdown with the following detail:

17.8.1.1. **Labor.** Labor breakdown by trade classification, wage rates, and estimated hours. Labor costs shall only include fringe benefits indicated by governing trade organizations. Wages shall not exceed current prevailing wages in the locality for performance of the changes.

17.8.1.1.1. The Contractor’s or Subcontractors’ labor burden and Workers’ Compensation premium shall only be charged as indicated herein. In no event shall Contractor include any other charges than as indicated herein without the prior written approval of the District.

17.8.1.2. **Material.** Material quantities, and types of products, and transportation costs, if applicable.

17.8.1.3. Equipment. Equipment breakdown by make, type, size, rental rates, equipment hours and transportation costs, if applicable.

17.8.1.3.1. The equipment costs shall not exceed one hundred percent (100%) of the Association of Equipment Distributors (AED) rental rates or Caltrans rates, whichever is less. Hourly, daily, weekly, or monthly rates shall be used, whichever is lower. Hourly rates including operator shall not be used.

17.8.1.3.2. The actual time to be paid for equipment shall be the time that the equipment is in productive operation on the Work or idled as a result of the event or circumstance giving rise to the Proposed Change Order. In computing the hourly rental of equipment, any time less than thirty (30) minutes shall be considered one-half (1/2) hour. No payment will be made for time while equipment is inoperative due to breakdown, or for non-workdays. In addition, the rental time shall not include the time required to move the equipment to and from the Project Site(s). No mobilization or demobilization will be allowed for equipment already on site. If such equipment is not moved by its own power, then loading and transportation costs will be paid in lieu of rental time thereof. However, neither moving time nor loading and transportation costs will be paid if the equipment is used on the Project Site(s) in any other way than upon the work directly related to the event or circumstance giving rise to the Proposed Change Order.

17.8.1.3.3. Individual pieces of equipment having a replacement value of one thousand dollars (\$1,000) or less shall be considered to be small tools or small equipment, and no payment will be made since the costs of these tools and equipment is included as part of the markup for overhead and profit defined herein.

17.8.1.3.4. Payment to the Contractor for the use of equipment as set forth above shall constitute full compensation to the Contractor for the cost of fuel, power, oil, lubricants, supplies, small equipment, necessary attachments, repairs and maintenance of any kind, depreciation, storage, insurance, labor (except for equipment operators), and any and all costs to the Contractor incidental to the use of the equipment.

17.8.1.3.5. Should Contractor, or any of its owners, officers, directors or agents, hold any ownership interest in any company, organization, association or corporation from whom rental equipment is secured. Contractor shall immediately notify District of such and the price set for any such rental shall be agreed upon in advance by the Contractor and the District.

17.8.1.4. Mark-Up, Fee / Overhead and Profit. Markup for overhead and profit, which shall be used to compensate Contractor for all costs for all administration, general conditions, and supervision, including, without limitation:

17.8.1.4.1. All home office overhead, field office overhead, field office personnel including, but not limited to, principals, project managers, superintendents, supervisory foremen, estimators, project engineers, detailers, draftsmen, schedulers, consultants, watchmen, payroll clerks, administrative assistants, labor compliance costs and secretaries.

17.8.1.4.2. All field and field office expenses including, but not limited to, field trailers, parking, storage sheds, office equipment and supplies, telephone service and long distance telephone calls, computers, fax machines, temporary utilities, sanitary facilities and services, janitorial services, small tools and equipment with a cost under \$1000 each, portable scaffolding, blocking, shores, appliances, job vehicles, security and fencing, conformance to regulatory requirements including compliance to safety regulations, safety programs and meetings, cartage, warranties, As-Built Drawings, as well as any related maintenance costs.

17.8.1.4.3. Administrative functions such as, but not limited to, reviewing, coordinating, distributing, processing, posting, recording, estimating, negotiating, expediting, engineering, drawing, detailing, revising shop drawings, carting, cleaning, protecting the work, and other incidental Work related to the change.

17.8.1.4.4. All other costs and taxes required to be paid, but not included under direct costs as defined above including, without limitation, payroll taxes, social security, etc.

17.8.1.4.5. All costs for Contractor's bonds and insurance.

17.8.1.4.6. Taxes: Federal excise tax shall not be included. District will issue an exemption on request.

17.8.1.5. Contract Time. Justification for any adjustment in Contract Time including a schedule analysis identifying critical schedule activities delayed by the request. Contract Time shall be extended or reduced by Change Orders, Unilateral Change Orders, or Force Account Directives for a period of time commensurate with the time reasonably necessary to perform a Change. This time must be requested in writing by the Contractor with the Price Request, PCO, or expressly in writing as part of its documentation for Unilateral Change Orders, or Force Account Directives. The Contractor shall justify any Contract Time extension by submittal of a schedule analysis as required in this Changes section of these General Construction Provisions accurately portraying the impact of the change on the critical path of the Construction Schedule. Changes performed within available float shall not justify an extension to the Contract Time. The District shall make the final determination of the amount of Contract Time to allocate to any Change.

17.8.1.6. Supporting Documentation. Contractor shall include with each PCO, along with the itemized breakdown as required herein, reasonable documentation substantiating the requested change in the Contract Price and Contract Time. If the District deems Contractor's supporting documentation incomplete or inadequate to substantiate the requested change to the Contract Price and Contract Time, the District may request that Contractor supplement the PCO with additional, reasonable supporting documentation.

17.9. Change Order Certification

17.9.1. All Change Orders and PCOs shall include the following certification by the Contractor. The Parties acknowledged that if a Change Order is approved that does not include this language, that Change Order shall be deemed to include this certification language:

The undersigned Contractor approves the foregoing as to the changes, if any, and the Guaranteed Project Cost specified for each item and as to the extension of time allowed, if any, for Project Completion, and agrees to furnish all labor, materials, and service, and perform all work necessary to complete any additional work specified for the consideration stated herein. Submission of sums which have no basis in fact or which Contractor knows are false are at the sole risk of Contractor and may be a violation of the False Claims Act set forth under Government Code section 12650 et seq. It is understood that the changes herein to the Contract shall only be effective when approved by the governing board of the District. It is expressly understood that the value of the extra Work or changes expressly includes any and all of the Contractor's costs and expenses, both direct and indirect, resulting from additional time required on the Project or resulting from delay to the Project. Any costs, expenses, damages, or time extensions not included are deemed waived.

17.10. Determination of Change Order Cost

17.10.1. The amount of the increase or decrease in the Guaranteed Project Cost from a Change Order, if any, shall be determined in one or more of the following ways as applicable to a specific situation and at the District's discretion:

17.10.1.1. District acceptance of a PCO;

17.10.1.2. By agreement between District and Contractor.

17.10.1.3. By amounts contained in Contractor's schedule of values, if applicable;

17.10.1.4. By the District, based upon actual and necessary costs incurred by the Contractor as determined by the District on the basis of the Contractor's records. Promptly upon determining the extent of adjustment to the Contract Price, the District shall notify the Contractor in writing of the same; the Contractor shall be deemed to have accepted the District's determination of the amount of adjustment to the Contract Price on account of a Change to the Work unless Contractor shall notify the District, in writing, not more than fifteen (15) days from the date of the District's written notice, of any objection to the District's determination. Failure of the Contractor to timely notify the District of Contractor's objections to the District's determination of the extent of adjustment to the Contract Price shall be deemed Contractor's acceptance of the District's determination and a waiver of any right or basis of the Contractor to thereafter protest or otherwise object to the District's determination. Notwithstanding any objection of the Contractor to the District's determination of the extent of any adjustment to the Contract Price pursuant to this provision, Contractor shall diligently proceed to perform and complete any such Change.

17.10.2. If the District has put in contingency(s) and/or allowance(s) in **Exhibit C** to the Facilities Lease, then approved Change Order(s) may be paid out of those contingency(s) and/or allowance(s), pursuant to **Exhibit C** and if agreed to by the District.

17.11. Deductive Change Orders

All deductive Change Order(s) must be prepared pursuant to the provisions herein. If Contractor offers a proposed amount for a deductive Change Order(s), Contractor shall include a minimum of five percent (5%) total overhead, profit & general conditions to be deducted with the amount of the work of the Change Order(s). If Subcontractor work is involved, Subcontractors shall also include a minimum of five percent (5%) total overhead, profit & general conditions to be deducted with the amount of its deducted work. Any deviation from this provision shall only be permitted with the District's prior written approval.

17.12. Discounts, Rebates, and Refunds

For purposes of determining the cost, if any, of any change, addition, or omission to the Work hereunder, all trade discounts, rebates, refunds, and all returns from the sale of surplus materials and equipment shall accrue and be credited to the Contractor, and the Contractor shall make provisions so that such discounts, rebates, refunds, and returns may be secured, and the amount thereof shall be allowed as a reduction of the Contractor's cost in determining the actual cost of construction for purposes of any change, addition, or omission in the Work as provided herein. Such discounts and rebates generated as a result of early payments shall only be credited to the District, provided that the District provides Contractor with early payment in order to secure such discounts and rebates.

17.13. Accounting Records

With respect to portions of the Work performed by Change Orders, Unilateral Change Orders, or Force Account Directives, Contractor shall keep and maintain cost-accounting records satisfactory to the District, which shall be available to the District on the same terms as any other books and records the Contractor is required to maintain under the Contract Documents.

17.14. Notice Required

If the Contractor desires to make a claim for an increase in the Guaranteed Project Cost, or any extension in the Contract Time for Project Completion, it shall notify the District pursuant to the provisions herein. No claim shall be considered unless made in accordance with the provisions herein. Contractor shall proceed to execute the Work even though the adjustment may not have been agreed upon. Any change in the Guaranteed Project Cost or extension of the Contract Time resulting from such claim shall be authorized by a Change Order.

17.15. Applicability to Subcontractors

Any requirements under this Article shall be equally applicable to Change Orders, Unilateral Change Orders, or Force Account Directives issued to Subcontractors by the Contractor to the extent as required by the Contract Documents.

17.16. Alteration to Change Order Language

Contractor shall not alter Change Orders or reserve time in Change Orders. Contractor shall execute finalized Change Orders and proceed under the provisions herein with proper notice.

17.17. Failure of Contractor to Execute Change Order

Contractor shall be in default of the Contract if Contractor fails to execute a Change Order when the Contractor agrees with the addition and/or deletion of the Work in that Change Order.

18. REQUESTS FOR INFORMATION

18.1. Any Request for Information (“RFI”) shall reference all applicable Contract Document(s), including Specification section(s), detail(s), page number(s), drawing number(s), and sheet number(s), etc. The Contractor shall make suggestions and interpretations of the issue raised by each Request for Information. A Request for Information cannot modify the Guaranteed Project Cost, Contract Time, or the Contract Documents.

18.2. The Contractor shall be responsible for any costs incurred for professional services that District may deduct from any amounts owing to the Contractor, if Contractor makes multiple Requests for Information that request interpretation(s) or decision(s) of a matter where the information sought is equally available to the Contractor. District, at its sole discretion, shall deduct from and/or invoice Contractor for all the professional services arising herein.

18.3. Requests for Information shall comply with all requirements of the Contract Documents.

18.4. Prior to submitting the RFI, Contractor shall diligently review the Contract Documents for information responsive to the RFI, including information incorporated by reference. Contractor should not issue an RFI regarding information contained in or inferable from the Contract Documents, including information incorporated by reference. An RFI is invalid if the RFI response is contained in or inferable from the Contract Documents.

18.5. Contractor shall be responsible for preparing and submitting each RFI so as to not cause delay to the progress of the Work nor to cause any impact to the Contractor's labor productivity. An RFI may be considered untimely if not submitted within **Forty-Eight (48) hours** of receipt from a Contractor's subcontractor. Untimely submission of any RFI will preclude Contractor from asserting any claims for delay or for labor impact against the District.

18.6. If the Contractor fails to timely notify the District and the Architect in writing of any Conditions encountered and the Contractor proceeds to perform any portion of the Work containing or affected by such Conditions the Contractor shall bear all costs associated with or required to correct, remove, or otherwise remedy any portion of the Work affected thereby without adjustment of the Contract Time or the Contract Price. In requesting information of the District to address and resolve any conditions, the Contractor shall act with promptness in submitting any written request so as to allow the District a reasonable period of time to review, evaluate and respond to any request, taking into account the then current status of the progress and completion of the Work and the actual or potential impact of any conditions upon the completion of the Work within the Contract Time. The Contract Time shall not be subject to adjustment in the event that the Contractor shall fail to timely request information from the District.

19. PAYMENTS

19.1. Guaranteed Project Cost

As compensation for Contractor's construction of the Project, the District shall pay Contractor pursuant to the terms of **Exhibit C** to the Facilities Lease.

19.2. Applications for Tenant Improvement Payments

19.2.1. Procedure for Applications for Tenant Improvement Payments

19.2.1.1. Not before the fifth (5th) day of each calendar month during the progress of the Work, Contractor shall submit to the District and the Architect an itemized Application for Payment for operations completed in accordance with the Schedule of Values. The Contractor shall include in the Application for Tenant Improvement Payments an itemized list of equipment and materials that are stored off-site and are in the Contractor's possession. Each Application for Tenant Improvement Payment shall be notarized, if required, and supported by the following or each portion thereof unless waived by the District in writing:

19.2.1.1.1. The amount paid to the date of the Application for Tenant Improvement Payment to the Contractor, to all its Subcontractors, and all others furnishing labor, material, or equipment for its Contract;

19.2.1.1.2. The amount being requested under the Application for Tenant Improvement Payment by the Contractor on its own behalf and separately stating the amount requested on behalf of each of the Subcontractors and all others furnishing labor, material, and equipment under the Contract;

19.2.1.1.3. The balance that will be due to each of such entities after said payment is made;

19.2.1.1.4. A certification that the As-Built Drawings and annotated Specifications are current;

19.2.1.1.5. Itemized breakdown of work done for the purpose of requesting partial payment;

19.2.1.1.6. An updated and acceptable construction schedule in conformance with the

provisions herein;

19.2.1.1.7. The additions to and subtractions from the Guaranteed Project Cost and Contract Time;

19.2.1.1.8. A total of the cumulative retention withheld prior to the current Application for Payment, and that to be withheld under the current Application for Payment (5% of the current Application for Payment);

19.2.1.1.9. Verified material invoices, evidence of equipment purchases, rentals, and other support and details of cost as the District may require from time to time;

19.2.1.1.10. The percentage of completion of the Contractor's Work by line item;

19.2.1.1.11. Schedule of Values updated from the preceding Application for Tenant Improvement Payment;

19.2.1.1.12. If Contractor includes in the Application for Tenant Improvement Payments an itemized list of equipment and materials that are stored off-site and are in the Contractor's possession, the Contractor's Application for Tenant Improvement Payment shall be supported by the following:

19.2.1.1.12.1. Itemized breakdown of equipment and materials that are stored off-site and are in the Contractor's possession for the purpose of requesting partial payment, identifying the serial numbers and exact storage location of each piece of equipment and material;

19.2.1.1.12.2. Verified invoices for equipment and materials that are stored off-site and are in the Contractor's possession;

19.2.1.1.12.3. Original copy of Property of Others Insurance, Employee Theft Protection Insurance Policy or an Employee Theft Protection Bond. These documents shall include for the itemized equipment and materials that are stored off-site and are in the Contractor's possession, certificates and endorsements stating the coverage and stating that the District is a loss payee or obligee, as appropriate;

19.2.1.1.13. A duly completed and executed "Conditional Waiver and Release on Progress Payment" compliant with Civil Code section 8132 from each subcontractor of any tier and supplier to be paid from the current Tenant Improvement Payment;

19.2.1.1.14. A duly completed and executed "Unconditional Waiver and Release on Progress Payment" compliant with Civil Code section 8134 from each subcontractor of any tier and supplier that was paid from the Tenant Improvement Payment from sixty (60) days prior; and

19.2.1.1.15. A certification by the Contractor of the following:

19.2.1.1.15.1.1. The Contractor warrants title to all Work performed as of the date of this payment application. The Contractor further warrants that all Work performed as of the date of this payment application is free and clear of liens, claims, security interests, or encumbrances in favor of the Contractor, Subcontractors, material and equipment suppliers, workers, or other persons or entities making a claim by reason of having provided

labor, materials, and equipment relating to the Work, except those of which the District has been informed.

19.2.1.1.16. If requested by the District, a third party, or as required by the California Department of Industrial Relations, all requested or required certified payroll record ("CPR(s)") for each journeyman, apprentice, worker, or other employee employed by the Contractor and/or each Subcontractor in connection with the Work for the period of the Application for Payment.

19.2.1.2. Except as expressly provided for herein, no payments shall be made by the District on account of any item of the Work, including without limitation, materials or equipment that, at the time of the Contractor's submittal of an Application for Tenant Improvement Payments, has/have not been incorporated into and made a part of the Work.

19.2.2. Prerequisites for Tenant Improvement Payments

19.2.2.1. First Payment Request: The following items, if applicable, must be completed before the District will accept and/or process the Contractor's first payment request:

- 19.2.2.1.1. Schedule of unit prices, if applicable;
- 19.2.2.1.2. Receipt by Architect of all submittals due as of the date of the payment application;
- 19.2.2.1.3. Copies of authorizations and licenses from governing authorities;
- 19.2.2.1.4. Initial progress report;
- 19.2.2.1.5. Surveyor qualifications;
- 19.2.2.1.6. Written acceptance of District's survey of rough grading, if applicable;
- 19.2.2.1.7. List of all Subcontractors, with names, license numbers, telephone numbers, and Scope of Work;
- 19.2.2.1.8. All bonds and insurance endorsements; and

19.2.2.2. No Waiver of Criteria. Any payments made to Contractor where criteria set forth herein have not been met shall not constitute a waiver of said criteria by District. The approval of any Application for Progress Payment or the disbursement of any Tenant Improvement Payment to the Contractor shall not be deemed nor constitute acceptance of defective Work or Work not in conformity with the Contract Documents. Instead, such payment shall be construed as a good faith effort by District to resolve differences so Contractor may pay its Subcontractors and suppliers. Contractor agrees that failure to submit such items may constitute a breach of contract by Contractor and may subject Contractor to termination.

19.3. District's Approval of Application for Tenant Improvement Payment

19.3.1. Upon receipt of an Application for Tenant Improvement Payment, The District shall act in accordance with both of the following:

19.3.1.1. Each Application for Tenant Improvement Payment shall be reviewed by the District as soon as practicable after receipt for the purpose of determining that the Application for Tenant Improvement Payment is a proper Application for Tenant Improvement Payment.

19.3.1.2. Any Application for Tenant Improvement Payment determined not to be a proper Application for Tenant Improvement Payment suitable for payment shall be returned to the Contractor as soon as practicable, but not later than seven (7) days, after receipt. An Application for Tenant Improvement Payment returned pursuant to this paragraph shall be accompanied by a document setting forth in writing the reasons why the Application for Tenant Improvement Payment is not proper. The number of days available to the District to make a payment without incurring interest pursuant to this section shall be reduced by the number of days by which the District exceeds this seven-day return requirement.

19.3.1.3. An Application for Tenant Improvement Payment shall be considered properly executed if funds are available for each payment request from a Schedule of Value line item in the Application for Tenant Improvement Payment, and payment is not delayed due to an audit inquiry by a financial officer or auditor of the District, the County, or the State.

19.3.1.3.1. An Application for Tenant Improvement Payment shall be considered improperly executed and returned, if payment is requested from a Schedule of Value line item that exceeds the percentage of work performed in that pay period for that scope of work, or that does not have funds available or that have been exhausted for that Schedule of Value line item, or if an Application for Tenant Improvement Payment includes line items not shown in the Schedules of Values of **Exhibit G**.

19.3.2. The District's review of the Contractor's Application for Tenant Improvement Payment will be based on the District's and the Architect's observations at the Site and the data comprising the Application for Tenant Improvement Payment that the Work has progressed to the point indicated and that, to the best of the District's and the Architect's knowledge, information, and belief, the quality of the Work is in accordance with the Contract Documents. The foregoing representations are subject to:

19.3.2.1. Observation of the Work for general conformance with the Contract Documents,

19.3.2.2. Results of subsequent tests and inspections,

19.3.2.3. Minor deviations from the Contract Documents correctable prior to Project Completion, and

19.3.2.4. Specific qualifications expressed by the Architect.

19.3.3. District's approval of the certified Application for Tenant Improvement Payment shall be based on Contractor complying with all requirements for a fully complete and valid certified Application for Tenant Improvement Payment.

19.3.4. If Contractor includes in its Application for Tenant Improvement Payments an itemized list of equipment and materials that are stored off-site and are in the Contractor's possession, Contractor shall provide all required supporting documentation.

19.3.5. Payments to Contractor

19.3.5.1. Within thirty (30) days after District approval of the Application for Tenant Improvement Payment, Contractor shall be paid a sum equal to ninety-five percent (95%) of the value of the Work performed (as verified by Architect and Inspector and certified by Contractor) up to the last day of the previous month, less the aggregate of previous payments and other amounts statutorily or contractually necessary to be withheld, including, without limitation, any item listed as "Reasons to Withhold Payment" herein below. Contractor shall continue to perform and shall complete the

Project.

19.3.5.2. As the amount of the GPC that remains with the District approaches the total amount of the Lease Payments, the District shall ensure it maintains sufficient funds for the total Lease Payments and all other amounts statutorily or contractually necessary, including, without limitation, any item listed as "Reasons to Withhold Payment" herein below. Contractor shall continue to perform and shall complete the Project.

19.3.5.3. The value of the Work completed shall be Contractor's best estimate. No inaccuracy or error in said estimate shall operate to release the Contractor, or any Surety upon any bond, from damages arising from such Work, or from the District's right to enforce each and every provision of this Contract, and the District shall have the right subsequently to correct any error made in any estimate for payment.

19.3.6. No Waiver

No payment by District hereunder shall be interpreted so as to imply that District has inspected, approved, or accepted any part of the Work. Notwithstanding any payment, the District may enforce each and every provision of this Contract. The District may correct or require correction of any error subsequent to any payment.

19.3.7. Warranty of Title

19.3.7.1. If a lien or a claim based on a stop payment notice of any nature should at any time be filed against the Work or any District property, by any entity that has supplied material or services at the request of the Contractor, Contractor and Contractor's Surety shall promptly, on demand by District and at Contractor's and Surety's own expense, take any and all action necessary to cause any such lien or a claim based on a stop payment notice to be released or discharged immediately therefrom.

19.3.7.2. If the Contractor fails to furnish to the District within ten (10) calendar days after demand by the District, satisfactory evidence that a lien or a claim based on a stop payment notice has been so released, discharged, or secured, the District may discharge such indebtedness and deduct the amount required therefor, together with any and all losses, costs, damages, and attorney's fees and expense incurred or suffered by District from any sum payable to Contractor under the Contract.

19.3.8. Decisions to Withhold Payment

19.3.8.1. Reasons to Withhold Payment

The District may withhold payment to the extent reasonably necessary to protect the District if, in the District's opinion, the representations to the District required herein cannot be made. The District may withhold payment to such extent as may be necessary to protect the District from loss because of, but not limited to:

- 19.3.8.1.1. Defective Work not remedied within **FORTY-EIGHT (48)** hours of written notice to Contractor;
- 19.3.8.1.2. Stop payment notices or other liens served upon the District as a result of the Contract;
- 19.3.8.1.3. Liquidated damages assessed against the Contractor

- 19.3.8.1.4. The cost of Project Completion if there exists reasonable doubt that the Work can be completed for the unpaid balance of the Guaranteed Project Cost or by the Contract Time;
- 19.3.8.1.5. Damage to the District or other contractor(s);
- 19.3.8.1.6. Unsatisfactory prosecution of the Work by the Contractor:
- 19.3.8.1.7. Failure to store and properly secure materials;
- 19.3.8.1.8. Failure of the Contractor to submit, on a timely basis, proper, sufficient, and acceptable documentation required by the Contract Documents, including, without limitation, a Construction Schedule, Submittal Schedule, Schedule of Values, Monthly Progress Schedules, Shop Drawings, Product Data and samples, Proposed product lists, executed Change Orders, and/or verified reports;
- 19.3.8.1.9. Failure of the Contractor to submit As-Built Drawings;
- 19.3.8.1.10. Erroneous estimates by the Contractor of the value of the Work performed, or other false statements in an Application for Payment;
- 19.3.8.1.11. Unauthorized deviations from the Contract Documents;
- 19.3.8.1.12. Failure of the Contractor to prosecute the Work in a timely manner in compliance with the milestones within the Construction Schedule, established progress schedules, and/or completion dates;
- 19.3.8.1.13. The failure to provide certified payroll records acceptable to the District for each journeyman, apprentice, worker, or other employee employed by the Contractor and/or each Subcontractor in connection with the Work for the period of the Application for Payment;
- 19.3.8.1.14. Failure to properly pay prevailing wages as defined in Labor Code section 1720 et seq., and/or failure to comply with any other Labor Code requirements;
- 19.3.8.1.15. Failure to properly maintain or clean up the Site;
- 19.3.8.1.16. Payments to indemnify, defend, or hold harmless the District;
- 19.3.8.1.17. Any payments due to the District, including but not limited to payments for failed tests, utilities changes, or permits;
- 19.3.8.1.18. Failure to pay Subcontractor(s) or supplier(s) as required by law and by the Contract Documents;
- 19.3.8.1.19. Contractor is otherwise in breach, default, or in substantial violation of any provision of this Contract.
- 19.3.8.1.20. Extra services for Architect.
- 19.3.8.1.21. Extra services for the Inspector including but not limited to overtime tests and inspection or reinspection required due to Contractor's failed tests or installation of unapproved or defective materials and Contractor's requests for inspection and Contractor's failure to attend the inspection.

19.3.8.1.22. Any other obligation(s) of the District which the District is authorized and/or compelled by law to perform.

19.3.8.2. Reallocation of Withheld Amounts. District may, in its reasonable discretion, apply any withheld amount to pay outstanding claims or obligations as defined herein. In so doing, District shall make such payments on behalf of Contractor only after providing fourteen (14) days prior written notice to Contractor, requesting the Contractor provide information in response to same. District shall consider all information provided by Contractor in exercising its discretion to pay any such claim or obligation. These payments may be made without prior judicial determination of claim or obligation. District will render Contractor an accounting of funds disbursed on behalf of Contractor.

19.3.8.3. If Contractor defaults or neglects to carry out the Work in accordance with the Contract Documents or fails to perform any provision thereof, District may, after **FORTY-EIGHT (48)** hours written notice to the Contractor and, without prejudice to any other remedy, make good such deficiencies. The District shall adjust the total Guaranteed Project Cost by reducing the amount thereof by the cost of making good such deficiencies. If District deems it inexpedient to correct Work that is damaged, defective, or not done in accordance with Contract provisions, an equitable reduction in the Guaranteed Project Cost (of at least one hundred twenty-five percent (125%) of the estimated reasonable value of the nonconforming Work) shall be made therefor.

19.3.9. Payment After Cure

When Contractor removes the grounds for declining approval, payment shall be made for amounts withheld because of them. No interest shall be paid on any amounts withheld due to the failure of the Contractor to perform in accordance with the terms and conditions of the Contract Documents.

19.4. Subcontractor Payments

19.4.1. Payments to Subcontractors

No later than seven (7) days after receipt of each Tenant Improvement Payment, or pursuant to Business and Professions Code section 7108.5 and Public Contract Code section 7107, the Contractor shall pay to each Subcontractor, out of the amount paid to the Contractor on account of such Subcontractor's portion of the Work, the amount to which said Subcontractor is entitled. The Contractor shall, by appropriate agreement with each Subcontractor, require each Subcontractor to make payments to its Sub-subcontractors in a similar manner.

19.4.2. No Obligation of District for Subcontractor Payment

The District shall have no obligation to pay, or to see to the payment of, money to a Subcontractor except as may otherwise be required by law.

19.4.3. Joint Checks

Provided Contractor is in breach of its payment obligations to its subcontractors and after 14 days written notice, District shall have the right in its sole discretion, if necessary for the protection of the District, to issue joint checks made payable to the Contractor and Subcontractors and material or equipment suppliers. The joint check payees shall be responsible for the allocation and disbursement of funds included as part of any such joint payment. In no event shall any joint check payment be construed to create any contract between the District and a Subcontractor of any tier, any obligation from the District to such Subcontractor, or rights in such Subcontractor against the District.

20. COMPLETION OF THE WORK

20.1. Completion

20.1.1. The Project may only be accepted by action of the governing board of the District, or it's Designee.

20.1.2. District, at its sole option, may accept the Project and have a Notice of Completion recorded when the Project has reached Completion to the satisfaction of District, except for minor corrective items, as distinguished from incomplete items. If Contractor fails to complete all minor corrective items within thirty (30) days after the date of the District's acceptance of the Project, the District shall withhold from the final Tenant Improvement Payment one hundred fifty percent (150%) of an estimate of the amount sufficient to complete the corrective items, as determined by District, until the item(s) are completed.

20.1.3. At the end of the thirty (30) day period, if there are any items remaining to be corrected, District may elect to proceed as provided herein related to adjustments to Guaranteed Project Cost, and/or District's right to perform the Work of the Contractor.

20.2. Closeout Procedures

20.2.1. In addition to the closeout procedures indicated herein, Contractor shall comply with all the closeout requirements, procedures, and actions as indicated in all Contract Documents.

20.2.2. Punch List

The Contractor shall notify the Architect when Contractor considers the Work complete. Upon notification, Architect will prepare a list of minor items to be completed or corrected ("Punch List"). The Contractor and/or its Subcontractors shall proceed promptly to complete and correct items on the Punch List. Failure to include an item on Punch List does not alter the responsibility of the Contractor to complete all Work in accordance with the Contract Documents.

20.2.3. Closeout Requirements

20.2.3.1. Utility Connections

Buildings shall be connected to water, gas, sewer, and electric services, complete and ready for use. Service connections shall be made and existing services reconnected.

20.2.3.2. As-Built Drawings

20.2.3.2.1. Contractor shall provide exact "as-built" of the Work upon Project Completion as indicated in the Contract Documents ("As-Built Drawings").

20.2.3.2.2. Contractor is liable and responsible for any and all inaccuracies in As-Built Drawings, even if inaccuracies become evident at a future date.

20.2.3.2.3. Upon Project Completion and as a condition precedent to approval of final payment, Contractor shall obtain the Inspector and the Architect's approval of the corrected prints and provide to the District the As-Built Drawings and information on disk. When completed, Contractor shall deliver corrected drawings and diskette/CD/other data storage device acceptable to District with AutoCAD file to the District.

20.2.3.3. Maintenance Manuals: Contractor shall prepare all operation and maintenance manuals and date as indicated in the Contract Documents.

20.2.3.4. Closeout Documentation: Contractor shall provide all Closeout Documentation, which shall include the following, without limitation:

- 20.2.3.4.1. A full set of final As-Built Drawings, as further defined herein.
- 20.2.3.4.2. All Operations & Maintenance Manuals and information, as further defined herein.
- 20.2.3.4.3. All Warranties, as further defined herein.
- 20.2.3.4.4. Verified report(s) for all scope(s) of work (most recent revision of DSA 6-C,).

20.3. Final Inspection

20.3.1. Contractor shall comply with Punch List procedures as provided herein and in all the Contract Documents and maintain the presence of its District-approved project superintendent and project manager until the Punch List is complete to ensure proper and timely completion of the Punch List. Under no circumstances shall Contractor demobilize its forces prior to completion of the Punch List. Upon receipt of Contractor's written notice that all of the Punch List items have been fully completed and the Work is ready for final inspection and acceptance, Architect and Project Inspector will inspect the Work and shall submit to Contractor and District a final inspection report noting the Work, if any, required in order to complete in accordance with the Contract Documents. Absent unusual circumstances, this report shall consist of the Punch List items not yet satisfactorily completed.

20.3.2. Upon Contractor's completion of all items on the Punch List and any other uncompleted portions of the Work, the Contractor shall notify the District, the Architect and the Project Inspector, who shall again inspect such Work. If the Architect and the Project Inspector find the Work complete and acceptable under the Contract Documents, the Architect will notify Contractor, who shall then jointly submit to the Architect and the District its final Application for Payment.

20.3.3. Final Inspection Requirements

20.3.3.1. Before calling for final inspection, Contractor shall determine that the following have been performed:

- 20.3.3.1.1. The Work has been completed.
- 20.3.3.1.2. All life safety items are completed and in working order.
- 20.3.3.1.3. Mechanical and electrical Work are complete and tested, fixtures are in place, connected, and ready for tryout.
- 20.3.3.1.4. Electrical circuits scheduled in panels and disconnect switches labeled.
- 20.3.3.1.5. Painting and special finishes complete.
- 20.3.3.1.6. Doors complete with hardware, cleaned of protective film, relieved of sticking or binding, and in working order.
- 20.3.3.1.7. Tops and bottoms of doors sealed.
- 20.3.3.1.8. Floors waxed and polished as specified.

20.3.3.1.9. Broken glass replaced and glass cleaned.

20.3.3.1.10. Grounds cleared of Contractor's equipment, raked clean of debris, and trash removed from Site.

20.3.3.1.11. Work cleaned, free of stains, scratches, and other foreign matter, of damaged and broken material replaced.

20.3.3.1.12. Finished and decorative work shall have marks, dirt, and superfluous labels removed.

20.3.3.1.13. Final cleanup, as provided herein.

20.4. Costs of Multiple Inspections

More than two (2) requests of the District to make a final inspection shall be considered an additional service of District, Architect, Construction Manager, and/or Project Inspector, and all subsequent costs will be invoiced to Contractor and if funds are available, withheld from remaining payments.

20.5. Beneficial Occupancy or Use Prior to Project Completion

20.5.1. District's Rights to Beneficial Occupancy or Use

The District may, at its sole discretion, have Beneficial Occupancy or use of any completed or partially completed portion of the Project at any stage. Neither the District's Final Acceptance, the making of Final Payment, nor the Beneficial Occupancy or use of the Project, in whole or in part, by District shall constitute acceptance of the Project not in accordance with the Contract Documents nor relieve the Contractor or the Contractor's Performance Bond Surety from liability with respect to any warranties or responsibility for faulty or defective Work or materials, equipment and workmanship incorporated therein. The District and the Contractor shall agree in writing to the responsibilities assigned to each of them for payments, security, maintenance, heat, utilities, damage to the Project, insurance, the period for correction of the Work, and the commencement of warranties required by the Contract Documents. Any dispute as to responsibilities shall be resolved pursuant to the Disputes and Claims provisions herein, with the added provision that during the dispute process, the District shall have the right to Beneficial Occupancy or use any portion of the Project that it needs or desires to use.

20.5.2. Inspection Prior to Beneficial Occupancy or Use

Immediately prior to partial Beneficial Occupancy or use of the Project, the District, the Contractor, and the Architect shall jointly inspect the area to be occupied or portion of the Project to be used in order to determine and record the condition of the Work.

20.5.3. No Waiver

Unless otherwise agreed upon, partial or entire occupancy or use of a portion or portions of the Project shall not in and of itself constitute an acceptance of the Project not complying with the requirements of the Contract Documents.

21. FINAL PAYMENT AND RETENTION

21.1. Final Payment

Upon receipt and approval of a valid and final Application for Tenant Improvement Payment, the Architect may issue a final Certificate of Tenant Improvement Payment. The District shall thereupon jointly inspect the Work and either accept the Project as complete or notify the Architect and the Contractor in writing of reasons why the Project is not complete. Upon acceptance of the Project, the District may record a Notice of Completion with the County Recorder, and the Contractor shall, upon receipt of final Tenant Improvement Payment from the District, pay the amount due Subcontractors. The amount of the final Tenant Improvement Payment shall be equal to the remaining value of the work performed, less the total amount to be paid as Lease Payments pursuant to Exhibit C.

21.2. Prerequisites for Final Tenant Improvement Payment

The following conditions must be fulfilled prior to Final Tenant Improvement Payment:

21.2.1. A full and final waiver or release of all Stop payment notices in connection with the Work shall be submitted by Contractor, including a release of Stop payment notice in recordable form, together with (to the extent permitted by law) a copy of the full and final release of all Stop payment notice rights.

21.2.2. A duly completed and executed “**Conditional Waiver and Release on Final Payment**” compliant with Civil Code section 8136 from each subcontractor of any tier and supplier to be paid from the **current** Tenant Improvement Payment;

21.2.3. A duly completed and executed “**Unconditional Waiver and Release upon Final Payment**” compliant with Civil Code section 8138 from each subcontractor of any tier and supplier that was paid from the **previous** Tenant Improvement Payment; and

21.2.4. The Contractor shall have made all corrections to the Work that are required to remedy any defects therein, to obtain compliance with the Contract Documents or any requirements of applicable codes and ordinances, or to fulfill any of the orders or directions of District required under the Contract Documents.

21.2.5. Each Subcontractor shall have delivered to the Contractor all written guarantees, warranties, applications, and bonds required by the Contract Documents for its portion of the Work.

21.2.6. Contractor must have completed all requirements set forth under “Closeout Procedures,” Including, without limitation, an approved set of complete As-Built Drawings.

21.2.7. Architect shall have issued its written approval that final payment can be made.

21.2.8. The Contractor shall have delivered to the District all manuals and materials required by the Contract Documents.

21.2.9. The Contractor shall have completed final clean up as provided herein.

21.3. Retention

21.3.1. The retention (5% of the total Contract Price), **less** the total Lease Payments and less any amounts disputed by the District or that the District has the right to withhold pursuant to provisions herein, shall be paid as follows:

21.3.1.1. After approval by the District of the Architect’s Certificate of Payment,

21.3.1.2. After the satisfaction of the conditions set forth herein, and

21.3.1.3. Within sixty (60) days following Project Completion pursuant to Public Contract Code section 7107.

21.3.1.4. No earlier than thirty-five (35) days of the recording of the Notice of Completion by District, if a Notice of Completion is recorded by the District.

21.3.2. No interest shall be paid on any amounts withheld due to a failure of the Contractor to perform, in accordance with the terms and conditions of the Contract Documents.

21.3.3. District and Contractor acknowledge that the District's protections, restrictions and requirements outlined in the "retention" provisions of applicable California law (including, without limitation, Public Contract Code sections 7201 and 9203) are satisfied by the amount(s) the District will withhold as retention under this Contract and which will be paid as Lease Payments under this Contracts.

21.4. Claims Asserted After Final Tenant Improvement Payment.

Any lien, stop payment notice or other claim filed or asserted after the Contractor's acceptance of the Final Payment by any Subcontractor, of any tier, laborer, Material Supplier or others in connection with or for Work performed under the Contract Documents shall be the sole and exclusive responsibility of the Contractor pursuant to the indemnification obligations of the Contract Documents. In the event any lien, stop payment notice or other claim of any Subcontractor, Laborer, Material Supplier or others performing Work under the Contract Documents remain unsatisfied after Final Tenant Improvement Payment is made, Contractor shall refund to District all monies that the District may pay or be compelled to pay in discharging any lien, stop payment notice or other claim, including, without limitation all costs and reasonable attorneys' fees incurred by District in connection therewith.

22. UNCOVERING WORK, CORRECTION OF WORK AND RIGHT TO TAKEOVER WORK

22.1. Uncovering Work.

If a portion of the Work is covered without Inspector or Architect approval or not in compliance with the Contract Documents, it must, if required in writing by the District, the Project Inspector, or the Architect, be uncovered for the Project Inspector's or the Architect's observation and be replaced at the Contractor's expense without change in the Guaranteed Project Cost or Contract Time.

22.2. Rejection of Work.

Prior to the District's Acceptance of the Work, any Work or materials or equipment forming a part of the Work or incorporated into the Work that is defective or not in conformity with the Contract Documents may be rejected by the District, the Architect or the Project Inspector and the Contractor shall correct all rejected Work without any adjustment to the Contract Price or the Contract Time, even if the Work, materials or equipment have been previously inspected by the Architect or the Project Inspector or even if they failed to observe the defective or non-conforming Work, materials or equipment.

22.3. Nonconforming Work

22.3.1. Contractor shall promptly remove from Premises all Work identified by District as failing to conform to the Contract Documents whether incorporated or not. Contractor shall promptly replace and re-execute its own Work to comply with the Contract Documents without additional expense to the District and shall bear the expense of making good all work of other contractors destroyed or damaged by

any removal or replacement pursuant hereto and/or any delays to the District or other contractors caused thereby.

22.3.2. If Contractor does not remove or reasonably begin and diligently remove Work that District has identified as failing to conform to the Contract Documents within a reasonable time, not to exceed five (5) calendar days, District may remove it and may store any material at Contractor's expense. If Contractor does not pay expense(s) of that removal within ten (10) days' time thereafter, District may, upon ten (10) days' written notice, sell any material at auction or at private sale and shall deduct all costs and expenses incurred by the District and/or District may withhold those amounts from payment(s) to Contractor.

22.4. Correction of Work

22.4.1. Correction of Rejected Work

Pursuant to the notice provisions herein, the Contractor shall promptly correct the Work rejected by the District, the Architect, or the Project Inspector as failing to conform to the requirements of the Contract Documents, whether observed before or after Project Completion and whether or not fabricated, installed, or completed. The Contractor shall bear costs of correcting the rejected Work, including additional testing, inspections, and compensation for the Inspector's or the Architect's services and expenses made necessary thereby.

22.4.2. One-Year Warranty Corrections

If, within one (1) year after the date of Project Completion or a designated portion thereof, or after the date for commencement of warranties established hereunder, or by the terms of an applicable special warranty required by the Contract Documents, any of the Work is found to be not in accordance with the requirements of the Contract Documents, the Contractor shall correct it promptly after receipt of written notice from the District to do so. This period of one (1) year shall be extended with respect to portions of the Work first performed after Project Completion by the period of time between Project Completion and the actual performance of the Work. This obligation hereunder shall survive acceptance of the Work under the Contract and termination of the Contract. The District shall give such notice promptly after discovery of the condition.

22.5. District's Right to Takeover Work

22.5.1. If the Contractor should neglect to prosecute or reasonably begin and diligently prosecute the Work properly or fail to perform any provisions of this contract, the District, after **five (5) calendar days** written notice to the Contractor, may, without prejudice to any other remedy it may have, make good such deficiencies and may deduct the cost thereof from the payment then or thereafter due the Contractor.

22.5.2. If it is found at any time, before or after Project Completion, that Contractor has varied from the Drawings and/or Specifications, including, but not limited to, variation in material, quality, form, or finish, or in the amount or value of the materials and labor used, District may require at its option:

22.5.2.1. That all such improper Work be removed, remade or replaced, and all work disturbed by these changes be made good by Contractor at no additional cost to the District;

22.5.2.2. That the District deduct from any amount due Contractor the sum of money equivalent to the difference in value between the work performed and that called for by the Drawings and Specifications; or

22.5.2.3. That the District exercise any other remedy it may have at law or under the Contract Documents, including but not limited to the District hiring its own forces or another contractor to replace the Contractor's nonconforming Work, in which case the District shall either issue a deductive Change Order, a Unilateral Change Order, or invoice the Contractor for the cost of that work. Contractor shall pay any invoices within thirty (30) days of receipt of same or District may withhold those amounts from payment(s) to Contractor.

22.5.3. Acceptance of Defective or Non-Conforming Work. The District may, in its sole and exclusive discretion, elect to accept Work that is defective or that is not in accordance with the requirements of the Contract Documents, instead of requiring its removal and correction, in which case the Contract Price shall be reduced as appropriate and equitable.

23. TERMINATION AND SUSPENSION AND SCOPE REDUCTION

The Parties' rights to terminate the Project are as indicated in the Facilities Lease. In the event of a termination of the Facilities Lease and notwithstanding any other provision in the Contract Documents, the Surety shall remain liable to all obligees under the Payment Bond and to the District under the Performance Bond for any claim related to the Project.

23.1. Emergency Termination of Public Contracts Act of 1949

23.1.1. In addition to the Parties' right to termination under the Facilities Lease, this Contract is subject to termination as provided by sections 4410 and 4411 of the Government Code of the State of California, being a portion of the Emergency Termination of Public Contracts Act of 1949.

23.1.1.1. Section 4410 of the Government Code states:

In the event a national emergency occurs, and public work, being performed by contract, is stopped, directly or indirectly, because of the freezing or diversion of materials, equipment or labor, as the result of an order or a proclamation of the President of the United States, or of an order of any federal authority, and the circumstances or conditions are such that it is impracticable within a reasonable time to proceed with a substantial portion of the work, then the public agency and the contractor may, by written agreement, terminate said contract.

23.1.1.2. Section 4411 of the Government Code states:

Such an agreement shall include the terms and conditions of the termination of the contract and provision for the payment of compensation or money, if any, which either party shall pay to the other or any other person, under the facts and circumstances in the case.

23.1.1.3. Compensation to the Contractor shall be determined on the basis of the reasonable value of the Work done, including preparatory work. As an exception to the foregoing and at the District's discretion, in the case of any fully completed separate item or portion of the Work for which there is a separate previously submitted unit price or item on the accepted schedule of values, that price shall control. The District, at its sole discretion, may adopt the Guaranteed Project Cost as the reasonable value of the work done or any portion thereof.

23.2. Suspension of Work

23.2.1. In the event that sufficient funds are not appropriated to complete the Project or the District determines that sufficient funds are not available to complete the Project, District may terminate or suspend the completion of the Project at any time by giving written notice to the Contractor.

23.2.2. In the event the District shall order suspension of the Work, an adjustment shall be made to the Contract Price for increases in the direct cost of performance of the Work of the Contract Documents, actually caused by suspension, delay or interruption ordered by the District; provided however that no adjustment of the Contract Price shall be made to the extent: (i) that performance is, was or would have been so suspended, delayed or interrupted by another cause for which the Contractor is responsible under the Contract Documents; or (ii) that an equitable adjustment is made or denied under another provision of the Contract Documents. The foregoing notwithstanding, any adjustment of the Contract Price shall not include any adjustment to increase the Contractor's overhead, general administrative costs or profit, all of which will remain as reflected in the Schedule of Values submitted by the Contractor pursuant to the Contract Documents. In the event of the District's suspension of the Work, the Contract Time shall be equitably adjusted.

23.2.3. District may, without cause, order Contractor in writing to suspend, delay or interrupt the Project in whole or in part for such period of time as District may determine. When the District resumes the Project, the parties will attempt to negotiate an adjustment in the GPC for increases or decreases in the cost of performance of the Project caused by suspense, delay or interruption. If the parties cannot agree on an adjusted GPC, the District may terminate the leases as permitted herein.

23.3. Scope Reduction.

In cases of suspension, partial or complete termination, or at the discretion of the District, the District reserves the right to unilaterally approve a deductive Change Order to reduce scope of work or perform work with other forces or its own forces.

24. CLAIMS RESOLUTION

24.1. Exclusive Remedy.

24.1.1. Compliance with the claim resolution process and timelines described in this Claims Resolution section as well as the notice provisions of the Contract are express conditions precedent to Contractor's right to commence litigation or arbitration, file a claim under the California Government Code, or commence any other legal action related to the Project ("Claims Resolution Process").

24.1.2. Contractor acknowledges that its failure, for any reason, to provide written notice and all required supporting documentation to permit the District's review and evaluation within the time frame required by this Claims Resolution Process, shall be deemed Contractor's waiver, release, discharge and relinquishment of any right to assert, request, or demand any entitlement to an adjustment of the Contract Time or the contract Price on account of any instruction, request, drawings, specifications, action, condition, omission, default or other situation.

24.1.3. To the extent any provision(s) of this Claims Resolution Process conflict with or otherwise impair the timeframes and procedures of Public Contract Code section 9204, the provisions of Section 9204 shall control. If provisions of this Claims Resolution Process are supplementary and/or in addition to the requirements of Section 9204, but do not conflict with or otherwise impair the timeframes and procedures of Section 9204, the provisions of this Claims Resolution Process and the Contract shall control.

24.2. Performance during Claim Resolution Process.

The Contractor shall diligently proceed with Work on the Project at the same time that Claims are addressed under the Claims Resolution Process. It is the intent of District to resolve Claims with the Contractor as close

to the events giving rise to the Claims as possible, and to avoid stale or late Claims and the late documenting of Claims. Contractor's failure to diligently proceed in accordance with the District's instructions or the Contract terms will be considered a material breach of the Contract and a waiver of Contractor's rights under this Contract.

24.3. Waiver.

If Contractor fails to timely submit any written notices required under the terms of the Contract or in this Claims Resolution section, Contractor waives and releases its rights regarding further review of its Claim, unless Contractor and District mutually agree in writing to other time limits.

24.4. Intention.

The Claims Resolution Process required herein is intended to provide a concise mechanism for resolving Claims as they arise during the Project, while requiring accurate documentation related to contested issues as to those Claims that are not contemporaneously resolved.

24.5. Other Provisions.

If portions of the Contract, other than this Claims Resolution Process, establish a specific process regarding a specific subject, then that process shall govern and control the resolutions of any disagreements thereunder. Otherwise, the provisions in this Claims Resolution Process shall control the resolution of all Claims.

24.6. Claim Presentation

24.6.1. Claim: A claim is a written demand by Contractor (or by Contractor on behalf of a Subcontractor) that the Contractor must submit by **registered mail or certified mail return receipt requested** for:

24.6.1.1. An extension to the Contract Time, including relief from damages or penalties assessed by the District for delay;

24.6.1.2. Payment of money or damages arising from work done by, or on behalf of, the Contractor pursuant to the Contract and payment that is not otherwise expressly provided for in the Contract Documents or the Contractor is not otherwise entitled; or

24.6.1.3. Payment that is disputed by the District.

24.6.2. A PCO may be a Claim, but the Parties agree that a PCO shall only be a Claim if:

24.6.2.1. The District states in writing that it disagrees with the terms of a PCO and directs the Contractor to utilize the Claim Resolution Process, or

24.6.2.2. The District rejects in whole or in part a PCO and the Contractor states in writing that it is utilizing the Claim Resolution Process for the portion of the PCO that the District rejected.

24.6.3. Subcontractors.

24.6.3.1. Public Contract Code section 9204(d)(5) states that the Contractor may present to the District a Claim on behalf of a Subcontractor or lower tier Subcontractor. A Subcontractor may request in writing, either on his or her own behalf or on behalf of a lower tier Subcontractor, that the Contractor present a claim for Work which was performed by the Subcontractor or by a lower tier

Subcontractor on behalf of the Subcontractor. The Subcontractor requesting that the Claim be presented to the District shall furnish reasonable documentation to support the Claim. Within 45 days of receipt of this written request, the Contractor shall notify the Subcontractor in writing as to whether the Contractor presented the claim to the District and, if the Contractor did not present the Claim, provide the Subcontractor with a statement of the reasons for not having done so.

24.6.3.2. Contractor is responsible for providing this Claims Resolution Process to its Subcontractors and for ensuring that all Subcontractors or others who may assert Claims by and through Subcontractors and/or the Contractor are informed of this Claims Resolution Process. No Claim submitted by any party that fails to follow the provisions of this Claims Resolution Process will be considered. Contractor shall indemnify, keep and hold harmless the District and its consultants, against all suits, claims, damages, losses, and expenses, including but not limited to attorney's fees, caused by, arising out of, resulting from, or incidental to, the failure to provide this Claims Resolution Process to its Subcontractors or others who may assert Claims by and through Subcontractors and/or the Contractor.

24.6.4. Contractor Must Timely Identify, Present and Document Any Claim

24.6.4.1. Every Claim shall be stated with specificity in writing and signed by Contractor under penalty of perjury and presented to the District within ten (10) calendar days from the date Contractor discovers or reasonably should discover, that an act, error or omission of District, its agents or employees, or action, condition or other situation has occurred that may entitle Contractor to make a Claim. This shall include the Contractor's actual or constructive knowledge of any instruction, request, drawings, specifications, action, condition, omission, default or other situation for which the contractor believes there should an adjustment of the Contract Price or Contract Time. Contractor shall provide this writing even if Contractor has not yet been damaged, delayed, or incurred extra cost when Contractor discovers, or reasonably should discover, the act, error, omission, action, condition or situation giving rise to the incidents giving rise to the Claim. The writing shall:

24.6.4.1.1. Identify all of the issues, events, conditions, circumstances and/or causes giving rise to the Claim;

24.6.4.1.2. Identify all pertinent dates and/or durations and all actual and/or anticipated effects on the Contract Price, milestones and/or Contract Time adjustments; and

24.6.4.1.3. Identify in detail line-item costs if the Claim seeks money.

24.6.4.1.4. If the Claim involves extra work, a detailed cost breakdown of the amounts the Contractor is seeking, including actual cost records (including without limitation, payroll records, material and rental invoices and the like) demonstrating that those costs have actually been incurred. To the extent costs have not yet been incurred at the time the Claim is submitted, actual cost records must be submitted on a current basis not less than once a week during any periods costs are incurred. A cost record will be considered current if submitted within seven (7) days of the date the cost reflected in the record is incurred. At the request of District, extra costs may be subject to further verification procedures (such as having an inspector verify the performance of alleged extra work on a daily basis).

24.6.4.1.5. If the Claim involves an error or omission in the Contract Documents:

24.6.4.1.5.1. An affirmative representation under penalty of perjury by Contractor and any affected Subcontractors and suppliers that the error or omission was not discovered

prior to submitting a proposal for the Work, and

24.6.4.1.5.2. A detailed statement demonstrating that the error or omission reasonably should not have been discovered, by Contractor, its Subcontractors and suppliers, prior to submitting a proposal for the Work.

24.6.4.1.6. If the Claim involves a request for additional compensation for escalation of materials costs, then this provision exclusively governs those request(s) by Contractor and the following are **all** conditions precedent to Contractor's submission of a Proposed Change Order or Claim for additional compensation for escalation of materials costs.

24.6.4.1.6.1. Contractor shall not be entitled to submit a request for compensation for escalation of materials unless the actual cost of materials exceeds ten percent (10%) of the **total** material costs on the Project.

24.6.4.1.6.2. The cost escalation is the result of unusual and unforeseeable market conditions not reasonably foreseeable at the time of award of the Contract and was not an escalated cost resulting from any action or inaction of the Contractor.

24.6.4.1.6.3. Contractor timely ordered and/or purchased the materials at issue.

24.6.4.1.6.4. Contractor's material costs were reasonable at the time of District's approval of the Contractor's GPC for the Project.

24.6.4.1.6.5. Contractor demonstrates an actual increase in the cost of materials in its Contract Price at the time of District's approval of the Contractor's GPC and/or as reflected in Contractor's actual material payment cost paid either at time of purchase or delivery, whichever is earlier.

24.6.4.1.6.6. An actual year-to-date price increase has occurred and can be substantiated by the E.N.R. 20-City Average Material Cost Index for the material at issue that demonstrates the claim for an increase in price of the material at the time of delivery of the higher priced material to the Project.

24.6.4.2. The writing shall be accompanied by all documents substantiating Contractor's position regarding the Claim.

24.6.4.3. A Claim that asserts an effect on any schedule milestones and/or Contract Time shall include all pertinent scheduling data demonstrating the impact(s) on the critical path(s), milestone(s) and/or Contract Time.

24.6.4.4. Contractor agrees that it shall not base its damages, its calculations or its Claim on a "total cost" approach, a "modified total cost" approach or a "jury verdict method" approach.

24.6.5. Certification. Each copy of the Claim Documentation shall be certified by a responsible officer of the Contractor in accordance with the requirements of the Contract Documents. This certification shall be under penalty of perjury and must include the following language immediately above or before the Contractor's signature: ***"I declare under penalty of perjury under the laws of the State of California that the information provided and statements made in this Claim are true and correct, substantiated and of merit."*** The Contractor acknowledges that this requirement is not a mere formality but is intended to ensure that the Contractor only submits Claims that it believes are true and correct, substantiated and have merit. Should Contractor fail to submit the foregoing written statement signed under penalty of

perjury, Contractor waives and releases its Claim, including all rights and remedies in connection therewith. This certification must include a certification of any portion of the Claim from Subcontractor(s) or others who are asserting Claims by and through Subcontractors and/or the Contractor

24.6.6. District's Written Statement/Decision on Claim. The District shall issue a written statement/decision regarding the Claim to the Contractor within forty-five (45) days of receipt of the written Claim from the Contractor, or three (3) days after the District's first regular governing board meeting after that 45-day period if the District's governing board does not meet within that first 45-day period. If the District fails to timely provide a written statement/decision regarding the Claim, the Claim shall be deemed rejected in its entirety.

24.6.7. Contractor Must Demand an Informal Meet and Confer Conference if Contractor Pursues Any Claim

24.6.7.1. FAILURE OF A CONTRACTOR TO TIMELY DEMAND A MEET AND CONFER CONFERENCE IS A WAIVER OF ITS RIGHT TO PURSUE ALL OR A PORTION OF ITS CLAIM.

24.6.7.2. Where There Is No Agreement: If there is no agreement between Contractor and the District on a Claim, then within ten (10) calendar days of the date of the District's written statement/decision in response to a Claim or PCO, if Contractor pursues that Claim, then Contractor must demand, by **registered mail or certified mail return receipt requested**, a meet and confer conference with District staff. A meet and confer conference with District staff shall be a condition precedent to Contractor seeking any further relief, including a mediation as indicated below.

24.6.7.3. Where There Is Partial Agreement: If Contractor and the District partially agree on a Claim but do not reach complete agreement, then the Parties shall complete a Change Order, if applicable, for the issues and/or amounts agreed to. For those issues not agreed to, if Contractor pursues those issues from that Claim, then Contractor must demand, by **registered mail or certified mail return receipt requested**, a meet and confer conference with District staff regarding those issues. A meet and confer conference with District staff shall be a condition precedent to Contractor seeking any further relief, including a mediation as indicated below, in connection with the District's rejection.

24.6.7.4. Meet and Confer Conference. District and Contractor shall schedule the meet and confer conference as soon as reasonably possible after Contractor's written demand for a meet and confer conference, but in no case later than thirty (30) days after Contractor's demand.

24.6.7.5. District's Written Decision. Within ten (10) **business** days of the meet and confer conference, the District shall issue a written decision. If the District fails to timely provide a written statement/decision after the meet and confer conference, all Claim issues that were part of the meet and confer conference shall be deemed rejected in their entirety.

24.6.7.5.1. If the District's decision completely resolves the Claim, then the Parties shall complete a Change Order, if applicable, for the issues and/or amounts agreed to.

24.6.7.5.2. If the District rejects the Contractor's Claim in whole or in part or does not issue a timely written response, then the parties shall mediate the remaining issues of the Claim.

24.6.7.5.3. Contractor's costs incurred in seeking relief for Claims are not recoverable from District.

24.6.8. Mediation.

24.6.8.1. At the District's sole discretion, this mediation may be a multiple-party mediation with the Architect, the Construction Manager, the Inspector, and/or other District consultants.

24.6.8.2. The District and Contractor shall mutually agree to a mediator within ten (10) **business** days after the disputed portion of the Claim has been identified in writing. If the parties cannot agree upon a mediator, each party shall select a mediator and those mediators shall select a qualified neutral third party to mediate with regard to the disputed portion of the Claim. Each party shall bear the fees and costs charged by its respective mediator in connection with the selection of the neutral mediator.

24.6.9. Contractor's Obligation to File a Government Code Claim. Nothing in this Contract, including this Claims Resolution Process, waives, modifies or tolls the Contractor's obligation to present a timely claim under Government Code section 910, et seq. Therefore, in addition to complying with this Claims Resolution Process, the Contractor is required to present claims to the District pursuant to Government Code section 910, et seq. If after the requirements of this Claims Resolution Process are satisfied, and all or a portion of the Claim remains unresolved, and if the Government Code claim is rejected by the District, the Contractor may proceed under the post-mediation provisions of this Claims Resolution Process.

24.6.10. Post Mediation Provisions

24.6.10.1. **Claims of \$375,000 or Less:** The provisions of Public Contract Code § 20104.4 shall apply. Pursuant to Public Contract Code § 20104.4(a), within sixty (60) days, but no earlier than thirty (30) days, following the filing of responsive pleadings, the court shall submit the matter to nonbinding mediation unless waived by mutual stipulation of both parties. Pursuant to Public Contract Code § 9204(d)(2)(D), a mediation conducted pursuant to this Claims Resolution Process shall excuse the obligation under Public Contract Code § 20104.4(a) to mediate after litigation has been commenced unless otherwise agreed to by the parties in writing.

24.6.10.2. **Litigation of Claims in Excess of \$375,000.** If, after a mediation as indicated above, the Parties have not resolved the Claim, either Party may commence an action in a court of competent jurisdiction to contest that decision within ninety (90) days following the conclusion of that mediation or one (1) year following the accrual of the cause of action, whichever is later. By mutual agreement, the Parties can agree to instead resolve the Claim through arbitration.

24.6.11. The District shall be entitled to remedy any false claims, as defined in California Government Code section 12650 *et seq.*, made to the District by the Contractor or any Subcontractor under the standards set forth in Government Code section 12650 *et seq.* Any Contractor or Subcontractor who submits a false claim shall be liable to the District for three times the amount of damages that the District sustains because of the false claim. A Contractor or Subcontractor who submits a false claim shall also be liable to the District for (a) the costs, including attorney fees, of a civil action brought to recover any of those penalties or damages, and (b) a civil penalty of up to \$11,000 for each false claim. In addition, Contractor may be subject to criminal prosecution under California Penal Code §72 and/or civil liability under False Claims Act. If so, the District may be entitled to recover its costs incurred to investigate any False Claim, including but not limited to attorneys' fees and expert fees incurred in connection with that investigation.

24.7. Documentation of Resolution.

If a Claim is resolved, the District shall determine if that resolution shall be documented in a settlement agreement or release or other document, as appropriate.

24.8. Claim Resolution Process – Non-Applicability.

The procedures and provisions in this Claims Resolution section shall **not** apply to:

24.8.1. District’s determination of what Work is or will be constructed, or whether the Work complies with the Contract Documents for purposes of accepting the Work;

24.8.2. District’s rights and obligations as a public entity, such as, but without limitation, the revocation of pre-qualified or qualified status, barring a contractor from District contracts, the imposition of penalties or forfeitures prescribed by statute or regulation; provided, however, that penalties imposed against a public entity by statutes such as Section 7107 of the Public Contract Code, shall be subject to the mandatory dispute resolution provisions of this Claims Resolution section and the Contract;

24.8.3. Personal injury, wrongful death or property damage claims;

24.8.4. Latent defect or breach of warranty or guarantee to repair;

24.8.5. Stop notices or stop payment notices; or

24.8.6. Any other District rights as set forth herein.

24.9. The District’s failure to respond to a Claim from the Contractor within the time periods described herein or to otherwise meet the time requirements of Public Contract Code section 9204 shall automatically result in the Claim being deemed rejected in its entirety, with no admission by the District as to the merits of the Claim.

24.10. If District fails to timely issue payment for any Claim or portion of a Claim as required pursuant to these Claim Resolution Procedures, the Contractor is permitted to assess interest indicated in Public Contract Code section 9204. Notwithstanding this provision, and in accordance with California Public Contract Code §7107, the District is entitled to withhold up to 150% of disputed amounts and the District shall not be liable for payment of interest on such disputed amounts pending final adjudication of such disputes.

25. LABOR, WAGE & HOUR, APPRENTICE AND RELATED PROVISIONS

25.1. Compliance Monitoring and Enforcement by the DIR

25.1.1. Contractor shall comply with the registration and compliance monitoring provisions of Labor Code section 1771.4, including furnishing its CPRs to the Labor Commissioner of California and complying with any applicable enforcement by the Department of Industrial Relations. Labor Code section 1771.1(a) states the following:

“A contractor or subcontractor shall not be qualified to bid on, be listed in a bid proposal, subject to the requirements of Section 4104 of the Public Contract Code, or engage in the performance of any contract for public work, as defined in this chapter, unless currently registered and qualified to perform public work pursuant to Section 1725.5. It is not a violation of this section for an unregistered contractor to submit a bid that is authorized by Section 7029.1 of the Business and Professions Code or by Section 10164 or 20103.5 of the Public Contract Code, provided the contractor is registered to perform public work pursuant to Section 1725.5 at the time the contract is awarded.”

25.1.2. Contractor acknowledges that, for purposes of Labor Code section 1725.5, this work is a public work to which Labor Code section 1771 applies. Contractor shall comply with Labor Code section 1725.5, including without limitation the registration requirements. Additionally, all “subcontractors” (as defined by Labor Code section 1722.1) shall comply with Labor Code section 1725.5 to be qualified to bid on, be

listed in a bid proposal, subject to the requirements of Section 4104 of the Public Contract Code, or engage in the performance of the Work. Contractor represents to the District that all “subcontractors” (as defined by Labor Code section 1722.1) are registered pursuant to Labor Code section 1725.5.

25.1.3. The Project is subject to compliance monitoring and enforcement by the Department of Industrial Relations. Contractor shall post job site notices, as prescribed by regulation. Contractor shall comply with all requirements of Labor Code section 1771.4, except the requirements that are exempted by the Labor Commissioner for the Project.

25.2. Wage Rates, Travel and Subsistence

25.2.1. Pursuant to the provisions of article 2 (commencing at section 1770), chapter 1, part 7, division 2, of the Labor Code of California, the general prevailing rate of per diem wages and the general prevailing rate for holiday and overtime work in the locality in which this public work is to be performed for each craft, classification, or type of worker needed to execute this Contract are on file at the District’s principal office and copies will be made available to any interested party on request. Contractor shall obtain and post a copy of these wage rates at the job site.

25.2.2. Holiday and overtime work, when permitted by law, shall be paid for at a rate of at least one and one-half times the above specified rate of per diem wages, unless otherwise specified. The holidays upon which those rates shall be paid need not be specified by the District, but shall be all holidays recognized in the applicable collective bargaining agreement. If the prevailing rate is not based on a collectively bargained rate, the holidays upon which the prevailing rate shall be paid shall be as provided in Section 6700 of the Government Code.

25.2.3. Contractor shall pay and shall cause to be paid each worker engaged in Work on the Project not less than the general prevailing rate of per diem wages determined by the Director of the Department of Industrial Relations (“DIR”) (“Director”), regardless of any contractual relationship which may be alleged to exist between Contractor or any Subcontractor and such workers.

25.2.4. If during the period this bid is required to remain open, the Director determines that there has been a change in any prevailing rate of per diem wages in the locality in which the Work under the Contract is to be performed, such change shall not alter the wage rates in the Notice to Bidders or the Contract subsequently awarded.

25.2.5. Pursuant to Labor Code section 1775, Contractor shall, as a penalty to District, forfeit the statutory amount, (currently not to exceed two hundred dollars (\$200) for each calendar day, or portion thereof), for each worker paid less than the prevailing rates, as determined by the District and/or the Director, for the work or craft in which that worker is employed for any public work done under Contract by Contractor or by any Subcontractor under it.

25.2.5.1. The amount of the penalty shall not be less than forty dollars (\$40) for each calendar day, or portion thereof, unless the failure of Contractor was a good faith mistake and, if so, the error was promptly and voluntarily corrected when brought to the attention of Contractor.

25.2.5.2. The amount of the penalty shall not be less than eighty dollars (\$80) for each calendar day or portion thereof, if Contractor has been assessed penalties within the previous three (3) years for failing to meet Contractor’s prevailing wage obligations on a separate contract, unless those penalties were subsequently withdrawn or overturned.

25.2.5.3. The amount of the penalty may not be less than one hundred twenty dollars (\$120) for each calendar day, or portion thereof, if the Labor Commissioner determines the Contractor willfully

violated Labor Code section 1775.

25.2.5.4. The difference between such prevailing wage rates and the amount paid to each worker for each calendar day or portion thereof for which each worker was paid less than the prevailing wage rate, shall be paid to each worker by Contractor.

25.2.6. Any worker employed to perform Work on the Project, which Work is not covered by any classification listed in the general prevailing wage rate of per diem wages determined by the Director, shall be paid not less than the minimum rate of wages specified therein for the classification which most nearly corresponds to Work to be performed by him, and such minimum wage rate shall be retroactive to time of initial employment of such person in such classification. Prevailing wage rates are on file with the District and are available to any interested party on request or at www.dir.ca.gov/oprl/statistics_and_databases.html.

25.2.7. Pursuant to Labor Code section 1773.1, per diem wages are deemed to include employer payments for health and welfare, pension, vacation, travel time, subsistence pay, and apprenticeship or other training programs authorized by section 3093, and similar purposes.

25.2.8. Contractor shall post at appropriate conspicuous points on the Site of Project, a schedule showing all determined minimum wage rates and all authorized deductions, if any, from unpaid wages actually earned. In addition, Contractor shall post a sign-in log for all workers and visitors to the Site, a list of all subcontractors of any tier on the Site, and the required Equal Employment Opportunity poster(s).

25.3. Hours of Work

25.3.1. As provided in article 3 (commencing at section 1810), chapter 1, part 7, division 2, of the Labor Code, eight (8) hours of labor shall constitute a legal days work. The time of service of any worker employed at any time by Contractor or by any Subcontractor on any subcontract under this Contract upon the Work or upon any part of the Work contemplated by this Contract shall be limited and restricted by Contractor to eight (8) hours per day, and forty (40) hours during any one week, except as hereinafter provided. Notwithstanding the provisions hereinabove set forth, Work performed by employees of Contractor in excess of eight (8) hours per day and forty (40) hours during any one week, shall be permitted upon this public work upon compensation for all hours worked in excess of eight (8) hours per day at not less than one and one-half times the basic rate of pay.

25.3.2. Contractor shall keep and shall cause each Subcontractor to keep an accurate record showing the name of and actual hours worked each calendar day and each calendar week by each worker employed by Contractor in connection with the Work or any part of the Work contemplated by this Contract. The record shall be kept open at all reasonable hours to the inspection of District and to the Division of Labor Standards Enforcement of the DIR.

25.3.3. Pursuant to Labor Code section 1813, Contractor shall as a penalty to the District forfeit the statutory amount (believed by the District to be currently one hundred dollars (\$100)) for each worker employed in the execution of this Contract by Contractor or by any Subcontractor for each calendar day during which such worker is required or permitted to work more than eight (8) hours in any one calendar day and forty (40) hours in any one calendar week in violation of the provisions of article 3 (commencing at section 1810), chapter 1, part 7, division 2, of the Labor Code.

25.3.4. Any Work necessary to be performed after regular working hours, or on Sundays or other holidays shall be performed without additional expense to the District.

25.4. Payroll Records

25.4.1. Pursuant to the provisions of section 1776 of the Labor Code, notice is hereby given that Contractor shall prepare and provide to the California Department of Industrial Relations and shall cause each Subcontractor performing any portion of the Work under this Contract to prepare and provide to the California Department of Industrial Relations, accurate and certified payroll record ("CPR(s)"), showing the name, address, social security number, work classification, straight time, and overtime hours worked each day and week, and the actual per diem wages paid to each journeyman, apprentice, worker, or other employee employed by the Contractor and/or each Subcontractor in connection with the Work.

25.4.1.1. In addition to any other requirements under Labor Code section 1770, et seq., the CPRs enumerated hereunder shall be certified and shall be provided as required by the California Department of Industrial Relations.

25.4.2. In addition, all CPRs shall be available for inspection at all reasonable hours at the principal office of Contractor on the following basis:

25.4.2.1. A certified copy of an employee's CPR shall be made available for inspection or furnished to the employee or his/her authorized representative on request.

25.4.2.2. CPRs shall be made available for inspection or furnished upon request to a representative of District, Division of Labor Standards Enforcement, Division of Apprenticeship Standards, and/or the Department of Industrial Relations.

25.4.2.3. CPRs shall be made available upon request by the public for inspection or copies thereof made; provided, however, that a request by the public shall be made through either the District, Division of Apprenticeship Standards, or the Division of Labor Standards Enforcement. If the requested CPRs have not been provided pursuant to the provisions herein, the requesting party shall, prior to being provided the records reimburse the costs of preparation by Contractor, Subcontractors, and the entity through which the request was made. The public shall not be given access to the records at the principal office of Contractor.

25.4.3. The form of certification for the CPRs shall be as follows:

I, _____ (Name-Print), the undersigned, am the _____ (Position in business) with the authority to act for and on behalf of _____ (Name of business and/or Contractor), certify under penalty of perjury that the records or copies thereof submitted and consisting of _____ (Description, number of pages) are the originals or true, full, and correct copies of the originals which depict the payroll record(s) of actual disbursements by way of cash, check, or whatever form to the individual or individual named, and (b) we have complied with the requirements of sections 1771, 1811, and 1815 of the Labor Code for any work performed by our employees on the Project.

Date: _____ Signature: _____
(Section 16401 of Title 8 of the California Code of Regulations)

25.4.4. Each Contractor shall file a certified copy of the CPRs with the entity that requested the records within ten (10) days after receipt of a written request.

25.4.5. Any copy of records made available for inspection as copies and furnished upon request to the public or any public agency by District, Division of Apprenticeship Standards, or Division of Labor Standards Enforcement shall be marked or obliterated in such a manner as to prevent disclosure of an individual's name, address, and social security number. The name and address of Contractor awarded Contract or performing Contract shall not be marked or obliterated.

25.4.6. Contractor shall inform District of the location of the records enumerated hereunder, including the street address, city, and county, and shall, within five (5) Business days, provide a notice of change of location and address.

25.4.7. In the event of noncompliance with the requirements of this section, Contractor shall have ten (10) days in which to comply subsequent to receipt of written notice specifying in what respects Contractor must comply with this section. Should noncompliance still be evident after the ten (10) day period, Contractor shall, as a penalty to District, forfeit one hundred dollars (\$100) for each calendar day, or portion thereof, for each worker, until strict compliance is effectuated. Upon the request of Division of Apprenticeship Standards or Division of Labor Standards Enforcement, these penalties shall be withheld from Tenant Improvement Payment and/or Lease Payments then due.

25.4.8. It shall be the responsibility of Contractor to ensure compliance with the provisions of Labor Code section 1776.

25.5. Apprentices

25.5.1. Contractor acknowledges and agrees that, if this Contract involves a dollar amount greater than or a number of working days greater than that specified in Labor Code section 1777.5, then this Contract is governed by the provisions of Labor Code Section 1777.5. It shall be the responsibility of Contractor to ensure compliance with this Article and with Labor Code section 1777.5 for all apprenticeship occupations.

25.5.2. Apprentices of any crafts or trades may be employed and, when required by Labor Code section 1777.5, shall be employed provided they are properly registered in full compliance with the provisions of the Labor Code.

25.5.3. Every such apprentice shall be paid the standard wage paid to apprentices under the regulations of the craft or trade at which he/she is employed, and shall be employed only at the work of the craft or trade to which she/he is registered.

25.5.4. Only apprentices, as defined in section 3077 of the Labor Code, who are in training under apprenticeship standards and written apprentice agreements under chapter 4 (commencing at section 3070), division 3, of the Labor Code, are eligible to be employed. The employment and training of each apprentice shall be in accordance with the provisions of the apprenticeship standards and apprentice agreements under which he/she is training.

25.5.5. Pursuant to Labor Code section 1777.5, if that section applies to this Contract as indicated above, Contractor and any Subcontractors employing workers in any apprenticeable craft or trade in performing any Work under this Contract shall apply to the applicable joint apprenticeship committee for a certificate approving the Contractor or Subcontractor under the applicable apprenticeship standards and fixing the ratio of apprentices to journeymen employed in performing the Work.

25.5.6. Pursuant to Labor Code section 1777.5, if that section applies to this Contract as indicated above, Contractor and any Subcontractor may be required to make contributions to the apprenticeship program.

25.5.7. If Contractor or Subcontractor willfully fails to comply with Labor Code section 1777.5, then, upon a determination of noncompliance by the Administrator of Apprenticeship, it shall:

25.5.7.1. Be denied the right to bid on any subsequent project for one (1) year from the date of such determination;

25.5.7.2. Forfeit as a penalty to District the full amount as stated in Labor Code section 1777.7. Interpretation and enforcement of these provisions shall be in accordance with the rules and procedures of the California Apprenticeship Council and under the authority of the Chief of the Division of Apprenticeship Standards.

25.5.8. Contractor and all Subcontractors shall comply with Labor Code section 1777.6, which section forbids certain discriminatory practices in the employment of apprentices.

25.5.9. Contractor shall become fully acquainted with the law regarding apprentices prior to commencement of the Work. Special attention is directed to sections 1777.5, 1777.6, and 1777.7 of the Labor Code, and title 8, California Code of Regulations, section 200 et seq. Questions may be directed to the State Division of Apprenticeship Standards, 455 Golden Gate Avenue, San Francisco, California 94102.

25.5.10. Contractor shall ensure compliance with all certification requirements for all workers on the Project including, without limitation, the requirements for electrician certification in Labor Code section 108, et seq.

25.6. Non-Discrimination

25.6.1. Contractor herein agrees not to discriminate in its recruiting, hiring, promotion, demotion, or termination practices on the basis of race, religious creed, national origin, ancestry, sex, age, or physical handicap in the performance of this Contract and to comply with the provisions of the California Fair Employment and Housing Act as set forth in part 2.8 of division 3 of the California Government Code, commencing at section 12900; the Federal Civil Rights Act of 1964, as set forth in Public Law 88-352, and all amendments thereto; Executive Order 11246, and all administrative rules and regulations found to be applicable to Contractor and Subcontractor.

25.6.2. Special requirements for Federally Assisted Construction Contracts: During the performance of this Contract, Contractor agrees to incorporate in all subcontracts the provisions set forth in Chapter 60-1.4(b) of Title 41 published in Volume 33 No. 104 of the Federal Register dated May 28, 1968.

25.7. Labor First Aid

Contractor shall maintain emergency first aid treatment for Contractor's workers on the Project which complies with the Federal Occupational Safety and Health Act of 1970 (29 U.S.C. § 651 et seq.), the California Occupational Safety and Health Act of 1973, and all related regulations, including without limitation sections 330 et seq. of Title 8 of the California Code of Regulations.

25.8. Skilled and Trained Workforce Requirement

25.8.1. Contractor is familiar with the hiring requirements set forth in Education Code section 17407.5, and as a condition of entering into this Facilities Lease, Contractor understands and agrees that Contractor and its Subcontractors at every tier will use a skilled and trained workforce, as defined in Education Code section 17407.5, to perform all Work on the Project that falls within an apprenticeable occupation in the building and construction trades.

25.8.2. Monthly Workforce Report. The Contractor will provide to the District on a monthly basis while the Project is being performed, a report demonstrating compliance by Contractor and its Subcontractors at every tier with the skilled workforce requirements described in Public Contract Code section 2602 ("Workforce Report(s)").

25.8.2.1. Content of Workforce Report(s). The Workforce Reports will state the following:

25.8.2.1.1. Each Subcontractor's name and license number, or list the Contractor if the Contractor is self-performing the applicable scope of Work;

25.8.2.1.2. That each worker is either a registered apprentice in an apprenticeship program approved by the State or a skilled journeyman;

25.8.2.1.3. Of the skilled journeymen for each Subcontractor and the Contractor, which are graduates of an approved apprenticeship program. It shall be sufficient for the Contractor to state the number of workers in each applicable category. The Contractor is not required to identify each individual worker who performed work on the Project in the Contractor's monthly report;

25.8.2.1.4. The monthly and cumulative percentages that entity has achieved of those graduates. If a Subcontractor (or the Contractor) is meeting the percentage cumulatively, the District may utilize that information when it determines whether the report is sufficient.

25.8.2.2. Time Frame. Each monthly Workforce Report must include all work performed during the preceding month and must be submitted to the District no later than thirty (30) days after the end of the preceding month. (i.e., the monthly Workforce Report for activity during March must be submitted no later than April 30.)

25.8.2.3. No Report or Incomplete Report of Contractor.

25.8.2.3.1. If the Contractor fails to provide a Workforce Report or provides a Workforce Report that is incomplete, the District shall withhold further payments from the Contractor until the Contractor provides a complete Workforce Report for that month. The District shall withhold from the Contractor an amount equal to one hundred and fifty percent (150%) of the value of the monthly billing for the relevant Subcontractor(s), which the Contractor shall be entitled to withhold from the Subcontractor(s).

25.8.2.3.2. **Plan.** If the Contractor submits to the District a plan to achieve substantial compliance with Public Contract Code section 2601, et seq, the District shall resume making payments to the Contractor, including all previously withheld payments, unless, within a reasonable time, the District rejects the plan as insufficient. In the event that the District rejects the Contractor's plan as insufficient, the District shall provide an explanation in writing of the basis of for the District's rejection of the Contractor's plan.

25.8.2.4. No Report or Incomplete Report of Subcontractor(s).

25.8.2.4.1. If a monthly report by the Contractor is incomplete due to the failure of a Subcontractor(s) to timely or completely submit the information to the Contractor or District, the District shall only withhold an amount equal to one hundred and fifty percent (150%) of the value of the monthly billing for the non-compliant Subcontractor(s).

25.8.2.4.2. If the Contractor substitutes Subcontractor(s) for failure to provide a complete or timely report, and the Contractor replaces the Subcontractor(s) with one that provides an enforceable commitment that a skilled and trained workforce as defined in Public Contracts Code 2601, et seq. will be used to complete the Project, the District shall resume making payments to the Contractor.

25.8.2.5. District Reporting Requirements. The District shall forward to the Labor Commissioner a

copy of a Contractor's monthly report submitted to the District that fails to comply with Public Contract Code section 2602, et seq. In the event that the Contractor submits a plan to the District to achieve substantial compliance with Public Contract Code 2601 et. seq., the District shall forward a copy of that plan to the Labor Commissioner.

25.8.3. End-of-Project Reconciliation.

25.8.3.1. At the end of the Project, if the Contractor cannot demonstrate that it has met the applicable participation level for all work that falls within an apprenticeable occupation as defined in Public Contract Code section 2600, et seq., Contractor may remedy its failure by paying to the appropriate trade apprenticeship fund(s), an amount equal to the number of additional hours required to meet the percentage, multiplied by the "Training" amount for that trade, at the Basic Hourly Rate. The Contractor must provide documentation to the District reasonably sufficient to demonstrate this payment and the trade apprenticeship funds' acceptance of payment(s).

25.8.3.2. If payment(s) to the applicable trade apprenticeship fund(s) are not made or accepted, then the District shall have the right to permanently retain ten percent (10%) of the price for the out of compliance apprenticeable occupation's Work, per month, as reflected in the Project's schedule of values, not to exceed the monthly amounts for first-time violations indicated in Public Contract Code 2603(a). The District shall withhold those funds until the Labor Commissioner makes its determination of violations pursuant to Public Contract Code section 2603. At that time, the District will distribute those funds as directed by the Labor Commissioner or, if the Labor Commissioner determines that no violation was made or the penalty(ies) are less than the amount the District is withholding, the District shall pay the applicable withheld amounts to the Contractor, with no interest or penalty.

25.8.3.3. The Parties agree that these end-of-Project remedies are reasonable and sufficient, subject to a determination made by Department of Industrial Relations or a court of competent jurisdiction that one or both of these remedies is insufficient.

25.8.4. Any payments the District withholds from the Contractor for noncompliance will be reflective only of the trade(s) or Subcontractor(s) out of compliance and will be paid once the subcontractor(s) and/or trade(s) are cumulatively compliant, subject to the End-of-Project Reconciliation process indicated herein above.

26. MISCELLANEOUS

26.1. Assignment of Antitrust Actions

Although this project may not have been formally bid, the following provisions may apply:

26.1.1. Section 7103.5(b) of the Public Contract Code states:

In entering into a public works contract or subcontract to supply goods, services, or materials pursuant to a public works contract, the Contractor or subcontractor offers and agrees to assign to the awarding body all rights, title, and interest in and to all causes of action it may have under Section 4 of the Clayton Act (15 U.S.C. § 15) or under the Cartwright Act (Chapter 2 (commencing with Section 16700) of Part 2 of Division 7 of the Business and Professions Code), arising from purchases of goods, made and become effective at the time the awarding body tenders final payment to the Contractor, without further acknowledgment by the Parties.

26.1.2. Section 4552 of the Government Code states:

In submitting a bid to a public purchasing body, the bidder offers and agrees that if the bid is accepted, it will assign to the purchasing body all rights, title, and interest in and to all causes of action it may have under Section 4 of the Clayton Act (15 U.S.C. § 15) or under the Cartwright Act (Chapter 2 (commencing with Section 16700) of Part 2 of Division 7 of the Business and Professions Code), arising from purchases of goods, materials, or services by the bidder for sale to the purchasing body pursuant to the bid. Such assignment shall be made and become effective at the time the purchasing body tenders final payment to the bidder.

26.1.3. Section 4553 of the Government Code states:

If an awarding body or public purchasing body receives, either through judgment or settlement, a monetary recovery for a cause of action assigned under this chapter, the assignor shall be entitled to receive reimbursement for actual legal costs incurred and may, upon demand, recover from the public body any portion of the recovery, including treble damages, attributable to overcharges that were paid by the assignor but were not paid by the public body as part of the bid price, less the expenses incurred in obtaining that portion of the recovery.

26.1.4. Section 4554 of the Government Code states:

Upon demand in writing by the assignor, the assignee shall, within one year from such demand, reassign the cause of action assigned under this part if the assignor has been or may have been injured by the violation of law for which the cause of action arose and (a) the assignee has not been injured thereby, or (b) the assignee declines to file a court action for the cause of action.

26.1.5. Under this Article, “public purchasing body” is District and “bidder” is Contractor.

26.2. Excise Taxes

If, under Federal Excise Tax Law, any transaction hereunder constitutes a sale on which a Federal Excise Tax is imposed and the sale is exempt from such Federal Excise Tax because it is a sale to a State or Local Government for its exclusive use, District, upon request, will execute documents necessary to show (1) that District is a political subdivision of the State for the purposes of such exemption, and (2) that the sale is for the exclusive use of District. No Federal Excise Tax for such materials shall be included in any Guaranteed Project Cost.

26.3. Taxes

Guaranteed Project Cost is to include any and all applicable sales taxes or other taxes that may be due in accordance with section 7051 of the Revenue and Taxation Code; Regulation 1521 of the State Board of Equalization or any other tax code that may be applicable.

26.4. Shipments

All shipments must be F.O.B. destination to Site or sites, as indicated in the Contract Documents. There must be no charge for containers, packing, unpacking, drayage, or insurance. The total Guaranteed Project Cost shall be all inclusive (including sales tax) and no additional costs of any type will be considered.